

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	COMMENTS	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
MILESTONES																													
		221	29-Mar-19	14-Feb-20	43																								
		221	29-Mar-19	14-Feb-20	43																								
		221	29-Mar-19	14-Feb-20	43																								
		221	29-Mar-19	14-Feb-20	43																								
1150	BUILDING DEMO COMPLETE	0		29-Mar-19*	0		1150																						
1170	BUILDING SHUTDOWN TO ENERGIZE SWITCHBOARD (FRIDAY TO SUNDAY ONLY)	3	05-Feb-20	07-Feb-20	48														1170										
1160	BBC SUBSTANTIAL COMPLETION	0		14-Feb-20*	33	4/1/20													1160										
INSPECTIONS																													
TEST & BALANCE / FINAL INSPECTIONS																													
		354	11-Mar-19	01-Aug-20	0																								
		354	11-Mar-19	01-Aug-20	0																								
		354	11-Mar-19	01-Aug-20	0																								
1126	DATA & SECURITY TRIM & TESTING	20	11-Mar-19*	05-Apr-19	309	NEED INFO	1126																						
1124	FIRE ALARM (NFPA 72) & FIRE SPRINKLER (NFPA 13, 14, and 20) TRIM & TESTING	15	01-Oct-19	21-Oct-19	121														1124										
1130	NCDOL ELEVATOR	5	22-Oct-19	28-Oct-19	166														1130										
1122	CONTROLS / TEST & BALANCE	30	10-Feb-20	20-Mar-20	48														1122										
1138	COMMISSIONING	20	23-Mar-20	17-Apr-20	50															1138									
1134	FUME HOOD CERTIFICATIONS	20	23-Mar-20	17-Apr-20	50															1134									
1136	INSTALL A/V	20	23-Mar-20	17-Apr-20	48															1136									
1128	SCO APPROVAL FOR FURNITURE MOVE IN	10	16-Apr-20	29-Apr-20	0															1128									
1142	SCO ELECTRICAL FINAL	2	20-Apr-20	21-Apr-20	48															1142									
1144	SCO BENEFICIAL INSPECTION	2	30-Jun-20	01-Jul-20*	0	7/1/2020																							
1146	SCO PUNCHLIST	20	02-Jul-20	30-Jul-20	0																								
1148	SCO FINAL	1	01-Aug-20	01-Aug-20*	0	8/1/2020																							
ALTERNATES																													
		5	05-Mar-19	11-Mar-19	353																								
		5	05-Mar-19	11-Mar-19	353																								
		5	05-Mar-19	11-Mar-19	353																								
1158	ADD ALTERNATE - FOR REPLACING ALL EXISTING CASEWORK	5	05-Mar-19*	11-Mar-19	353	NEED INFO	1158																						
PRECONSTRUCTION																													
		1	27-Mar-19	27-Mar-19	113																								
		1	27-Mar-19	27-Mar-19	113																								
		1	27-Mar-19	27-Mar-19	113																								
1070	CONSTRUCTION DRAWINGS RECEIVED	1	27-Mar-19*	27-Mar-19	113	3/27SF	1070																						
PACKAGE A																													
		116	03-Jan-19 A	14-Jun-19	44																								
		116	03-Jan-19 A	14-Jun-19	44																								
		116	03-Jan-19 A	14-Jun-19	44																								
1044	PKG A= RENOVATION CD DOCUMENTS	61	03-Jan-19 A	28-Mar-19	44	3/27F																							
1058	PKG A= RENOVATION CD DOCUMENTS SCO APPROVAL	40	29-Mar-19	23-May-19	44		1058																						
1068	PKG A= RENOVATION BIDDING	25	10-May-19	14-Jun-19	44																								
PACKAGE B																													
		45	28-Jan-19 A	29-Mar-19	98																								
		45	28-Jan-19 A	29-Mar-19	98																								
1048	PKG B = ABATEMENT AND SELECT DEMOLITION	45	28-Jan-19 A	29-Mar-19	98	1/28-3/29																							
PACKAGE C																													
		75	20-Feb-19 A	05-Jun-19	0																								
		75	20-Feb-19 A	05-Jun-19	0																								
		75	20-Feb-19 A	05-Jun-19	0																								
1052	PKG C = SKIN BIDDING	20	20-Feb-19 A	19-Mar-19	0		1052																						
1056	PKG C = SKIN SUBMITTALS & PROCUREMENT (WINDOWS, BRICK, ROOF DECK)	55	20-Mar-19	05-Jun-19	0		1056																						
PACKAGE D																													
		16	20-Mar-19	10-Apr-19	62																								
		16	20-Mar-19	10-Apr-19	62																								
		16	20-Mar-19	10-Apr-19	62																								
1054	PKG D = EQUIPMENT BIDDING	16	20-Mar-19	10-Apr-19	62		1054																						
PROCUREMENT																													
ARCHITECURAL																													
LAB EQUIPMENT & CASEWORK																													

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	COMMENTS	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
		100	08-Aug-19	03-Jan-20	0																								
1084	SUBMITTALS - LAB EQUIPMENT & CASEWORK	30	08-Aug-19	19-Sep-19	0								1084																
1204	REV / APPROVE - - LAB EQUIPMENT & CASEWORK	10	20-Sep-19	03-Oct-19	0									1204															
1214	FAB & DELIVER - - LAB EQUIPMENT & CASEWORK	60	04-Oct-19	03-Jan-20	0									1214															
ELEVATOR		107	07-Feb-19 A	09-Jul-19	154																								
		107	07-Feb-19 A	09-Jul-19	154																								
1078	SUBMITTALS - ELEVATOR	27	07-Feb-19 A	15-Mar-19	154	3/15/19F																							
1474	REV / APPROVE - ELEVATOR	10	18-Mar-19	29-Mar-19	154									1474															
1484	FAB & DELIVER - ELEVATOR	70	01-Apr-19	09-Jul-19	154									1484															
WINDOWS		100	06-Jun-19	25-Oct-19	60																								
		100	06-Jun-19	25-Oct-19	60																								
1774	SUBMITTALS - WINDOWS	30	06-Jun-19	18-Jul-19	60								1774																
1784	REV / APPROVE - WINDOWS	10	19-Jul-19	01-Aug-19	60									1784															
1794	FAB & DELIVER - WINDOWS	60	02-Aug-19	25-Oct-19	60									1794															
BRICK		109	20-Mar-19	21-Aug-19	96																								
		109	20-Mar-19	21-Aug-19	96																								
1804	SUBMITTALS - BRICK	5	20-Mar-19	26-Mar-19	96									1804															
1814	REV / APPROVE - BRICK	2	27-Mar-19	28-Mar-19	96									1814															
1824	FAB & DELIVER - BRICK	3	29-Mar-19	02-Apr-19	96	REDAY AVAIABLE								1824															
1834	FAB & DELIVER - BOND JACK ARCHES	100	02-Apr-19	21-Aug-19	96	4/1/19S								1834															
CAST STONE		70	06-Jun-19	13-Sep-19	84																								
		70	06-Jun-19	13-Sep-19	84																								
2357	SUBMITTALS - PRECAST STONE	30	06-Jun-19	18-Jul-19	84								2357																
2360	REV / APPROVE - PRECAST STONE	10	19-Jul-19	01-Aug-19	84									2360															
2363	FAB & DELIVER - PRECAST STONE	30	02-Aug-19	13-Sep-19	84									2363															
ELECTRICAL		170	11-Apr-19	11-Dec-19	134																								
SWITCHBOARD & PANELBOARDS		100	11-Jul-19	02-Dec-19	68																								
		100	11-Jul-19	02-Dec-19	68																								
1080	SUBMITTALS - SWITCHBOARD & PANELBOARDS	30	11-Jul-19	21-Aug-19	68									1080															
1494	REV / APPROVE - SWITCHBOARD & PANELBOARDS	10	22-Aug-19	05-Sep-19	68									1494															
1504	FAB & DELIVER - SWITCHBOARD & PANELBOARDS	60	06-Sep-19	02-Dec-19	68									1504															
GENSET		170	11-Apr-19	11-Dec-19	134																								
		170	11-Apr-19	11-Dec-19	134																								
1060	SUBMITTALS - GENERATOR	30	11-Apr-19	22-May-19	134									1060															
1514	REV / APPROVE - GENERATOR	10	23-May-19	06-Jun-19	134									1514															
1524	FAB & DELIVER - GENERATOR	130	07-Jun-19	11-Dec-19	134									1524															
LIGHTING		100	11-Apr-19	30-Aug-19	62																								
		100	11-Apr-19	30-Aug-19	62																								
1624	SUBMITTALS - LIGHTING	30	11-Apr-19	22-May-19	62									1624															
1634	REV / APPROVE - LIGHTING	10	23-May-19	06-Jun-19	62									1634															
1644	FAB & DELIVER - LIGHTING	60	07-Jun-19	30-Aug-19	62									1644															
MECHANICAL		146	08-Apr-19	31-Oct-19	188																								
AHU'S		90	12-Jun-19	17-Oct-19	98																								
		90	12-Jun-19	17-Oct-19	98																								
1074	SUBMITTALS - AHU	30	12-Jun-19	24-Jul-19	98									1074															
1534	REV / APPROVE - AHU	10	25-Jul-19	07-Aug-19	98									1534															
1544	FAB & DELIVER - AHU	50	08-Aug-19	17-Oct-19	98									1544															
CHILLERS		90	11-Apr-19	16-Aug-19	131																								
		90	11-Apr-19	16-Aug-19	131																								
1062	SUBMITTALS - CHILLER	30	11-Apr-19	22-May-19	131									1062															
1554	REV / APPROVE - CHILLER	10	23-May-19	06-Jun-19	131									1554															
1564	FAB & DELIVER - CHILLER	50	07-Jun-19	16-Aug-19	131									1564															
BOILERS		100	12-Jun-19	31-Oct-19	93																								
		100	12-Jun-19	31-Oct-19	93																								
1076	SUBMITTALS - BOILERS	30	12-Jun-19	24-Jul-19	93									1076															
1574	REV / APPROVE - BOILERS	10	25-Jul-19	07-Aug-19	93									1574															
1584	FAB & DELIVER - BOILERS	60	08-Aug-19	31-Oct-19	93									1584															
STAINLESS EXHAUST DUCT		36	08-Apr-19	28-May-19	298																								
		36	08-Apr-19	28-May-19	298																								

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	COMMENTS	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1594	SUBMITTALS - STAINLESS EXHAUST DUCTWORK	10	08-Apr-19*	19-Apr-19	47	4/8S																							
1604	REV / APPROVE - STAINLESS EXHAUST DUCTWORK	5	22-Apr-19	26-Apr-19	47																								
1614	RELEASE FOR FABRICATION - STAINLESS EXHAUST DUCTWORK	1	29-Apr-19	29-Apr-19	47	4/29F ASSUMED																							
1844	RELEASE PAHSE 1	5	30-Apr-19	06-May-19	47	5/6F																							
1854	RELEASE PHASE 2	10	07-May-19	20-May-19	298	5/20F																							
2374	RELEASE PHASE 3	5	21-May-19	28-May-19	298	5/28F																							
EXHAUST / ERV FAN COILS		100	11-Apr-19	30-Aug-19	63																								
		100	11-Apr-19	30-Aug-19	63																								
1654	SUBMITTALS - EXHAUST / ERV FAN COILS	30	11-Apr-19	22-May-19	63																								
1664	REV / APPROVE - EXHAUST / ERV FAN COILS	10	23-May-19	06-Jun-19	63																								
1674	FAB & DELIVER - EXHAUST / ERV FAN COILS	60	07-Jun-19	30-Aug-19	63																								
DI WATER SYSTEM		100	11-Apr-19	30-Aug-19	231																								
		100	11-Apr-19	30-Aug-19	231																								
1684	SUBMITTALS - DI WATER SYSTEM	30	11-Apr-19	22-May-19	231																								
1694	REV / APPROVE - DI WATER SYSTEM	10	23-May-19	06-Jun-19	231																								
1704	FAB & DELIVER - DI WATER SYSTEM	60	07-Jun-19	30-Aug-19	231																								
DOMESTIC WATER HEATER / BOOSTER PUMP		100	11-Apr-19	30-Aug-19	136																								
		100	11-Apr-19	30-Aug-19	136																								
1714	SUBMITTALS - DOMESTIC WATER HEATER / BOOSTER PUMP	30	11-Apr-19	22-May-19	136																								
1724	REV / APPROVE - DOMESTIC WATER HEATER / BOOSTER PUMP	10	23-May-19	06-Jun-19	136																								
1734	FAB & DELIVER - DOMESTIC WATER HEATER / BOOSTER PUMP	60	07-Jun-19	30-Aug-19	136																								
LAB VAC COMPRESSORS		100	11-Apr-19	30-Aug-19	136																								
		100	11-Apr-19	30-Aug-19	136																								
1744	SUBMITTALS - LAB VAC COMPRESSORS	30	11-Apr-19	22-May-19	136																								
1754	REV / APPROVE - LAB VAC COMPRESSORS	10	23-May-19	06-Jun-19	136																								
1764	FAB & DELIVER - LAB VAC COMPRESSORS	60	07-Jun-19	30-Aug-19	136																								
CONSTRUCTION		349	11-Feb-19 A	25-Jun-20	2																								
DEMOLITION		35	11-Feb-19 A	29-Mar-19	0																								
GENERAL		35	11-Feb-19 A	29-Mar-19	0																								
		35	11-Feb-19 A	29-Mar-19	0																								
1194	DEMO ALL FUME HOODS	20	11-Feb-19 A	08-Mar-19	15																								
1244	TEST ALL ALL ELEC FEEDERS AND BRANCH WIRING & PROVIDE REPORT	25	11-Feb-19 A	15-Mar-19	10	2/11-3/15																							
1254	ABATE FLUIDS & REMOVE EXISTING GENSET	5	11-Mar-19*	15-Mar-19	10	3/11-3/15																							
1294	CLEAN INTERIOR MAIN DUCTWORK THROUGHOUT BLDG	10	11-Mar-19*	22-Mar-19	0	3/11-3/22																							
1304	FINAL CLEAN, MOLD INSP & AIR TESTING	10	18-Mar-19	29-Mar-19	0	3/18-3/29																							
LEVEL 2		15	04-Mar-19	22-Mar-19	5																								
EAST		15	04-Mar-19	22-Mar-19	5																								
1374	DEMO DRYWALL CEILING @ LEVEL 2 EAST	10	04-Mar-19*	15-Mar-19	5																								
1326	DEMO FLOORING @ LEVEL 2 EAST	5	18-Mar-19	22-Mar-19	5	CONFIRM START DATE																							
WEST		5	04-Mar-19	08-Mar-19	15																								
1354	DEMO DRYWALL CEILINGS @ LEVEL 2 WEST	5	04-Mar-19*	08-Mar-19	15	3/4S																							
1367	DEMO FLOORING @ LEVEL 2 WEST	5	04-Mar-19*	08-Mar-19	15	CONFIRM START DATE																							
LEVEL 1		10	25-Feb-19 A	08-Mar-19	15																								
EAST		5	04-Mar-19	08-Mar-19	15																								
1414	DEMO FLOORING @ LEVEL 1 EAST	5	04-Mar-19*	08-Mar-19	15	3/4S																							
WEST		10	25-Feb-19 A	08-Mar-19	15																								
1428	VAV / WATERDEMO, LABEL & MAKESAFE @ LEVEL 1 WEST	5	25-Feb-19 A	01-Mar-19	15	2/25S																							
1430	CEILING GRID DEMO @ LEVEL 1 WEST	5	25-Feb-19 A	01-Mar-19	15	2/25S																							
1432	DUCTWORK & VAV DEMO @ LEVEL 1 WEST	5	25-Feb-19 A	01-Mar-19	15	2/25S																							
1434	DEMO DRYWALL WALLS @ LEVEL 1 WEST	3	27-Feb-19 A	01-Mar-19	15	2/27S																							
1436	DEMO FLOORING @ LEVEL 1 WEST	5	04-Mar-19	08-Mar-19	15	3/4S																							
ATTIC, BOILERS, MEACH AREAS		20	11-Feb-19 A	08-Mar-19	15																								
		20	11-Feb-19 A	08-Mar-19	15																								
1314	ELECTRICAL DEMO / MAKESAFE @ ATTIC SPACE	20	11-Feb-19 A	08-Mar-19	15	2/11S																							
1424	DEMO DRYWALL @ ATTIC SPACE	10	18-Feb-19 A	01-Mar-19	20	2/18S																							
1284	OPEN ROOF AT LEVEL 3 ATTIC FOR MECH EQUIPMENT REMOVAL	1	04-Mar-19*	04-Mar-19	15	3/4SF - CONFIRM																							
1464	ATTIC MECH DEMO	5	04-Mar-19	08-Mar-19	15	3/4S																							
EXTERIOR		188	09-Apr-19	08-Jan-20	60																								
		188	09-Apr-19	08-Jan-20	60																								

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	COMMENTS	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
		188	09-Apr-19	08-Jan-20	60																								
1064	ROOF DEMOLITION & REPLACEMENT	85	09-Apr-19	07-Aug-19	0	CONFIRM		1064																					
1274	INSTALL BRICK AS REQUIRED	25	22-Aug-19	26-Sep-19	96								1274																
1234	DEMO EXISTING WINDOWS, INSTALL NEW WINDOW SILLS, W.P. & FLASHING @ BUILDING	30	16-Sep-19	25-Oct-19	84								1234																
1114	INSTALL WINDOWS @ BUILDING EXTERIOR	25	28-Oct-19	03-Dec-19	60									1114															
1264	INTERIOR WINDOW WOOD TRIM REPLACEMENT AS REQUIRED @ INTERIORS	25	31-Oct-19	06-Dec-19	79									1264															
1100	NEW GUTTER & DOWNSPOUTS	20	04-Dec-19	06-Jan-20	60	CONFIRM									1100														
1102	REPAIR LANDSCAPING & HARDSCAPING	15	13-Dec-19	08-Jan-20	60	CONFIRM									1102														
LEVEL 1 - WEST CORRIDOR		174	17-Jun-19	25-Feb-20	21																								
FRAMING, IN-WALL & OH MEP ROUGH IN		21	17-Jun-19	16-Jul-19	84																								
		21	17-Jun-19	16-Jul-19	84																								
2381	REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 1 WEST CORRIDOR	3	17-Jun-19	19-Jun-19	44																								
2383	OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 1 WEST CORRIDOR	3	17-Jun-19	19-Jun-19	79																								
2385	DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 1 WEST CORRIDOR	2	20-Jun-19	21-Jun-19	64																								
2387	SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 1 WEST CORRIDOR	3	20-Jun-19	24-Jun-19	89																								
2389	INSTALL OH HVAC DUCT & VAV'S @ LEVEL 1 WEST CORRIDOR	5	20-Jun-19	26-Jun-19	44	PROC																							
2391	INSTALL OH HVAC PIPING @ LEVEL 1 WEST CORRIDOR	5	20-Jun-19	26-Jun-19	66																								
2393	INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 1 WEST CORRIDOR	5	20-Jun-19	26-Jun-19	55																								
2395	INSTALL OH ELEC ROUGH IN @ LEVEL 1 WEST CORRIDOR	5	20-Jun-19	26-Jun-19	62																								
2397	REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 1 WEST CORRIDOR	2	21-Jun-19	24-Jun-19	64																								
2399	TEST HVAC DUCT @ LEVEL 1 WEST CORRIDOR	3	25-Jun-19	27-Jun-19	86																								
2401	TEST HVAC PIPING @ LEVEL 1 WEST CORRIDOR	3	25-Jun-19	27-Jun-19	86																								
2403	PULL BRANCH WIRE & TERMINATE @ LEVEL 1 WEST CORRIDOR	2	27-Jun-19	28-Jun-19	85																								
2405	PULL FIRE ALARM WIRING @ LEVEL 1 WEST CORRIDOR	2	27-Jun-19	28-Jun-19	85																								
2407	PULL LOW VOLTAGE TELECOM & AV @ LEVEL 1 WEST CORRIDOR	2	27-Jun-19	28-Jun-19	85																								
2409	INSTALL OH CONTROLS @ LEVEL 1 WEST CORRIDOR	3	27-Jun-19	01-Jul-19	84																								
2411	TEST PLUMBING @ LEVEL 1 WEST CORRIDOR	3	27-Jun-19	01-Jul-19	62																								
2413	INSULATE IN-WALL PLUMBING @ LEVEL 1 WEST CORRIDOR	2	02-Jul-19	03-Jul-19	62																								
2415	SCO OH MEPF INSPECTIONS @ LEVEL 1 WEST CORRIDOR	5	02-Jul-19	09-Jul-19	84																								
2417	SCO OWNER IN-WALL INSPECTIONS @ LEVEL 1 WEST CORRIDOR	5	05-Jul-19	11-Jul-19	62																								
2419	INSULATE & LABEL HVAC PIPING @ LEVEL 1 WEST CORRIDOR	3	10-Jul-19	12-Jul-19	86																								
2421	INSULATE & LABEL HVAC DUCT @ LEVEL 1 WEST CORRIDOR	5	10-Jul-19	16-Jul-19	84																								
DRYWALL, PRIME PAINT & ACT GRID		46	12-Jul-19	16-Sep-19	84																								
		46	12-Jul-19	16-Sep-19	84																								
2423	H/T/F DRYWALL WALLS @ LEVEL 1 WEST CORRIDOR	6	12-Jul-19	19-Jul-19	62																								
2425	PRIME & 1ST COAT @ LEVEL 1 WEST CORRIDOR	3	22-Jul-19	24-Jul-19	78																								
2427	INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 1 WEST CORRIDOR	2	25-Jul-19	26-Jul-19	78																								
2429	REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 1 WEST CORRIDOR	3	31-Jul-19	02-Aug-19	109																								
2431	INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 1 WEST CORRIDOR	5	03-Sep-19	09-Sep-19	84	PROC																							
2433	SCO OWNER OH FINAL INSPECTION @ LEVEL 1 WEST CORRIDOR	5	10-Sep-19	16-Sep-19	84																								
FINAL FINISHES, FIXTURES & TRIM OUT		18	20-Jan-20	12-Feb-20	1																								
		18	20-Jan-20	12-Feb-20	1																								
2435	INSTALL ACT TILE @ LEVEL 1 WEST CORRIDOR	3	20-Jan-20	22-Jan-20	1																								
2437	INSTALL FLOORING & COVE BASE @ LEVEL 1 WEST CORRIDOR	5	23-Jan-20	29-Jan-20	1																								
2439	INSTALL BALANCE OF FINAL FINISHES & TRIM OUT @ LEVEL 1 WEST CORRIDOR	5	30-Jan-20	05-Feb-20	1																								
2441	RE-FINISH DOORS & HARDWARE @ LEVEL 1 WEST CORRIDOR	5	06-Feb-20	12-Feb-20	1																								
FINAL CLEAN, PUNCH & REPAIRS		9	13-Feb-20	25-Feb-20	21																								
		9	13-Feb-20	25-Feb-20	21																								
2443	FINAL CLEAN @ LEVEL 1 WEST CORRIDOR	3	13-Feb-20	17-Feb-20	21																								
2445	BBC CREATES PUNCH LIST @ LEVEL 1 WEST CORRIDOR	3	14-Feb-20	18-Feb-20	21																								
2447	SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 1 WEST CORRIDOR	5	19-Feb-20	25-Feb-20	21																								
LEVEL 1 - WEST ROOMS		259	06-May-19	13-May-20	22																								
FRAMING, IN-WALL & OH MEP ROUGH IN		74	06-May-19	19-Aug-19	62																								
		74	06-May-19	19-Aug-19	62																								
2807	INSTALL WELDED STAINLESS STEEL EXHAUSTWORK @ LEVEL 1 WEST RMS	40	06-May-19	01-Jul-19	47	5/6-7/1		2807																					
2585	REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 1 WEST RMS	5	20-Jun-19	26-Jun-19	44																								
2587	OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 1 WEST RMS	5	20-Jun-19	26-Jun-19	79																								
2589	SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 1 WEST RMS	3	27-Jun-19	01-Jul-19	79																								
2591	DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 1 WEST RMS	5	27-Jun-19	03-Jul-19	56																								
2593	INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 1 WEST RMS	7	27-Jun-19	08-Jul-19	55																								

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	COMMENTS
2595	INSTALL OH ELEC ROUGH IN @ LEVEL 1 WEST RMS	10	27-Jun-19	11-Jul-19	62	
2597	INSTALL OH HVAC DUCT & VAV'S @ LEVEL 1 WEST RMS (FLANGED DUCTWORK)	15	27-Jun-19	18-Jul-19	44	PROC
2599	INSTALL OH HVAC PIPING @ LEVEL 1 WEST RMS	15	27-Jun-19	18-Jul-19	66	
2601	REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 1 WEST RMS	5	28-Jun-19	05-Jul-19	56	
2817	H/T/F 2 HR FIRE RATED DRYWALL SHAFT FOR EXHAUST DUCT @ LEVEL 1 WEST RMS	5	02-Jul-19	09-Jul-19	81	
2603	TEST PLUMBING @ LEVEL 1 WEST RMS	3	09-Jul-19	11-Jul-19	55	
2605	PULL LOW VOLTAGE TELECOM & A/V @ LEVEL 1 WEST RMS	7	12-Jul-19	22-Jul-19	65	
2607	INSULATE IN-WALL PLUMBING @ LEVEL 1 WEST RMS	8	12-Jul-19	23-Jul-19	55	
2609	INSTALL OH CONTROLS @ LEVEL 1 WEST RMS	10	12-Jul-19	25-Jul-19	62	
2611	PULL BRANCH WIRE & TERMINATE @ LEVEL 1 WEST RMS	10	12-Jul-19	25-Jul-19	62	
2613	TEST HVAC DUCT @ LEVEL 1 WEST RMS	3	17-Jul-19	19-Jul-19	66	
2615	TEST HVAC PIPING @ LEVEL 1 WEST RMS	3	17-Jul-19	19-Jul-19	66	
2617	PULL FIRE ALARM WIRING @ LEVEL 1 WEST RMS	5	19-Jul-19	25-Jul-19	62	
2619	SCO OWNER IN-WALL INSPECTIONS @ LEVEL 1 WEST RMS	5	24-Jul-19	30-Jul-19	55	
2621	SCO OH MEPF INSPECTIONS @ LEVEL 1 WEST RMS	5	26-Jul-19	01-Aug-19	62	
2625	INSULATE & LABEL HVAC DUCT @ LEVEL 1 WEST RMS	12	02-Aug-19	19-Aug-19	62	
2627	INSULATE & LABEL HVAC PIPING @ LEVEL 1 WEST RMS	12	02-Aug-19	19-Aug-19	62	
DRYWALL, PRIME PAINT & ACT GRID		42	31-Jul-19	27-Sep-19	56	
		42	31-Jul-19	27-Sep-19	56	
2623	H/T/F DRYWALL WALLS @ LEVEL 1 WEST RMS	15	31-Jul-19	20-Aug-19	55	
2629	PRIME & 1ST COAT @ LEVEL 1 WEST RMS	10	14-Aug-19	27-Aug-19	56	
2631	INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 1 WEST RMS	12	28-Aug-19	13-Sep-19	56	
2633	REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 1 WEST RMS	7	12-Sep-19	20-Sep-19	56	
2635	INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 1 WEST RMS	7	12-Sep-19	20-Sep-19	56	
2639	SCO OWNER OH FINAL INSPECTION @ LEVEL 1 WEST RMS	5	23-Sep-19	27-Sep-19	56	
FINAL FINISHES, FIXTURES & TRIM OUT		113	20-Sep-19	04-Mar-20	11	
		113	20-Sep-19	04-Mar-20	11	
2637	INSTALL FLOORING & COVE BASE @ LEVEL 1 WEST RMS	15	20-Sep-19	10-Oct-19	56	
2641	INSTALL ACT TILE @ LEVEL 1 WEST RMS	6	30-Sep-19	07-Oct-19	56	
2643	INSTALL LAB CASEWORK @ LEVEL 1 EAST CORRIDOR	10	06-Jan-20	17-Jan-20	1	
2645	INSTALL MEP ROUGH IN IN-CASEWORK @ LEVEL 1 WEST RMS	10	13-Jan-20	24-Jan-20	9	
2647	INSTALL BALANCE OF FINAL FINISHES AFTER CASEWORK @ LEVEL 1 WEST RMS	5	27-Jan-20	31-Jan-20	9	
2837	FINAL PAINT @ LEVEL 1 WEST RMS	5	03-Feb-20	07-Feb-20	29	
2649	RE-FINISH DOORS & HARDWARE @ LEVEL 1 WEST RMS	15	13-Feb-20	04-Mar-20	1	
FINAL CLEAN, PUNCH & REPAIRS		50	05-Mar-20	13-May-20	22	
		50	05-Mar-20	13-May-20	22	
2651	FINAL CLEAN @ LEVEL 1 WEST RMS	3	05-Mar-20	09-Mar-20	11	
2653	BBC CREATES PUNCH LIST @ LEVEL 1 WEST RMS	3	06-Mar-20	10-Mar-20	11	
2655	SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 1 WEST RMS	5	11-Mar-20	17-Mar-20	11	
2657	FURNITURE MOVE IN @ LEVEL 1 WEST RMS	10	30-Apr-20	13-May-20	22	CONFIRM
LEVEL 1 - EAST CORRIDOR		174	17-Jun-19	25-Feb-20	21	
FRAMING, IN-WALL & OH MEP ROUGH IN		21	17-Jun-19	16-Jul-19	83	
		21	17-Jun-19	16-Jul-19	83	
1994	REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 1 EAST CORRIDOR	3	17-Jun-19	19-Jun-19	54	
2004	OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 1 EAST CORRIDOR	3	17-Jun-19	19-Jun-19	78	
2024	DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 1 EAST CORRIDOR	2	20-Jun-19	21-Jun-19	63	
2014	SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 1 EAST CORRIDOR	3	20-Jun-19	24-Jun-19	80	
2054	INSTALL OH HVAC DUCT & VAV'S @ LEVEL 1 EAST CORRIDOR	5	20-Jun-19	26-Jun-19	60	PROC
2064	INSTALL OH HVAC PIPING @ LEVEL 1 EAST CORRIDOR	5	20-Jun-19	26-Jun-19	64	
2034	INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 1 EAST CORRIDOR	5	20-Jun-19	26-Jun-19	54	
2044	INSTALL OH ELEC ROUGH IN @ LEVEL 1 EAST CORRIDOR	5	20-Jun-19	26-Jun-19	61	
2074	REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 1 EAST CORRIDOR	2	21-Jun-19	24-Jun-19	63	
2134	TEST HVAC DUCT @ LEVEL 1 EAST CORRIDOR	3	25-Jun-19	27-Jun-19	60	
2144	TEST HVAC PIPING @ LEVEL 1 EAST CORRIDOR	3	25-Jun-19	27-Jun-19	64	
2124	PULL BRANCH WIRE & TERMINATE @ LEVEL 1 EAST CORRIDOR	2	27-Jun-19	28-Jun-19	84	
2154	PULL FIRE ALARM WIRING @ LEVEL 1 EAST CORRIDOR	2	27-Jun-19	28-Jun-19	84	
2094	PULL LOW VOLTAGE TELECOM & A/V @ LEVEL 1 EAST CORRIDOR	2	27-Jun-19	28-Jun-19	84	

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	COMMENTS	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
2164	SCO OWNER IN-WALL INSPECTIONS @ LEVEL 1 EAST CORRIDOR	5	05-Jul-19	11-Jul-19	61																								
2204	INSULATE & LABEL HVAC PIPING @ LEVEL 1 EAST CORRIDOR	3	10-Jul-19	12-Jul-19	85																								
2194	INSULATE & LABEL HVAC DUCT @ LEVEL 1 EAST CORRIDOR	5	10-Jul-19	16-Jul-19	83																								
DRYWALL, PRIME PAINT & ACT GRID		46	12-Jul-19	16-Sep-19	83																								
		46	12-Jul-19	16-Sep-19	83																								
2184	H/T/F DRYWALL WALLS @ LEVEL 1 EAST CORRIDOR	6	12-Jul-19	19-Jul-19	61																								
2214	PRIME & 1ST COAT @ LEVEL 1 EAST CORRIDOR	3	22-Jul-19	24-Jul-19	77																								
2224	INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 1 EAST CORRIDOR	2	25-Jul-19	26-Jul-19	77																								
2234	REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 1 EAST CORRIDOR	3	31-Jul-19	02-Aug-19	108																								
2244	INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 1 EAST CORRIDOR	5	03-Sep-19	09-Sep-19	83																								
2254	SCO OWNER OH FINAL INSPECTION @ LEVEL 1 EAST CORRIDOR	5	10-Sep-19	16-Sep-19	83																								
FINAL FINISHES, FIXTURES & TRIM OUT		18	20-Jan-20	12-Feb-20	0																								
		18	20-Jan-20	12-Feb-20	0																								
2264	INSTALL ACT TILE @ LEVEL 1 EAST CORRIDOR	3	20-Jan-20	22-Jan-20	0																								
2274	INSTALL FLOORING & COVE BASE @ LEVEL 1 EAST CORRIDOR	5	23-Jan-20	29-Jan-20	0																								
2304	INSTALL BALANCE OF FINAL FINISHES & TRIM OUT @ LEVEL 1 EAST CORRIDOR	5	30-Jan-20	05-Feb-20	0																								
2314	RE-FINISH DOORS & HARDWARE @ LEVEL 1 EAST CORRIDOR	5	06-Feb-20	12-Feb-20	0																								
FINAL CLEAN, PUNCH & REPAIRS		9	13-Feb-20	25-Feb-20	21																								
		9	13-Feb-20	25-Feb-20	21																								
2324	FINAL CLEAN @ LEVEL 1 EAST CORRIDOR	3	13-Feb-20	17-Feb-20	21																								
2334	BBC CREATES PUNCH LIST @ LEVEL 1 EAST CORRIDOR	3	14-Feb-20	18-Feb-20	21																								
2344	SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 1 EAST CORRIDOR	5	19-Feb-20	25-Feb-20	21																								
LEVEL 1 - EAST ROOMS		237	20-Jun-19	28-May-20	0																								
FRAMING, IN-WALL & OH MEP ROUGH IN		43	20-Jun-19	20-Aug-19	60																								
		43	20-Jun-19	20-Aug-19	60																								
1152	REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 1 EAST RMS	5	20-Jun-19	26-Jun-19	54																								
1162	OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 1 EAST RMS	5	20-Jun-19	26-Jun-19	78																								
1874	SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 1 EAST RMS	3	27-Jun-19	01-Jul-19	78																								
1914	DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 1 EAST RMS	5	27-Jun-19	03-Jul-19	55																								
1212	INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 1 EAST RMS	7	27-Jun-19	08-Jul-19	54																								
1222	INSTALL OH ELEC ROUGH IN @ LEVEL 1 EAST RMS	10	27-Jun-19	11-Jul-19	61																								
1924	REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 1 EAST RMS	5	28-Jun-19	05-Jul-19	55																								
1192	INSTALL OH HVAC DUCT & VAV'S @ LEVEL 1 EAST RMS	15	28-Jun-19	19-Jul-19	60	PROC																							
1202	INSTALL OH HVAC PIPING @ LEVEL 1 EAST RMS	15	28-Jun-19	19-Jul-19	64																								
2819	INSTALL WELDED STAINLESS STEEL EXHAUSTWORK @ LEVEL 1 EAST RMS	30	01-Jul-19	12-Aug-19	47	7/1-8/12																							
1934	TEST PLUMBING @ LEVEL 1 EAST RMS	3	09-Jul-19	11-Jul-19	54																								
1974	PULL LOW VOLTAGE TELECOM & AV @ LEVEL 1 EAST RMS	7	12-Jul-19	22-Jul-19	64																								
1944	INSULATE IN-WALL PLUMBING @ LEVEL 1 EAST RMS	8	12-Jul-19	23-Jul-19	54																								
1954	PULL BRANCH WIRE & TERMINATE @ LEVEL 1 EAST RMS	10	12-Jul-19	25-Jul-19	61																								
1232	INSTALL OH CONTROLS @ LEVEL 1 EAST RMS	10	15-Jul-19	26-Jul-19	60																								
1242	TEST HVAC DUCT @ LEVEL 1 EAST RMS	3	18-Jul-19	22-Jul-19	64																								
1864	TEST HVAC PIPING @ LEVEL 1 EAST RMS	3	18-Jul-19	22-Jul-19	64																								
1964	PULL FIRE ALARM WIRING @ LEVEL 1 EAST RMS	5	19-Jul-19	25-Jul-19	61																								
1984	SCO OWNER IN-WALL INSPECTIONS @ LEVEL 1 EAST RMS	5	24-Jul-19	30-Jul-19	54																								
1884	SCO OH MEPF INSPECTIONS @ LEVEL 1 EAST RMS	5	29-Jul-19	02-Aug-19	60																								
1894	INSULATE & LABEL HVAC DUCT @ LEVEL 1 EAST RMS	12	05-Aug-19	20-Aug-19	60																								
1904	INSULATE & LABEL HVAC PIPING @ LEVEL 1 EAST RMS	12	05-Aug-19	20-Aug-19	60																								
2821	H/T/F 2 HR FIRE RATED DRYWALL SHAFT FOR EXHAUST DUCT @ LEVEL 1 EAST RMS	5	13-Aug-19	19-Aug-19	51																								
DRYWALL, PRIME PAINT & ACT GRID		46	31-Jul-19	03-Oct-19	51																								
		46	31-Jul-19	03-Oct-19	51																								
1172	H/T/F DRYWALL WALLS @ LEVEL 1 EAST RMS	15	31-Jul-19	20-Aug-19	54																								
1252	PRIME & 1ST COAT @ LEVEL 1 EAST RMS	10	20-Aug-19	03-Sep-19	51																								
1262	INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 1 EAST RMS	12	04-Sep-19	19-Sep-19	51																								
1272	REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 1 EAST RMS	7	18-Sep-19	26-Sep-19	51																								
1282	INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 1 EAST RMS	7	18-Sep-19	26-Sep-19	51																								
1292	SCO OWNER OH FINAL INSPECTION @ LEVEL 1 EAST RMS	5	27-Sep-19	03-Oct-19	51																								
FINAL FINISHES, FIXTURES & TRIM OUT		109	26-Sep-19	04-Mar-20	11																								
		109	26-Sep-19	04-Mar-20	11																								
1312	INSTALL FLOORING & COVE BASE @ LEVEL 1 EAST RMS	15	26-Sep-19	16-Oct-19	51																								
1302	INSTALL ACT TILE @ LEVEL 1 EAST RMS	6	04-Oct-19	11-Oct-19	51																								

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	COMMENTS	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1322	INSTALL LAB CASEWORK @ LEVEL 1 EAST RMS	10	06-Jan-20	17-Jan-20	0													1322	■										
1332	INSTALL MEP ROUGH IN IN-CASEWORK @ LEVEL 1 EAST RMS	10	13-Jan-20	24-Jan-20	8													1332	■										
1342	INSTALL BALANCE OF FINAL FINISHES AFTER CASEWORK @ LEVEL 1 EAST RMS	5	27-Jan-20	31-Jan-20	8													1342	■										
1402	FINAL PAINT @ LEVEL 1 EAST RMS	5	03-Feb-20	07-Feb-20	29													1402	■										
1352	RE-FINISH DOORS & HARDWARE @ LEVEL 1 EAST RMS	15	13-Feb-20	04-Mar-20	0													1352	■										
FINAL CLEAN, PUNCH & REPAIRS		60	05-Mar-20	28-May-20	0																								
		60	05-Mar-20	28-May-20	0																								
1372	FINAL CLEAN @ LEVEL 1 EAST RMS	3	05-Mar-20	09-Mar-20	11																								
1382	BBC CREATES PUNCH LIST @ LEVEL 1 EAST RMS	3	06-Mar-20	10-Mar-20	11																								
1392	SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 1 EAST RMS	5	11-Mar-20	17-Mar-20	11																								
1132	FURNITURE MOVE IN @ LEVEL 1 EAST RMS	20	30-Apr-20	28-May-20	0	CONFIRM																							
LEVEL 2 - WEST CORRIDOR		186	27-Jun-19	24-Mar-20	11																								
FRAMING, IN-WALL & OH MEP ROUGH IN		33	27-Jun-19	13-Aug-19	84																								
		33	27-Jun-19	13-Aug-19	84																								
2517	REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 2 WEST CORRIDOR	3	27-Jun-19	01-Jul-19	56													2517	■										
2519	OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 2 WEST CORRIDOR	3	27-Jun-19	01-Jul-19	91													2519	■										
2521	DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 2 WEST CORRIDOR	2	02-Jul-19	03-Jul-19	77													2521	■										
2523	SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 2 WEST CORRIDOR	3	02-Jul-19	05-Jul-19	101													2523	■										
2533	REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 2 WEST CORRIDOR	2	03-Jul-19	05-Jul-19	77													2533	■										
2529	INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 2 WEST CORRIDOR	5	09-Jul-19	15-Jul-19	64													2529	■										
2531	INSTALL OH ELEC ROUGH IN @ LEVEL 2 WEST CORRIDOR	5	12-Jul-19	18-Jul-19	67													2531	■										
2547	TEST PLUMBING @ LEVEL 2 WEST CORRIDOR	3	16-Jul-19	18-Jul-19	71													2547	■										
2549	INSULATE IN-WALL PLUMBING @ LEVEL 2 WEST CORRIDOR	2	19-Jul-19	22-Jul-19	71													2549	■										
2539	PULL BRANCH WIRE & TERMINATE @ LEVEL 2 WEST CORRIDOR	2	19-Jul-19	22-Jul-19	90													2539	■										
2541	PULL FIRE ALARM WIRING @ LEVEL 2 WEST CORRIDOR	2	19-Jul-19	22-Jul-19	90													2541	■										
2543	PULL LOW VOLTAGE TELECOM & AV @ LEVEL 2 WEST CORRIDOR	2	19-Jul-19	22-Jul-19	90													2543	■										
2525	INSTALL OH HVAC DUCT & VAV'S @ LEVEL 2 WEST CORRIDOR	5	19-Jul-19	25-Jul-19	44	PROC												2525	■										
2527	INSTALL OH HVAC PIPING @ LEVEL 2 WEST CORRIDOR	5	19-Jul-19	25-Jul-19	66													2527	■										
2553	SCO OWNER IN-WALL INSPECTIONS @ LEVEL 2 WEST CORRIDOR	5	23-Jul-19	29-Jul-19	71													2553	■										
2535	TEST HVAC DUCT @ LEVEL 2 WEST CORRIDOR	3	24-Jul-19	26-Jul-19	86													2535	■										
2537	TEST HVAC PIPING @ LEVEL 2 WEST CORRIDOR	3	24-Jul-19	26-Jul-19	86													2537	■										
2545	INSTALL OH CONTROLS @ LEVEL 2 WEST CORRIDOR	3	26-Jul-19	30-Jul-19	84													2545	■										
2551	SCO OH MEPF INSPECTIONS @ LEVEL 2 WEST CORRIDOR	5	31-Jul-19	06-Aug-19	84													2551	■										
2555	INSULATE & LABEL HVAC PIPING @ LEVEL 2 WEST CORRIDOR	3	07-Aug-19	09-Aug-19	86													2555	■										
2557	INSULATE & LABEL HVAC DUCT @ LEVEL 2 WEST CORRIDOR	5	07-Aug-19	13-Aug-19	84													2557	■										
DRYWALL, PRIME PAINT & ACT GRID		29	21-Aug-19	01-Oct-19	93																								
		29	21-Aug-19	01-Oct-19	93																								
2559	H/T/F DRYWALL WALLS @ LEVEL 2 WEST CORRIDOR	6	21-Aug-19	28-Aug-19	55													2559	■										
2561	PRIME & 1ST COAT @ LEVEL 2 WEST CORRIDOR	3	29-Aug-19	03-Sep-19	70													2561	■										
2563	INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 2 WEST CORRIDOR	2	16-Sep-19	17-Sep-19	62													2563	■										
2567	INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 2 WEST CORRIDOR	5	18-Sep-19	24-Sep-19	93													2567	■										
2565	REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 2 WEST CORRIDOR	3	20-Sep-19	24-Sep-19	93													2565	■										
2569	SCO OWNER OH FINAL INSPECTION @ LEVEL 2 WEST CORRIDOR	5	25-Sep-19	01-Oct-19	93													2569	■										
FINAL FINISHES, FIXTURES & TRIM OUT		28	03-Feb-20	11-Mar-20	1																								
		28	03-Feb-20	11-Mar-20	1																								
2571	INSTALL ACT TILE @ LEVEL 2 WEST CORRIDOR	3	03-Feb-20	05-Feb-20	11													2571	■										
2573	INSTALL FLOORING & COVE BASE @ LEVEL 2 WEST CORRIDOR	5	06-Feb-20	12-Feb-20	11													2573	■										
2575	INSTALL BALANCE OF FINAL FINISHES & TRIM OUT @ LEVEL 2 WEST CORRIDOR	5	13-Feb-20	19-Feb-20	11													2575	■										
2577	RE-FINISH DOORS & HARDWARE @ LEVEL 2 WEST CORRIDOR	5	05-Mar-20	11-Mar-20	1													2577	■										
FINAL CLEAN, PUNCH & REPAIRS		9	12-Mar-20	24-Mar-20	11																								
		9	12-Mar-20	24-Mar-20	11																								
2579	FINAL CLEAN @ LEVEL 2 WEST CORRIDOR	3	12-Mar-20	16-Mar-20	11													2579	■										
2581	BBC CREATES PUNCH LIST @ LEVEL 2 WEST CORRIDOR	3	13-Mar-20	17-Mar-20	11													2581	■										
2583	SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 2 WEST CORRIDOR	5	18-Mar-20	24-Mar-20	11													2583	■										
LEVEL 2 - WEST ROOMS		230	01-Jul-19	28-May-20	22																								
FRAMING, IN-WALL & OH MEP ROUGH IN		55	01-Jul-19	17-Sep-19	131																								
		55	01-Jul-19	17-Sep-19	131																								
2823	INSTALL WELDED STAINLESS STEEL EXHAUSTWORK @ LEVEL 2 WEST RMS	30	01-Jul-19	12-Aug-19	47	7/1-8/12												2823	■										
2733	REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 2 WEST RMS	5	02-Jul-19	09-Jul-19	56													2733	■										
2735	OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 2 WEST RMS	5	02-Jul-19	09-Jul-19	91													2735	■										

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	COMMENTS	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
2737	SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 2 WEST RMS	3	10-Jul-19	12-Jul-19	91							2737	■	SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 2 WEST RMS															
2739	DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 2 WEST RMS	5	10-Jul-19	16-Jul-19	69							2739	■	DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 2 WEST RMS															
2749	REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 2 WEST RMS	5	11-Jul-19	17-Jul-19	69							2749	■	REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 2 WEST RMS															
2741	INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 2 WEST RMS	7	16-Jul-19	24-Jul-19	64							2741	■	INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 2 WEST RMS															
2743	INSTALL OH ELEC ROUGH IN @ LEVEL 2 WEST RMS	10	19-Jul-19	01-Aug-19	67							2743	■	INSTALL OH ELEC ROUGH IN @ LEVEL 2 WEST RMS															
2751	TEST PLUMBING @ LEVEL 2 WEST RMS	3	25-Jul-19	29-Jul-19	64							2751	■	TEST PLUMBING @ LEVEL 2 WEST RMS															
2745	INSTALL OH HVAC DUCT & VAV'S @ LEVEL 2 WEST RMS	15	26-Jul-19	15-Aug-19	44	PROC						2745	■	INSTALL OH HVAC DUCT & VAV'S @ LEVEL 2 WEST RMS															
2747	INSTALL OH HVAC PIPING @ LEVEL 2 WEST RMS	15	26-Jul-19	15-Aug-19	66							2747	■	INSTALL OH HVAC PIPING @ LEVEL 2 WEST RMS															
2755	INSULATE IN-WALL PLUMBING @ LEVEL 2 WEST RMS	8	30-Jul-19	08-Aug-19	64							2755	■	INSULATE IN-WALL PLUMBING @ LEVEL 2 WEST RMS															
2753	PULL LOW VOLTAGE TELECOM & A/V @ LEVEL 2 WEST RMS	7	02-Aug-19	12-Aug-19	70							2753	■	PULL LOW VOLTAGE TELECOM & A/V @ LEVEL 2 WEST RMS															
2759	PULL BRANCH WIRE & TERMINATE @ LEVEL 2 WEST RMS	10	02-Aug-19	15-Aug-19	67							2759	■	PULL BRANCH WIRE & TERMINATE @ LEVEL 2 WEST RMS															
2765	PULL FIRE ALARM WIRING @ LEVEL 2 WEST RMS	5	09-Aug-19	15-Aug-19	67							2765	■	PULL FIRE ALARM WIRING @ LEVEL 2 WEST RMS															
2767	SCO OWNER IN-WALL INSPECTIONS @ LEVEL 2 WEST RMS	5	09-Aug-19	15-Aug-19	64							2767	■	SCO OWNER IN-WALL INSPECTIONS @ LEVEL 2 WEST RMS															
2757	INSTALL OH CONTROLS @ LEVEL 2 WEST RMS	10	09-Aug-19	22-Aug-19	62							2757	■	INSTALL OH CONTROLS @ LEVEL 2 WEST RMS															
2825	H/T/F 2 HR FIRE RATED DRYWALL SHAFT FOR EXHAUST DUCT @ LEVEL 2 WEST RMS	5	13-Aug-19	19-Aug-19	151							2825	■	H/T/F 2 HR FIRE RATED DRYWALL SHAFT FOR EXHAUST DUCT @ LEVEL 2 WEST RMS															
2761	TEST HVAC DUCT @ LEVEL 2 WEST RMS	3	14-Aug-19	16-Aug-19	66							2761	■	TEST HVAC DUCT @ LEVEL 2 WEST RMS															
2763	TEST HVAC PIPING @ LEVEL 2 WEST RMS	3	14-Aug-19	16-Aug-19	66							2763	■	TEST HVAC PIPING @ LEVEL 2 WEST RMS															
2769	SCO OH MEPF INSPECTIONS @ LEVEL 2 WEST RMS	5	23-Aug-19	29-Aug-19	62							2769	■	SCO OH MEPF INSPECTIONS @ LEVEL 2 WEST RMS															
2773	INSULATE & LABEL HVAC DUCT @ LEVEL 2 WEST RMS	12	30-Aug-19	17-Sep-19	62							2773	■	INSULATE & LABEL HVAC DUCT @ LEVEL 2 WEST RMS															
2775	INSULATE & LABEL HVAC PIPING @ LEVEL 2 WEST RMS	12	30-Aug-19	17-Sep-19	62							2775	■	INSULATE & LABEL HVAC PIPING @ LEVEL 2 WEST RMS															
DRYWALL, PRIME PAINT & ACT GRID		42	29-Aug-19	28-Oct-19	55																								
		42	29-Aug-19	28-Oct-19	55																								
2771	H/T/F DRYWALL WALLS @ LEVEL 2 WEST RMS	15	29-Aug-19	19-Sep-19	55							2771	■	H/T/F DRYWALL WALLS @ LEVEL 2 WEST RMS															
2777	PRIME & 1ST COAT @ LEVEL 2 WEST RMS	10	13-Sep-19	26-Sep-19	55							2777	■	PRIME & 1ST COAT @ LEVEL 2 WEST RMS															
2779	INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 2 WEST RMS	12	27-Sep-19	14-Oct-19	55							2779	■	INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 2 WEST RMS															
2781	REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 2 WEST RMS	7	11-Oct-19	21-Oct-19	55							2781	■	REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 2 WEST RMS															
2783	INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 2 WEST RMS	7	11-Oct-19	21-Oct-19	55							2783	■	INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 2 WEST RMS															
2787	SCO OWNER OH FINAL INSPECTION @ LEVEL 2 WEST RMS	5	22-Oct-19	28-Oct-19	55							2787	■	SCO OWNER OH FINAL INSPECTION @ LEVEL 2 WEST RMS															
FINAL FINISHES, FIXTURES & TRIM OUT		112	21-Oct-19	01-Apr-20	1																								
		112	21-Oct-19	01-Apr-20	1																								
2785	INSTALL FLOORING & COVE BASE @ LEVEL 2 WEST RMS	15	21-Oct-19	08-Nov-19	55							2785	■	INSTALL FLOORING & COVE BASE @ LEVEL 2 WEST RMS															
2789	INSTALL ACT TILE @ LEVEL 2 WEST RMS	6	29-Oct-19	05-Nov-19	55							2789	■	INSTALL ACT TILE @ LEVEL 2 WEST RMS															
2791	INSTALL LAB CASEWORK @ LEVEL 2 WEST RMS	10	20-Jan-20	31-Jan-20	11													2791	■	INSTALL LAB CASEWORK @ LEVEL 2 WEST RMS									
2793	INSTALL MEP ROUGH IN IN-CASEWORK @ LEVEL 2 WEST RMS	10	27-Jan-20	07-Feb-20	19													2793	■	INSTALL MEP ROUGH IN IN-CASEWORK @ LEVEL 2 WEST RMS									
2795	INSTALL BALANCE OF FINAL FINISHES AFTER CASEWORK @ LEVEL 2 WEST RMS	5	10-Feb-20	14-Feb-20	19													2795	■	INSTALL BALANCE OF FINAL FINISHES AFTER CASEWORK @ LEVEL 2 WEST RMS									
2815	FINAL PAINT @ @ LEVEL 2 WEST RMS	5	17-Feb-20	21-Feb-20	29													2815	■	FINAL PAINT @ @ LEVEL 2 WEST RMS									
2797	RE-FINISH DOORS & HARDWARE @ LEVEL 2 WEST RMS	15	12-Mar-20	01-Apr-20	1													2797	■	RE-FINISH DOORS & HARDWARE @ LEVEL 2 WEST RMS									
FINAL CLEAN, PUNCH & REPAIRS		40	02-Apr-20	28-May-20	22																								
		40	02-Apr-20	28-May-20	22																								
2799	FINAL CLEAN @ LEVEL 2 WEST RMS	3	02-Apr-20	06-Apr-20	1														2799	■	FINAL CLEAN @ LEVEL 2 WEST RMS								
2801	BBC CREATES PUNCH LIST @ LEVEL 2 WEST RMS	3	03-Apr-20	07-Apr-20	1														2801	■	BBC CREATES PUNCH LIST @ LEVEL 2 WEST RMS								
2803	SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 2 WEST RMS	5	08-Apr-20	14-Apr-20	1														2803	■	SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 2 WEST RMS								
2805	FURNITURE MOVE IN @ LEVEL 2 WEST RMS	10	14-May-20	28-May-20	22	CONFIRM													2805	■	FURNITURE MOVE IN @ LEVEL 2 WEST RMS								
LEVEL 2 - EAST CORRIDOR		186	27-Jun-19	24-Mar-20	11																								
FRAMING, IN-WALL & OH MEP ROUGH IN		34	27-Jun-19	14-Aug-19	82																								
		34	27-Jun-19	14-Aug-19	82																								
2449	REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 2 EAST CORRIDOR	3	27-Jun-19	01-Jul-19	67							2449	■	REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 2 EAST CORRIDOR															
2451	OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 2 EAST CORRIDOR	3	27-Jun-19	01-Jul-19	90							2451	■	OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 2 EAST CORRIDOR															
2453	DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 2 EAST CORRIDOR	2	02-Jul-19	03-Jul-19	76							2453	■	DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 2 EAST CORRIDOR															
2455	SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 2 EAST CORRIDOR	3	02-Jul-19	05-Jul-19	100							2455	■	SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 2 EAST CORRIDOR															
2465	REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 2 EAST CORRIDOR	2	03-Jul-19	05-Jul-19	76							2465	■	REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 2 EAST CORRIDOR															
2461	INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 2 EAST CORRIDOR	5	09-Jul-19	15-Jul-19	63							2461	■	INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 2 EAST CORRIDOR															
2463	INSTALL OH ELEC ROUGH IN @ LEVEL 2 EAST CORRIDOR	5	12-Jul-19	18-Jul-19	66							2463	■	INSTALL OH ELEC ROUGH IN @ LEVEL 2 EAST CORRIDOR															
2479	TEST PLUMBING @ LEVEL 2 EAST CORRIDOR	3	16-Jul-19	18-Jul-19	70							2479	■	TEST PLUMBING @ LEVEL 2 EAST CORRIDOR															
2481	INSULATE IN-WALL PLUMBING @ LEVEL 2 EAST CORRIDOR	2	19-Jul-19	22-Jul-19	70							2481	■	INSULATE IN-WALL PLUMBING @ LEVEL 2 EAST CORRIDOR															
2471	PULL BRANCH WIRE & TERMINATE @ LEVEL 2 EAST CORRIDOR	2	19-Jul-19	22-Jul-19	89							2471	■	PULL BRANCH WIRE & TERMINATE @ LEVEL 2 EAST CORRIDOR															
2473	PULL FIRE ALARM WIRING @ LEVEL 2 EAST CORRIDOR	2	19-Jul-19	22-Jul-19	89							2473	■	PULL FIRE ALARM WIRING @ LEVEL 2 EAST CORRIDOR															
2475	PULL LOW VOLTAGE TELECOM & A/V @ LEVEL 2 EAST CORRIDOR	2	19-Jul-19	22-Jul-19	89							2475	■	PULL LOW VOLTAGE TELECOM & A/V @ LEVEL 2 EAST CORRIDOR															
2457	INSTALL OH HVAC DUCT & VAV'S @ LEVEL 2 EAST CORRIDOR	5	22-Jul-19	26-Jul-19	60	PROC						2457	■	INSTALL OH HVAC DUCT & VAV'S @ LEVEL 2 EAST CORRIDOR															
2459	INSTALL OH HVAC PIPING @ LEVEL 2 EAST CORRIDOR	5	22-Jul-19	26-Jul-19	64							2459	■	INSTALL OH HVAC PIPING @ LEVEL 2 EAST CORRIDOR															
2485	SCO OWNER IN-WALL INSPECTIONS @ LEVEL 2 EAST CORRIDOR	5	23-Jul-19	29-Jul-19	70							2485	■	SCO OWNER IN-WALL INSPECTIONS @ LEVEL 2 EAST CORRIDOR															

VERSION 24-Apr-19

DATA DATE 01-Mar-19

UNCW DOBO HALL

DOBO-000-4-4-19

DETAILED PROJECT SCHEDULE

PAGE 8 OF 10

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	COMMENTS	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
2467	TEST HVAC DUCT @ LEVEL 2 EAST CORRIDOR	3	25-Jul-19	29-Jul-19	84																								
2469	TEST HVAC PIPING @ LEVEL 2 EAST CORRIDOR	3	25-Jul-19	29-Jul-19	84																								
2477	INSTALL OH CONTROLS @ LEVEL 2 EAST CORRIDOR	3	29-Jul-19	31-Jul-19	82																								
2483	SCO OH MEPF INSPECTIONS @ LEVEL 2 EAST CORRIDOR	5	01-Aug-19	07-Aug-19	82																								
2487	INSULATE & LABEL HVAC PIPING @ LEVEL 2 EAST CORRIDOR	3	08-Aug-19	12-Aug-19	84																								
2489	INSULATE & LABEL HVAC DUCT @ LEVEL 2 EAST CORRIDOR	5	08-Aug-19	14-Aug-19	82																								
DRYWALL, PRIME PAINT & ACT GRID		33	21-Aug-19	07-Oct-19	88																								
		33	21-Aug-19	07-Oct-19	88																								
2491	H/T/F DRYWALL WALLS @ LEVEL 2 EAST CORRIDOR	6	21-Aug-19	28-Aug-19	54																								
2493	PRIME & 1ST COAT @ LEVEL 2 EAST CORRIDOR	3	29-Aug-19	03-Sep-19	69																								
2495	INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 2 EAST CORRIDOR	2	20-Sep-19	23-Sep-19	57																								
2499	INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 2 EAST CORRIDOR	5	24-Sep-19	30-Sep-19	88																								
2497	REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 2 EAST CORRIDOR	3	26-Sep-19	30-Sep-19	88																								
2501	SCO OWNER OH FINAL INSPECTION @ LEVEL 2 EAST CORRIDOR	5	01-Oct-19	07-Oct-19	88																								
FINAL FINISHES, FIXTURES & TRIM OUT		28	03-Feb-20	11-Mar-20	0																								
		28	03-Feb-20	11-Mar-20	0																								
2503	INSTALL ACT TILE @ LEVEL 2 EAST CORRIDOR	3	03-Feb-20	05-Feb-20	10																								
2505	INSTALL FLOORING & COVE BASE @ LEVEL 2 EAST CORRIDOR	5	06-Feb-20	12-Feb-20	10																								
2507	INSTALL BALANCE OF FINAL FINISHES & TRIM OUT @ LEVEL 2 EAST CORRIDOR	5	13-Feb-20	19-Feb-20	10																								
2509	RE-FINISH DOORS & HARDWARE @ LEVEL 2 EAST CORRIDOR	5	05-Mar-20	11-Mar-20	0																								
FINAL CLEAN, PUNCH & REPAIRS		9	12-Mar-20	24-Mar-20	11																								
		9	12-Mar-20	24-Mar-20	11																								
2511	FINAL CLEAN @ LEVEL 2 EAST CORRIDOR	3	12-Mar-20	16-Mar-20	11																								
2513	BBC CREATES PUNCH LIST @ LEVEL 2 EAST CORRIDOR	3	13-Mar-20	17-Mar-20	11																								
2515	SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 2 EAST CORRIDOR	5	18-Mar-20	24-Mar-20	11																								
LEVEL 2 - EAST ROOMS		249	02-Jul-19	25-Jun-20	0																								
FRAMING, IN-WALL & OH MEP ROUGH IN		98	02-Jul-19	18-Nov-19	86																								
		98	02-Jul-19	18-Nov-19	86																								
2659	REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 2 EAST RMS	5	02-Jul-19	09-Jul-19	67																								
2661	OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 2 EAST RMS	5	02-Jul-19	09-Jul-19	90																								
2663	SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 2 EAST RMS	3	10-Jul-19	12-Jul-19	90																								
2665	DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 2 EAST RMS	5	10-Jul-19	16-Jul-19	68																								
2675	REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 2 EAST RMS	5	11-Jul-19	17-Jul-19	68																								
2667	INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 2 EAST RMS	7	16-Jul-19	24-Jul-19	63																								
2669	INSTALL OH ELEC ROUGH IN @ LEVEL 2 EAST RMS	10	19-Jul-19	01-Aug-19	66																								
2677	TEST PLUMBING @ LEVEL 2 EAST RMS	3	25-Jul-19	29-Jul-19	63																								
2671	INSTALL OH HVAC DUCT & VAV'S @ LEVEL 2 EAST RMS	15	29-Jul-19	16-Aug-19	60	PROC																							
2673	INSTALL OH HVAC PIPING @ LEVEL 2 EAST RMS	15	29-Jul-19	16-Aug-19	64																								
2681	INSULATE IN-WALL PLUMBING @ LEVEL 2 EAST RMS	8	30-Jul-19	08-Aug-19	63																								

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	COMMENTS	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D		
		112	21-Oct-19	01-Apr-20	0		0	1	1	2	0	1	1	2	3	0	1	2	2	0	1	1	2	2	0	1	1	2	0	1	2
2711	INSTALL FLOORING & COVE BASE @ LEVEL 2 EAST RMS	15	21-Oct-19	08-Nov-19	54														2711												
2715	INSTALL ACT TILE @ LEVEL 2 EAST RMS	6	29-Oct-19	05-Nov-19	54														2715												
2717	INSTALL LAB CASEWORK @ LEVEL 2 EAST RMS	10	20-Jan-20	31-Jan-20	10														2717												
2719	INSTALL MEP ROUGH IN IN-CASEWORK @ LEVEL 2 EAST RMS	10	27-Jan-20	07-Feb-20	18														2719												
2721	INSTALL BALANCE OF FINAL FINISHES AFTER CASEWORK @ LEVEL 2 EAST RMS	5	10-Feb-20	14-Feb-20	18														2721												
2811	FINAL PAINT @ LEVEL 2 EAST RMS	5	17-Feb-20	21-Feb-20	28														2811												
2723	RE-FINISH DOORS & HARDWARE @ LEVEL 2 EAST RMS	15	12-Mar-20	01-Apr-20	0														2723												
FINAL CLEAN, PUNCH & REPAIRS		60	02-Apr-20	25-Jun-20	0																										
		60	02-Apr-20	25-Jun-20	0																										
2725	FINAL CLEAN @ LEVEL 2 EAST RMS	4	02-Apr-20	07-Apr-20	0															2725											
2727	BBC CREATES PUNCH LIST @ LEVEL 2 EAST RMS	3	06-Apr-20	08-Apr-20	0															2727											
2729	SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 2 EAST RMS	5	09-Apr-20	15-Apr-20	0															2729											
2731	FURNITURE MOVE IN @ LEVEL 2 EAST RMS	20	29-May-20	25-Jun-20	0	CONFIRM														2731											
ATTIC		130	08-Aug-19	14-Feb-20	33																										
EAST & WEST ATTIC'S		2	08-Aug-19	09-Aug-19	33																										
		2	08-Aug-19	09-Aug-19	33																										
1246	INSTALL ALL ATTIC EQUIPMENT @ EAST & WEST ATTIC'S	2	08-Aug-19	09-Aug-19	33														1246												
EAST		128	12-Aug-19	14-Feb-20	33																										
		128	12-Aug-19	14-Feb-20	33																										
1166	INSTALL SCAFFOLING (IF REQUIRED)	10	12-Aug-19	23-Aug-19	73	REVIEW SEQ													1166												
1186	INSTALL & SET STACKS & DUCT CONNECTIONS @ ATTIC - EAST	5	26-Aug-19	30-Aug-19	106	REVIEW SEQ													1186												
1236	FIREPROOFING & REPAIRS @ ATTIC - EAST	10	26-Aug-19	09-Sep-19	106	REVIEW SEQ													1236												
1176	INSTALL & SET FCU'S (2) @ ATTIC - EAST	10	03-Sep-19	16-Sep-19	63	REVIEW SEQ													1176												
1206	INSTALL OH SPRINKLER SYSTEM @ ATTIC - EAST	15	10-Sep-19	30-Sep-19	106	REVIEW SEQ													1206												
1156	INSTALL DUCTWORK TO & FROM EXHAUST FANS & ERU'S @ ATTIC - EAST (WELDING REQ)	43	29-Oct-19	03-Jan-20	33	10/20-12/24													1156												
1226	INSTALL EXHAUST FANS @ ATTIC - EAST	10	06-Jan-20	17-Jan-20	33	REVIEW SEQ														1226											
1196	INSTALL FRAMING & AIR BARRIER @ ATTIC - EAST	20	20-Jan-20	14-Feb-20	33	REVIEW SEQ														1196											
WEST		80	12-Aug-19	04-Dec-19	81																										
		80	12-Aug-19	04-Dec-19	81																										
2365	INSTALL SCAFFOLING (IF REQUIRED)	10	12-Aug-19	23-Aug-19	33	REVIEW SEQ													2365												
2373	INSTALL & SET FCU'S (2) @ ATTIC - WEST	10	12-Aug-19	23-Aug-19	38	REVIEW SEQ													2373												
2369	INSTALL & SET STACKS & DUCT CONNECTIONS @ ATTIC - WEST	5	26-Aug-19	30-Aug-19	63	REVIEW SEQ													2369												
2367	FIREPROOFING & REPAIRS @ ATTIC - WEST	10	26-Aug-19	09-Sep-19	106	REVIEW SEQ													2367												
2375	INSTALL DUCTWORK TO & FROM EXHAUST FANS & ERU'S @ ATTIC - WEST (WELDING REQ)	40	03-Sep-19	28-Oct-19	33	8/10-10/20													2375												
2371	INSTALL OH SPRINKLER SYSTEM @ ATTIC - WEST	15	10-Sep-19	30-Sep-19	106	REVIEW SEQ													2371												
2377	INSTALL EXHAUST FANS @ ATTIC - WEST	5	29-Oct-19	04-Nov-19	81	REVIEW SEQ													2377												
2379	INSTALL FRAMING & AIR BARRIER @ ATTIC - WEST	20	05-Nov-19	04-Dec-19	81	REVIEW SEQ													2379												
VERTICAL TRANSPORTATION		30	10-Jul-19	20-Aug-19	154																										
		30	10-Jul-19	20-Aug-19	154																										
1180	INSTALL ELEVATOR RAILS & DOOR FRAMES @ BUILDING	20	10-Jul-19	06-Aug-19	154	CONFIRM PRED ??													1180												
1190	BUILDOUT ELEVATOR CAB @ BUILDING	5	07-Aug-19	13-Aug-19	154														1190												
1200	ELEVATORS TESTING & PUNCH	5	14-Aug-19	20-Aug-19	154														1200												
MECHANICAL / ELECTRICAL		168	19-Aug-19	17-Apr-20	48																										
		168	19-Aug-19	17-Apr-20	48																										
2284	SET & HOOK UP CHILLER	20	19-Aug-19	16-Sep-19	131	EXPAND													2284												
2354	INSTALL DOMESTIC WATER HEATER / BOOSTER PUMP	5	03-Sep-19	09-Sep-19	136														2354												
2364	INSTALL LAB GAS COMPRESSORS	5	03-Sep-19	09-Sep-19	136														2364												
1098	MAIN MECHANICAL & ELECTRICAL ROOMS	60	20-Sep-19	16-Dec-19	68	EXPAND OUT													1098												
2294	INSTALL BOILERS & FINAL CONNECTIONS	5	01-Nov-19	07-Nov-19	93	EXPAND													2294												
1112	PERMANENT POWER / HVAC STARTUP	15	20-Jan-20	07-Feb-20	48															1112											
1082	CONSTRUCT NEW ELECTRICAL ROOM ADDITION	50	06-Feb-20	15-Apr-20	48	EXPAND													1082												
1094	SET GENERATOR	2	16-Apr-20	17-Apr-20	48															1094											