

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2026							2027			2028			2029																							
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4																					
						F	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr
NC Aquarium at Fort Fisher Expansion & Renovation - Active						667	644	26-Mar-26 A	03-Nov-28																																	
MILESTONES						617	617	08-Jun-26	03-Nov-28																																	
MIL1010	Shark Tank Construction Start	0	0	08-Jun-26		◆ Shark Tank Construction Start																																				
MIL1060	Renovation Construction Start	0	0	08-Jun-26		◆ Renovation Construction Start																																				
MIL1020	Shark Tank Complete	0	0		03-Nov-28	◆ Shark Tank Complete																																				
MIL1040	Renovation Complete	0	0		03-Nov-28	◆ Renovation Complete																																				
MIL1070	Aquarium Ready to Open	0	0		03-Nov-28	◆ Aquarium Ready to Open																																				
PRECONSTRUCTION						63	40	26-Mar-26 A	24-Jun-26																																	
Value Engineering						63	40	26-Mar-26 A	24-Jun-26																																	
A5600	VE Drawing Updates	30	7	26-Mar-26 A	07-May-26	■ VE Drawing Updates																																				
A5610	Submit VE Drawings to SCO	3	3	08-May-26	12-May-26	■ Submit VE Drawings to SCO																																				
A5620	SCO Review/Approve VE Drawings	15	15	13-May-26	03-Jun-26	■ SCO Review/Approve VE Drawings																																				
A5630	C&T Pricing Updates / Reconciliation	15	15	04-Jun-26	24-Jun-26	■ C&T Pricing Updates / Reconciliation																																				
Phase 1 Bidding						21	8	10-Apr-26 A	08-May-26																																	
Release 1						21	8	10-Apr-26 A	08-May-26																																	
R1 1100	SCO Change Order Submit/Review/Approve	15	2	10-Apr-26 A	30-Apr-26	■ SCO Change Order Submit/Review/Approve																																				
R1 1060	NTP Issued	1	1	01-May-26	01-May-26	■ NTP Issued																																				
R1 1110	Preconstruction Meeting	5	5	04-May-26	08-May-26	■ Preconstruction Meeting																																				
Owner Move-out						14	14	26-May-26	12-Jun-26																																	
A5260	Owner Move-out North Elevation	9	9	26-May-26*	05-Jun-26	■ Owner Move-out North Elevation																																				
A5270	Owner Move-out South Elevation	5	5	08-Jun-26	12-Jun-26	■ Owner Move-out South Elevation																																				
PROCUREMENT						362	362	04-May-26	06-Oct-27																																	
Bid & Award						10	10	04-May-26	15-May-26																																	
A4440	Electrical - Award	10	10	04-May-26	15-May-26	■ Electrical - Award																																				
A4450	Mechanical - Award	10	10	04-May-26	15-May-26	■ Mechanical - Award																																				
A4460	Plumbing - Award	10	10	04-May-26	15-May-26	■ Plumbing - Award																																				
A4470	Fire Protection - Award	10	10	04-May-26	15-May-26	■ Fire Protection - Award																																				
A4480	Demo - Award	10	10	04-May-26	15-May-26	■ Demo - Award																																				
A4490	Sitework - Award	10	10	04-May-26	15-May-26	■ Sitework - Award																																				
A4500	Structural Steel - Award	10	10	04-May-26	15-May-26	■ Structural Steel - Award																																				
A4510	Drywall - Award	10	10	04-May-26	15-May-26	■ Drywall - Award																																				
A4520	Concrete - Award	10	10	04-May-26	15-May-26	■ Concrete - Award																																				
A4530	Flooring - Award	10	10	04-May-26	15-May-26	■ Flooring - Award																																				
A4540	Paint - Award	10	10	04-May-26	15-May-26	■ Paint - Award																																				
A4550	Masonry - Award	10	10	04-May-26	15-May-26	■ Masonry - Award																																				
A4560	Storefront - Award	10	10	04-May-26	15-May-26	■ Storefront - Award																																				
A4570	Roofing - Award	10	10	04-May-26	15-May-26	■ Roofing - Award																																				
A5130	Doors - Award	10	10	04-May-26	15-May-26	■ Doors - Award																																				
A5140	LSS - Award	10	10	04-May-26	15-May-26	■ LSS - Award																																				
A5250	Acrylic Viewing Windows - Award	10	10	04-May-26	15-May-26	■ Acrylic Viewing Windows - Award																																				
A5390	Deep Foundations - Award	10	10	04-May-26	15-May-26	■ Deep Foundations - Award																																				
A5400	Theming / FRP Tanks - Award	10	10	04-May-26	15-May-26	■ Theming / FRP Tanks - Award																																				
A5410	Misc. FRP Stairs, Platforms & Pneumatic Floor - Award	10	10	04-May-26	15-May-26	■ Misc. FRP Stairs, Platforms & Pneumatic Floor - Award																																				
A5420	EIFS - Award	10	10	04-May-26	15-May-26	■ EIFS - Award																																				
A5430	Modular Buildings - Award	10	10	04-May-26	15-May-26	■ Modular Buildings - Award																																				
A5440	Specialties - Award	10	10	04-May-26	15-May-26	■ Specialties - Award																																				
A5450	Casework - Award	10	10	04-May-26	15-May-26	■ Casework - Award																																				
A5460	Storefront - Award	10	10	04-May-26	15-May-26	■ Storefront - Award																																				
A5470	Overhead Door - Award	10	10	04-May-26	15-May-26	■ Overhead Door - Award																																				
A5480	Tank Waterproofing - Award	10	10	04-May-26	15-May-26	■ Tank Waterproofing - Award																																				

■ Remaining Level of Effort
■ Actual Work
■ Cri...
■ Actual Level of Effort
■ Remaining Work
◆ Mil...

NC Aquarium at Fort Fisher Expansion & Renovation - Active

29-Apr-26
Remaining Work Schedule



Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2026							2027							2028							2029						
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
A4150	Investigate MEP Demo	25	25	08-Jun-26	13-Jul-26	Investigate MEP Demo																											
A4790	Remove Whale Tale	5	5	25-Jun-26	01-Jul-26	Remove Whale Tale																											
SUPERSTRUCTURE - RN		157	157	30-Sep-26	14-May-27																												
STS1 1140	Pile Install - RN	20	20	30-Sep-26	27-Oct-26	Pile Install - RN																											
STS1 1150	FRP Pile Caps/Grade Beams	40	40	30-Dec-26	25-Feb-27	FRP Pile Caps/Grade Beams																											
STS1 1160	Subgrade	10	10	26-Feb-27	11-Mar-27	Subgrade																											
STS1 1170	FRP Slab on Grade	15	15	12-Mar-27	02-Apr-27	FRP Slab on Grade																											
STS1 1180	FRP Vertical Walls (Touch Tank) - RN	15	15	05-Apr-27	23-Apr-27	FRP Vertical Walls (Touch Tank) - RN																											
STS1 1190	FRP Lv2 Slab - RN	15	15	26-Apr-27	14-May-27	FRP Lv2 Slab - RN																											
INTERIOR - RN		170	170	05-Apr-27	02-Dec-27																												
Level 1		170	170	05-Apr-27	02-Dec-27																												
Lv1 - Rough-in		55	55	05-Apr-27	21-Jun-27																												
R1-1120	Layout & Framing - Lv1 RN	10	10	05-Apr-27	16-Apr-27	Layout & Framing - Lv1 RN																											
R1-1350	Install Whale Tale - Lv1 RN	3	3	05-Apr-27	07-Apr-27	Install Whale Tale - Lv1 RN																											
R1-1140	Install Mechanical Rough - Lv1 RN	20	20	19-Apr-27	14-May-27	Install Mechanical Rough - Lv1 RN																											
R1-1150	Install Electrical OH Rough - Lv1 RN	15	15	26-Apr-27	14-May-27	Install Electrical OH Rough - Lv1 RN																											
R1-1130	Install Plumbing OH Rough - Lv1 RN	15	15	03-May-27	21-May-27	Install Plumbing OH Rough - Lv1 RN																											
R1-1170	Install Electrical In-Wall Rough - Lv1 RN	15	15	17-May-27	07-Jun-27	Install Electrical In-Wall Rough - Lv1 RN																											
R1-1160	Install Plumbing In-Wall Rough - Lv1 RN	10	10	24-May-27	07-Jun-27	Install Plumbing In-Wall Rough - Lv1 RN																											
R1-1180	Install Sprinkler Rough - Lv1 RN	10	10	24-May-27	07-Jun-27	Install Sprinkler Rough - Lv1 RN																											
R1-1200	In-Wall Inspection - Lv1 RN	5	5	08-Jun-27	14-Jun-27	In-Wall Inspection - Lv1 RN																											
R1-1210	OH MEP Inspection - Lv1 RN	5	5	08-Jun-27	14-Jun-27	OH MEP Inspection - Lv1 RN																											
R1-1190	Install Insulation - Lv1 RN	5	5	15-Jun-27	21-Jun-27	Install Insulation - Lv1 RN																											
R1-1220	Install OH MEP Insulation - Lv1 RN	5	5	15-Jun-27	21-Jun-27	Install OH MEP Insulation - Lv1 RN																											
Lv1 - Finishes		160	160	19-Apr-27	02-Dec-27																												
F1-2630	Install Exterior Doors - Lv1 RN	10	10	19-Apr-27	30-Apr-27	Install Exterior Doors - Lv1 RN																											
F1-2620	Install Storefront - Lv1 RN	15	15	03-May-27	21-May-27	Install Storefront - Lv1 RN																											
F1-2400	Hang Drywall Walls - Lv1 RN	15	15	22-Jun-27	12-Jul-27	Hang Drywall Walls - Lv1 RN																											
F1-2410	Tape & Finish Walls - Lv1 RN	20	20	13-Jul-27	09-Aug-27	Tape & Finish Walls - Lv1 RN																											
F1-2500	Hang Drywall Ceilings - Lv1 RN	5	5	13-Jul-27	19-Jul-27	Hang Drywall Ceilings - Lv1 RN																											
F1-2510	Tape & Finish Ceilings - Lv1 RN	5	5	20-Jul-27	26-Jul-27	Tape & Finish Ceilings - Lv1 RN																											
F1-2450	Prime Paint - Lv1 RN	10	10	10-Aug-27	23-Aug-27	Prime Paint - Lv1 RN																											
F1-2420	Install Ceiling Grid - Lv1 RN	15	15	24-Aug-27	14-Sep-27	Install Ceiling Grid - Lv1 RN																											
F1-2460	First Coat of Paint - Lv1 RN	15	15	24-Aug-27	14-Sep-27	First Coat of Paint - Lv1 RN																											
F1-2520	Install Door Frames - Lv1 RN	10	10	24-Aug-27	07-Sep-27	Install Door Frames - Lv1 RN																											
F1-2590	Install Electrical Panels - Lv1 RN	20	20	24-Aug-27	21-Sep-27	Install Electrical Panels - Lv1 RN																											
F1-2430	Install OH Mechanical Trim - Lv1 RN	20	20	15-Sep-27	12-Oct-27	Install OH Mechanical Trim - Lv1 RN																											
F1-2440	Install Lighting - Lv1 RN	20	20	15-Sep-27	12-Oct-27	Install Lighting - Lv1 RN																											
F1-2470	Install Flooring - Lv1 RN	20	20	15-Sep-27	12-Oct-27	Install Flooring - Lv1 RN																											
F1-2480	Seal Concrete Floor - Lv1 RN	5	5	15-Sep-27	21-Sep-27	Seal Concrete Floor - Lv1 RN																											
F1-2490	Install Bathroom Fixtures - Lv1 RN	10	10	15-Sep-27	28-Sep-27	Install Bathroom Fixtures - Lv1 RN																											
F1-2580	Install Sprinkler Drops & Heads - Lv1 RN	15	15	15-Sep-27	05-Oct-27	Install Sprinkler Drops & Heads - Lv1 RN																											
F1-2540	Install Electrical Trim & Devices - Lv1 RN	15	15	22-Sep-27	12-Oct-27	Install Electrical Trim & Devices - Lv1 RN																											
F1-2550	Install ACT - Lv1 RN	15	15	13-Oct-27	02-Nov-27	Install ACT - Lv1 RN																											
F1-2560	Install Fixed Furniture - Lv1 RN	10	10	13-Oct-27	26-Oct-27	Install Fixed Furniture - Lv1 RN																											
F1-2570	Install Millwork - Lv1 RN	10	10	13-Oct-27	26-Oct-27	Install Millwork - Lv1 RN																											
F1-2600	Final Coat of Paint - Lv1 RN	15	15	27-Oct-27	16-Nov-27	Final Coat of Paint - Lv1 RN																											
F1-2530	Install Doors - Lv1 RN	10	10	17-Nov-27	02-Dec-27	Install Doors - Lv1 RN																											
Lv1 - Bathrooms		70	70	08-Jun-27	14-Sep-27																												
A4320	Install MEP Rough in - Lv1 Br	20	20	08-Jun-27	05-Jul-27	Install MEP Rough in - Lv1 Br																											
A4370	Close Walls & Finish - Lv1 Br	10	10	06-Jul-27	19-Jul-27	Close Walls & Finish - Lv1 Br																											

■ Remaining Level of Effort
■ Actual Work
■ Cri...
■ Actual Level of Effort
■ Remaining Work
◆ Mil...

NC Aquarium at Fort Fisher Expansion & Renovation - Active

29-Apr-26
Remaining Work Schedule



