




ID	Description	Original Duration	Start	Finish
2-Story Addition - WBHS				
Structure - WBHS				
2S STR 100	Construct Masonry Shafts for Stairwell & Elevator - WB 2-Story	10	10/22/20	11/04/20
2S STR 105	Erect Structural Steel - WB 2-Story	15	11/05/20	11/25/20
2S STR 110	Erect Metal Decking & Complete Structural Detailing - WB 2-Story	15	11/19/20	12/11/20
2S STR 115	Prep & Place SOMD - WB 2-Story	10	12/07/20	12/18/20
Foundations & SOG - WBHS				
2S FND 100	Remove/Relocate 3 Mobile Classroom Units	10	07/22/20	08/04/20
2S FND 105	Misc Demo @ 2-Story, In Advance of Building Pad Work	5	08/05/20	08/11/20
2S FND 110	Grade & Inspect Building Pad - WB 2-Story (shown just-in-time)	10	08/12/20	08/25/20
2S FND 115	Construct Spread & Strip Footings - WB 2-Story	15	09/02/20	09/23/20
2S FND 120	Below-Slab Masonry - WB 2-Story	10	09/17/20	09/30/20
2S FND 125	San Sewer from Site San Sewer Connection to New 2-Story	5	09/17/20	09/23/20
2S FND 130	Below-Slab Plumbing R/I - WB 2-Story	10	09/24/20	10/07/20
2S FND 135	Construct Elevator Pit	10	09/24/20	10/07/20
2S FND 140	Below-Slab Electrical R/I - WB 2-Story	10	10/01/20	10/14/20
2S FND 145	Prep & Place SOG - WB 2-Story	10	10/08/20	10/21/20
Roofing & Roof-Top Work - WBHS				
2S RF 100	Install Mechanical Curbs - WB 2-Story	5	12/14/20	12/18/20
2S RF 105	Exterior Metal Studs & Sheathing - Parapet - WB 2-Story	5	01/08/21	01/14/21
2S RF 110	Blocking, Insulation & Install Membrane Roofing System - WB 2-Story	15	01/15/21	02/04/21
2S RF 115	Set RTU & Minor Roof-Top - WB 2-Story	2	02/05/21	02/08/21
2S RF 120	Roof Parapet Copings & Downspouts - WB 2-Story	15	02/05/21	02/25/21
2S RF 125	Duct & Piping Connections Up to RTU - WB 2-Story	15	02/09/21	03/01/21
2S RF 130	Gas R/I Across Roof-Top	5	02/09/21	02/15/21
2S RF 135	Electrical & Controls Connections to RTU	10	03/02/21	03/15/21
2S RF 140	Roof Walkway Pads - WB 2-Story	5	03/16/21	03/22/21
Exterior Cladding - WBHS				
2S CL 100	Exterior Metal Studs - Ground Floor - WB 2-Story	10	12/21/20	01/07/21
2S CL 105	Exterior Sheathing & Prep for Sprayfoam - WB 2-Story	20	12/30/20	01/28/21
2S CL 110	Sprayfoam Air Barrier - WB 2-Story	10	01/29/21	02/11/21
2S CL 115	Masonry Veneer - WB 2-Story	30	02/05/21	03/18/21
2S CL 120	Windows & Storefront - WB 2-Story	15	03/05/21	03/25/21
2S CL 125	Exterior Doors & Hardware - WB 2-Story	10	03/12/21	03/25/21
2S CL 130	Install New Entrance Canopy	15	03/26/21	04/15/21
2S CL 135	Brickwash - WB 2-Story	5	03/26/21	04/01/21
2S CL 140	Exterior Caulking - WB 2-Story	10	04/02/21	04/15/21
2S CL 145	Exterior Signs & Lights Attached to Building - WB 2-Story	5	04/02/21	04/08/21
Interior Work - WBHS				
1st Floor				
Partitions & R/l's - WBHS				
2S RI 1000	Spray Fireproofing - WB 2-Story -1st	5	12/21/20	12/29/20
2S RI 1005	Interior Partitions - WB 2-Story - 1st	15	01/08/21	01/28/21
2S RI 1010	In-Wall Plumbing R/I - WB 2-Story - 1st	15	01/15/21	02/04/21
2S RI 1015	Hang & Tape Priority Walls - WB 2-Story - 1st	10	01/22/21	02/04/21
2S RI 1020	Duct Mains - WB 2-Story - 1st	10	01/29/21	02/11/21
2S RI 1025	OH Plumbing Supply R/I - WB 2-Story - 1st	15	02/05/21	02/25/21
2S RI 1030	In-Wall Electrical R/I - WB 2-Story - 1st	15	02/05/21	02/25/21
2S RI 1035	Set VAVs & Complete Branchline Duct - WB 2-Story - 1st	15	02/12/21	03/04/21







Start Date: 03/01/20
Finish Date: 08/13/21
Data Date: 03/05/20
Run Date: 04/24/20

West Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020



