

| TASK ID | TASK | WORK DAYS | START DATE | FINISH DATE | Total Float | COMMENTS | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
|--------------------------|---|-----------|------------|-------------|-------------|-------------|---|---|---|---|---|---|---|---|---|----|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1044 | PKG A= RENOVATION CD DOCUMENTS | 61 | 02-Jan-19 | 27-Mar-19 | 45 | 3/27F | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1058 | PKG A= RENOVATION CD DOCUMENTS SCO APPROVAL | 40 | 28-Mar-19 | 22-May-19 | 45 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1068 | PKG A= RENOVATION BIDDING | 25 | 09-May-19 | 13-Jun-19 | 45 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PACKAGE B | | 83 | 30-Nov-18 | 29-Mar-19 | 339 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 83 | 30-Nov-18 | 29-Mar-19 | 339 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 83 | 30-Nov-18 | 29-Mar-19 | 339 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1020 | PKG B = ABATEMENT / SELECT DEMO CD DOCUMENT S | 13 | 30-Nov-18 | 18-Dec-18 | 26 | 12/18/18F | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1036 | PKG B = ABATEMENT / SELECT DEMO CD DOCUMENT S | 4 | 19-Dec-18 | 26-Dec-18 | 26 | 12/19-12/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1038 | PKG B = ABATEMENT / DEMO BIDDING | 11 | 27-Dec-18 | 11-Jan-19 | 26 | 12/27-1/11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1048 | PKG B = ABATEMENT AND SELECT DEMOLITION | 45 | 28-Jan-19* | 29-Mar-19 | 98 | 1/28-3/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1050 | PKG B - PROTECT ALL FURNISHINGS TO REMAIN | 5 | 11-Feb-19* | 15-Feb-19 | 369 | 2/11-2/15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PACKAGE C | | 120 | 13-Dec-18 | 04-Jun-19 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 120 | 13-Dec-18 | 04-Jun-19 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 120 | 13-Dec-18 | 04-Jun-19 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1030 | PKG C = SKIN CD DOCUMENTS | 15 | 13-Dec-18 | 07-Jan-19 | 0 | 1/7/19F | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1046 | PKG C = SKIN CD DOCUMENTS SCO APPROVAL | 30 | 08-Jan-19 | 18-Feb-19 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1052 | PKG C = SKIN BIDDING | 20 | 19-Feb-19 | 18-Mar-19 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1056 | PKG C = SKIN SUBMITTALS & PROCUREMENT (WINDOWS, BRICK, ROOF DECK) | 55 | 19-Mar-19 | 04-Jun-19 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PACKAGE D | | 70 | 02-Jan-19 | 09-Apr-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 70 | 02-Jan-19 | 09-Apr-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 70 | 02-Jan-19 | 09-Apr-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1042 | PKG D = EQUIPMENT CD DOCUMENTS | 25 | 02-Jan-19 | 05-Feb-19 | 92 | 2/6/19F | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1054 | PKG D = EQUIPMENT BIDDING | 16 | 19-Mar-19 | 09-Apr-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROCUREMENT | | 316 | 01-Oct-18 | 03-Jan-20 | 148 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ARCHITECURAL | | 229 | 06-Feb-19 | 03-Jan-20 | 33 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LAB EQUIPMENT & CASEWORK | | 100 | 08-Aug-19 | 03-Jan-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 100 | 08-Aug-19 | 03-Jan-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1084 | SUBMITTALS - LAB EQUIPMENT & CASEWORK | 30 | 08-Aug-19 | 19-Sep-19 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1204 | REV / APPROVE -- LAB EQUIPMENT & CASEWORK | 10 | 20-Sep-19 | 03-Oct-19 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1214 | FAB & DELIVER -- LAB EQUIPMENT & CASEWORK | 60 | 04-Oct-19 | 03-Jan-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ELEVATOR | | 107 | 06-Feb-19 | 08-Jul-19 | 155 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 107 | 06-Feb-19 | 08-Jul-19 | 155 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1078 | SUBMITTALS - ELEVATOR | 27 | 06-Feb-19 | 14-Mar-19 | 155 | 3/15/19F | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1474 | REV / APPROVE - ELEVATOR | 10 | 15-Mar-19 | 28-Mar-19 | 155 | | | | | | | | | | | </ | | | | | | | | | | | | | | | | | | |

| TASK ID | TASK | WORK DAYS | START DATE | FINISH DATE | Total Float | COMMENTS | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
|--------------------------------------|--|-----------|------------|-------------|-------------|---------------|------|---|---|---|---|---|---|---|---|------|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | 100 | 11-Jul-19 | 02-Dec-19 | 68 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1080 | SUBMITTALS - SWITCHBOARD & PANELBOARDS | 30 | 11-Jul-19 | 21-Aug-19 | 68 | | | | | | | | | | | | 1080 | | | | | | | | | | | | | | | | | |
| 1494 | REV / APPROVE - SWITC HBOARD & PANELBOARDS | 10 | 22-Aug-19 | 05-Sep-19 | 68 | | | | | | | | | | | | 1494 | | | | | | | | | | | | | | | | | |
| 1504 | FAB & DELIVER - SWITCHBOARD & PANELBOARDS | 60 | 06-Sep-19 | 02-Dec-19 | 68 | | | | | | | | | | | | 1504 | | | | | | | | | | | | | | | | | |
| GENSET | | 170 | 10-Apr-19 | 10-Dec-19 | 135 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 170 | 10-Apr-19 | 10-Dec-19 | 135 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1060 | SUBMITTALS - GENERATOR | 30 | 10-Apr-19 | 21-May-19 | 135 | | | | | | | | | | | 1060 | | | | | | | | | | | | | | | | | | |
| 1514 | REV / APPROVE - GENERATOR | 10 | 22-May-19 | 05-Jun-19 | 135 | | | | | | | | | | | 1514 | | | | | | | | | | | | | | | | | | |
| 1524 | FAB & DELIVER - GENERATOR | 130 | 06-Jun-19 | 10-Dec-19 | 135 | | | | | | | | | | | 1524 | | | | | | | | | | | | | | | | | | |
| LIGHTING | | 100 | 10-Apr-19 | 29-Aug-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 100 | 10-Apr-19 | 29-Aug-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1624 | SUBMITTALS - LIGHTING | 30 | 10-Apr-19 | 21-May-19 | 63 | | | | | | | | | | | 1624 | | | | | | | | | | | | | | | | | | |
| 1634 | REV / APPROVE - LIGHTING | 10 | 22-May-19 | 05-Jun-19 | 63 | | | | | | | | | | | 1634 | | | | | | | | | | | | | | | | | | |
| 1644 | FAB & DELIVER - LIGHTING | 60 | 06-Jun-19 | 29-Aug-19 | 63 | | | | | | | | | | | 1644 | | | | | | | | | | | | | | | | | | |
| MECHANICAL | | 276 | 01-Oct-18 | 31-Oct-19 | 188 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AHU'S | | 90 | 12-Jun-19 | 17-Oct-19 | 98 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 90 | 12-Jun-19 | 17-Oct-19 | 98 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1074 | SUBMITTALS - AHU | 30 | 12-Jun-19 | 24-Jul-19 | 98 | | | | | | | | | | | | 1074 | | | | | | | | | | | | | | | | | |
| 1534 | REV / APPROVE - AHU | 10 | 25-Jul-19 | 07-Aug-19 | 98 | | | | | | | | | | | | 1534 | | | | | | | | | | | | | | | | | |
| 1544 | FAB & DELIVER - AHU | 50 | 08-Aug-19 | 17-Oct-19 | 98 | | | | | | | | | | | | 1544 | | | | | | | | | | | | | | | | | |
| CHILLERS | | 90 | 10-Apr-19 | 15-Aug-19 | 132 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 90 | 10-Apr-19 | 15-Aug-19 | 132 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1062 | SUBMITTALS - CHILLER | 30 | 10-Apr-19 | 21-May-19 | 132 | | | | | | | | | | | 1062 | | | | | | | | | | | | | | | | | | |
| 1554 | REV / APPROVE - CHILLER | 10 | 22-May-19 | 05-Jun-19 | 132 | | | | | | | | | | | 1554 | | | | | | | | | | | | | | | | | | |
| 1564 | FAB & DELIVER - CHILLER | 50 | 06-Jun-19 | 15-Aug-19 | 132 | | | | | | | | | | | 1564 | | | | | | | | | | | | | | | | | | |
| BOILERS | | 100 | 12-Jun-19 | 31-Oct-19 | 93 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 100 | 12-Jun-19 | 31-Oct-19 | 93 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1076 | SUBMITTALS - BOILERS | 30 | 12-Jun-19 | 24-Jul-19 | 93 | | | | | | | | | | | | 1076 | | | | | | | | | | | | | | | | | |
| 1574 | REV / APPROVE - B OILERS | 10 | 25-Jul-19 | 07-Aug-19 | 93 | | | | | | | | | | | | 1574 | | | | | | | | | | | | | | | | | |
| 1584 | FAB & DELIVER - BOILERS | 60 | 08-Aug-19 | 31-Oct-19 | 93 | | | | | | | | | | | | 1584 | | | | | | | | | | | | | | | | | |
| STAINLESS EXHAUST DUCT | | 36 | 08-Apr-19 | 28-May-19 | 298 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 36 | 08-Apr-19 | 28-May-19 | 298 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1594 | SUBMITTALS - STAINLESS EXHAUST DUCTWORK | 10 | 08-Apr-19* | 19-Apr-19 | 47 | 4/8S | | | | | | | | | | | 1594 | | | | | | | | | | | | | | | | | |
| 1604 | REV / APPROVE - STAINLESS EXHAUST DUCTWORK | 5 | 22-Apr-19 | 26-Apr-19 | 47 | | | | | | | | | | | | 1604 | | | | | | | | | | | | | | | | | |
| 1614 | RELEASE FOR FABRICATION - STAINLESS EXHAUST DUCTWORK | 1 | 29-Apr-19 | 29-Apr-19 | 47 | 4/29F ASSUMED | | | | | | | | | | | 1614 | | | | | | | | | | | | | | | | | |
| 1844 | RELEASE PAHSE 1 | 5 | 30-Apr-19 | 06-May-19 | 47 | 5/6F | | | | | | | | | | | 1844 | | | | | | | | | | | | | | | | | |
| 1854 | RELEASE PHASE 2 | 10 | 07-May-19 | 20-May-19 | 298 | 5/20F | | | | | | | | | | | 1854 | | | | | | | | | | | | | | | | | |
| 2374 | RELEASE PHASE 3 | 5 | 21-May-19 | 28-May-19 | 298 | 5/28F | | | | | | | | | | | 2374 | | | | | | | | | | | | | | | | | |
| EXHAUST / ERV FAN COILS | | 100 | 01-Oct-18 | 22-Feb-19 | 196 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 100 | 01-Oct-18 | 22-Feb-19 | 196 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1654 | SUBMITTALS - EXHAUST / ERV FAN COILS | 30 | 01-Oct-18 | 09-Nov-18 | 196 | | 654 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1664 | REV / APPROVE - EXHAUST / ERV FAN COILS | 10 | 12-Nov-18 | 27-Nov-18 | 196 | | 1664 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1674 | FAB & DELIVER - EXHAUST / ERV FAN COILS | 60 | 28-Nov-18 | 22-Feb-19 | 196 | | 1674 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DI WATER SYSTEM | | 100 | 01-Oct-18 | 22-Feb-19 | 364 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 100 | 01-Oct-18 | 22-Feb-19 | 364 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1684 | SUBMITTALS - DI WATER SYSTEM | 30 | 01-Oct-18 | 09-Nov-18 | 364 | | 684 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1694 | REV / APPROVE - DI WATER SYSTEM | 10 | 12-Nov-18 | 27-Nov-18 | 364 | | 1694 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1704 | FAB & DELIVER - DI WATER SYSTEM | 60 | 28-Nov-18 | 22-Feb-19 | 364 | | 1704 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DOMESTIC WATER HEATER / BOOSTER PUMP | | 100 | 01-Oct-18 | 22-Feb-19 | 269 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 100 | 01-Oct-18 | 22-Feb-19 | 269 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1714 | SUBMITTALS - DOMESTIC WATER HEATER / BOOSTER PUMP | 30 | 01-Oct-18 | 09-Nov-18 | 269 | | 714 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1724 | REV / APPROVE - DOMESTIC WATER HEATER / BOOSTER PUMP | 10 | 12-Nov-18 | 27-Nov-18 | 269 | | 1724 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1734 | FAB & DELIVER - DOMESTIC WATER HEATER / BOOSTER PUMP | 60 | 28-Nov-18 | 22-Feb-19 | 269 | | 1734 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LAB VAC COMPRESSORS | | 100 | 01-Oct-18 | 22-Feb-19 | 269 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| TASK ID | TASK | WORK DAYS | START DATE | FINISH DATE | Total Float | COMMENTS | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
|-------------------------------------|--|-----------|------------|-------------|-------------|-----------------|---|---|---|---|---|------|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1454 | MECH ROOM & AHU DEMO @ MECH ROOM | 10 | 11-Feb-19 | 22-Feb-19 | 25 | 2/11S | | | | | | 1454 | | | | | | | | | | | | | | | | | | | | | | |
| 1314 | ELECTRICAL DEMO / MAKESAFE @ ATTIC SPACE | 20 | 11-Feb-19* | 08-Mar-19 | 15 | 2/11S | | | | | | 1314 | | | | | | | | | | | | | | | | | | | | | | |
| 1424 | DEMO DRYWALL @ ATTIC SPACE | 10 | 18-Feb-19 | 01-Mar-19 | 20 | 2/18S | | | | | | 1424 | | | | | | | | | | | | | | | | | | | | | | |
| 1284 | OPEN ROOFAT LEVEL 3 ATTIC FOR MECH EQUIPMENT REMOVAL | 1 | 04-Mar-19* | 04-Mar-19 | 15 | 3/4SF - CONFIRM | | | | | | 1284 | | | | | | | | | | | | | | | | | | | | | | |
| 1464 | ATTIC MECH DEMO | 5 | 04-Mar-19 | 08-Mar-19 | 15 | 3/4S | | | | | | 1464 | | | | | | | | | | | | | | | | | | | | | | |
| EXTERIOR | | 187 | 09-Apr-19 | 07-Jan-20 | 61 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 187 | 09-Apr-19 | 07-Jan-20 | 61 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1064 | ROOF DEMOLITION & REPLACEMENT | 85 | 09-Apr-19 | 07-Aug-19 | 0 | CONFIRM | | | | | | 1064 | | | | | | | | | | | | | | | | | | | | | | |
| 1274 | INSTALL BRICK AS REQUIRED | 25 | 21-Aug-19 | 25-Sep-19 | 97 | | | | | | | | | | | | | 1274 | | | | | | | | | | | | | | | | |
| 1234 | DEMO EXISTING WINDOWS, INSTALL NEW WINDOW SILLS, W.P. & FLASHING @ BUILDING EXTERIOR | 30 | 13-Sep-19 | 24-Oct-19 | 85 | | | | | | | | | | | | | 1234 | | | | | | | | | | | | | | | | |
| 1114 | INSTALL WINDOWS @ BUILDING EXTERIOR | 25 | 25-Oct-19 | 02-Dec-19 | 61 | | | | | | | | | | | | | 1114 | | | | | | | | | | | | | | | | |
| 1264 | INTERIOR WINDOW WOOD TRIM REPLACEMENT AS REQUIRED @ INTERIORS | 25 | 30-Oct-19 | 05-Dec-19 | 80 | | | | | | | | | | | | | 1264 | | | | | | | | | | | | | | | | |
| 1100 | NEW GUTTER & DOWNSPOUTS | 20 | 03-Dec-19 | 03-Jan-20 | 61 | CONFIRM | | | | | | | | | | | | 1100 | | | | | | | | | | | | | | | | |
| 1102 | REPAIR LANDSCAPING & HARDSCAPING | 15 | 12-Dec-19 | 07-Jan-20 | 61 | CONFIRM | | | | | | | | | | | | 1102 | | | | | | | | | | | | | | | | |
| LEVEL 1 - WEST CORRIDOR | | 175 | 14-Jun-19 | 25-Feb-20 | 21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FRAMING, IN-WALL & OH MEP ROUGH IN | | 21 | 14-Jun-19 | 15-Jul-19 | 85 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 21 | 14-Jun-19 | 15-Jul-19 | 85 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2381 | REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 1 WEST CORRIDOR | 3 | 14-Jun-19 | 18-Jun-19 | 45 | | | | | | | | | | | | | 2381 | | | | | | | | | | | | | | | | |
| 2383 | OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 1 WEST CORRIDOR | 3 | 14-Jun-19 | 18-Jun-19 | 80 | | | | | | | | | | | | | 2383 | | | | | | | | | | | | | | | | |
| 2385 | DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 1 WEST CORRIDOR | 2 | 19-Jun-19 | 20-Jun-19 | 65 | | | | | | | | | | | | | 2385 | | | | | | | | | | | | | | | | |
| 2387 | SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 1 WEST CORRIDOR | 3 | 19-Jun-19 | 21-Jun-19 | 90 | | | | | | | | | | | | | 2387 | | | | | | | | | | | | | | | | |
| 2389 | INSTALL OH HVAC DUCT & VAV'S @ LEVEL 1 WEST CORRIDOR | 5 | 19-Jun-19 | 25-Jun-19 | 45 | PROC | | | | | | | | | | | | 2389 | | | | | | | | | | | | | | | | |
| 2391 | INSTALL OH HVAC PIPING @ LEVEL 1 WEST CORRIDOR | 5 | 19-Jun-19 | 25-Jun-19 | 67 | | | | | | | | | | | | | 2391 | | | | | | | | | | | | | | | | |
| 2393 | INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 1 WEST CORRIDOR | 5 | 19-Jun-19 | 25-Jun-19 | 56 | | | | | | | | | | | | | 2393 | | | | | | | | | | | | | | | | |
| 2395 | INSTALL OH ELEC ROUGH IN @ LEVEL 1 WEST CORRIDOR | 5 | 19-Jun-19 | 25-Jun-19 | 63 | | | | | | | | | | | | | 2395 | | | | | | | | | | | | | | | | |
| 2397 | REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 1 WEST CORRIDOR | 2 | 20-Jun-19 | 21-Jun-19 | 65 | | | | | | | | | | | | | 2397 | | | | | | | | | | | | | | | | |
| 2399 | TEST HVAC DUCT @ LEVEL 1 WEST CORRIDOR | 3 | 24-Jun-19 | 26-Jun-19 | 87 | | | | | | | | | | | | | 2399 | | | | | | | | | | | | | | | | |
| 2401 | TEST HVAC PIPING @ LEVEL 1 WEST CORRIDOR | 3 | 24-Jun-19 | 26-Jun-19 | 87 | | | | | | | | | | | | | 2401 | | | | | | | | | | | | | | | | |
| 2403 | PULL BRANCH WIRE & TERMINATE @ LEVEL 1 WEST CORRIDOR | 2 | 26-Jun-19 | 27-Jun-19 | 86 | | | | | | | | | | | | | 2403 | | | | | | | | | | | | | | | | |
| 2405 | PULL FIRE ALARM WIRING @ LEVEL 1 WEST CORRIDOR | 2 | 26-Jun-19 | 27-Jun-19 | 86 | | | | | | | | | | | | | 2405 | | | | | | | | | | | | | | | | |
| 2407 | PULL LOW VOLTAGE TELECOM & A/V @ LEVEL 1 WEST CORRIDOR | 2 | 26-Jun-19 | 27-Jun-19 | 86 | | | | | | | | | | | | | 2407 | | | | | | | | | | | | | | | | |
| 2409 | INSTALL OH CONTROLS @ LEVEL 1 WEST CORRIDOR | 3 | 26-Jun-19 | 28-Jun-19 | 85 | | | | | | | | | | | | | 2409 | | | | | | | | | | | | | | | | |
| 2411 | TEST PLUMBING @ LEVEL 1 WEST CORRIDOR | 3 | 26-Jun-19 | 28-Jun-19 | 63 | | | | | | | | | | | | | 2411 | | | | | | | | | | | | | | | | |
| 2413 | INSULATE IN-WALL PLUMBING @ LEVEL 1 WEST CORRIDOR | 2 | 01-Jul-19 | 02-Jul-19 | 63 | | | | | | | | | | | | | 2413 | | | | | | | | | | | | | | | | |
| 2415 | SCO OH MEPF INSPECTIONS @ LEVEL 1 WEST CORRIDOR | 5 | 01-Jul-19 | 08-Jul-19 | 85 | | | | | | | | | | | | | 2415 | | | | | | | | | | | | | | | | |
| 2417 | SCO OWNER IN-WALL INSPECTIONS @ LEVEL 1 WEST CORRIDOR | 5 | 03-Jul-19 | 10-Jul-19 | 63 | | | | | | | | | | | | | 2417 | | | | | | | | | | | | | | | | |
| 2419 | INSULATE & LABEL HVAC PIPING @ LEVEL 1 WEST CORRIDOR | 3 | 09-Jul-19 | 11-Jul-19 | 87 | | | | | | | | | | | | | 2419 | | | | | | | | | | | | | | | | |
| 2421 | INSULATE & LABEL HVAC DUCT @ LEVEL 1 WEST CORRIDOR | 5 | 09-Jul-19 | 15-Jul-19 | 85 | | | | | | | | | | | | | 2421 | | | | | | | | | | | | | | | | |
| DRYWALL, PRIME PAINT & ACT GRID | | 46 | 11-Jul-19 | 13-Sep-19 | 85 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 46 | 11-Jul-19 | 13-Sep-19 | 85 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2423 | H/T/F DRYWALL WALLS @ LEVEL 1 WEST CORRIDOR | 6 | 11-Jul-19 | 18-Jul-19 | 63 | | | | | | | | | | | | | 2423 | | | | | | | | | | | | | | | | |
| 2425 | PRIME & 1ST COAT @ LEVEL 1 WEST CORRIDOR | 3 | 19-Jul-19 | 23-Jul-19 | 79 | | | | | | | | | | | | | 2425 | | | | | | | | | | | | | | | | |
| 2427 | INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 1 WEST CORRIDOR | 2 | 24-Jul-19 | 25-Jul-19 | 79 | | | | | | | | | | | | | 2427 | | | | | | | | | | | | | | | | |
| 2429 | REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 1 WEST CORRIDOR | 3 | 30-Jul-19 | 01-Aug-19 | 110 | | | | | | | | | | | | | 2429 | | | | | | | | | | | | | | | | |
| 2431 | INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 1 WEST CORRIDOR | 5 | 30-Aug-19 | 06-Sep-19 | 85 | PROC | | | | | | | | | | | | 2431 | | | | | | | | | | | | | | | | |
| 2433 | SCO OWNER OH FINAL INSPECTION @ LEVEL 1 WEST CORRIDOR | 5 | 09-Sep-19 | 13-Sep-19 | 85 | | | | | | | | | | | | | 2433 | | | | | | | | | | | | | | | | |
| FINAL FINISHES, FIXTURES & TRIM OUT | | 18 | 20-Jan-20 | 12-Feb-20 | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 18 | 20-Jan-20 | 12-Feb-20 | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2435 | INSTALL ACT TILE @ LEVEL 1 WEST CORRIDOR | 3 | 20-Jan-20 | 22-Jan-20 | 1 | | | | | | | | | | | | | 2435 | | | | | | | | | | | | | | | | |
| 2437 | INSTALL FLOORING & COVE BASE @ LEVEL 1 WEST CORRIDOR | 5 | 23-Jan-20 | 29-Jan-20 | 1 | | | | | | | | | | | | | 2437 | | | | | | | | | | | | | | | | |
| 2439 | INSTALL BALANCE OF FINAL FINISHES & TRM OUT @ LEVEL 1 WEST CORRIDOR | 5 | 30-Jan-20 | 05-Feb-20 | 1 | | | | | | | | | | | | | 2439 | | | | | | | | | | | | | | | | |
| 2441 | RE-FINISH DOORS & HARDWARE @ LEVEL 1 WEST CORRIDOR | 5 | 06-Feb-20 | 12-Feb-20 | 1 | | | | | | | | | | | | | 2441 | | | | | | | | | | | | | | | | |
| FINAL CLEAN, PUNCH & REPAIRS | | 9 | 13-Feb-20 | 25-Feb-20 | 21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| TASK ID | TASK | WORK DAYS | START DATE | FINISH DATE | Total Float | COMMENTS | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
|-------------------------------------|---|-----------|------------|-------------|-------------|----------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | 9 | 13-Feb-20 | 25-Feb-20 | 21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2443 | FINAL CLEAN @ LEVEL 1 WEST CORRIDOR | 3 | 13-Feb-20 | 17-Feb-20 | 21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2445 | BBC CREATES PUNCH LIST @ LEVEL 1 WEST CORRIDOR | 3 | 14-Feb-20 | 18-Feb-20 | 21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2447 | SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 1 WEST CORRIDOR | 5 | 19-Feb-20 | 25-Feb-20 | 21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LEVEL 1 - WEST ROOMS | | 259 | 06-May-19 | 13-May-20 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FRAMING, IN-WALL & OH MEP ROUGH IN | | 73 | 06-May-19 | 16-Aug-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 73 | 06-May-19 | 16-Aug-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2807 | INSTALL WELDED STAINLESS STEEL EXHAUSTWORK @ LEVEL 1 WEST RMS | 40 | 06-May-19 | 01-Jul-19 | 47 | 5/6-7/1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2585 | REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 1 WEST RMS | 5 | 19-Jun-19 | 25-Jun-19 | 45 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2587 | OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 1 WEST RMS | 5 | 19-Jun-19 | 25-Jun-19 | 80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2589 | SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 1 WEST RMS | 3 | 26-Jun-19 | 28-Jun-19 | 80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2591 | DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 1 WEST RMS | 5 | 26-Jun-19 | 02-Jul-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2593 | INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 1 WEST RMS | 7 | 26-Jun-19 | 05-Jul-19 | 56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2595 | INSTALL OH ELEC ROUGH IN @ LEVEL 1 WEST RMS | 10 | 26-Jun-19 | 10-Jul-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2597 | INSTALL OH HVAC DUCT & VAV'S @ LEVEL 1 WEST RMS (FLANGED DUCTWORK) | 15 | 26-Jun-19 | 17-Jul-19 | 45 | PROC | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2599 | INSTALL OH HVAC PIPING @ LEVEL 1 WEST RMS | 15 | 26-Jun-19 | 17-Jul-19 | 67 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2601 | REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 1 WEST RMS | 5 | 27-Jun-19 | 03-Jul-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2817 | H/T/F 2 HR FIRE RATED DRYWALL SHAFT FOR EXHAUST DUCT @ LEVEL 1 WEST RMS | 5 | 02-Jul-19 | 09-Jul-19 | 81 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2603 | TEST PLUMBING @ LEVEL 1 WEST RMS | 3 | 08-Jul-19 | 10-Jul-19 | 56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2605 | PULL LOW VOLTAGE TELECOM & AV @ LEVEL 1 WEST RMS | 7 | 11-Jul-19 | 19-Jul-19 | 66 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2607 | INSULATE IN-WALL PLUMBING @ LEVEL 1 WEST RMS | 8 | 11-Jul-19 | 22-Jul-19 | 56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2609 | INSTALL OH CONTROLS @ LEVEL 1 WEST RMS | 10 | 11-Jul-19 | 24-Jul-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2611 | PULL BRANCH WIRE & TERMINATE @ LEVEL 1 WEST RMS | 10 | 11-Jul-19 | 24-Jul-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2613 | TEST HVAC DUCT @ LEVEL 1 WEST RMS | 3 | 16-Jul-19 | 18-Jul-19 | 67 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2615 | TEST HVAC PIPING @ LEVEL 1 WEST RMS | 3 | 16-Jul-19 | 18-Jul-19 | 67 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2617 | PULL FIRE ALARM WIRING @ LEVEL 1 WEST RMS | 5 | 18-Jul-19 | 24-Jul-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2619 | SCO OWNER IN-WALL INSPECTIONS @ LEVEL 1 WEST RMS | 5 | 23-Jul-19 | 29-Jul-19 | 56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2621 | SCO OH MEPF INSPECTIONS @ LEVEL 1 WEST RMS | 5 | 25-Jul-19 | 31-Jul-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2625 | INSULATE & LABEL HVAC DUCT @ LEVEL 1 WEST RMS | 12 | 01-Aug-19 | 16-Aug-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2627 | INSULATE & LABEL HVAC PIPING @ LEVEL 1 WEST RMS | 12 | 01-Aug-19 | 16-Aug-19 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DRYWALL, PRIME PAINT & ACT GRID | | 42 | 30-Jul-19 | 26-Sep-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 42 | 30-Jul-19 | 26-Sep-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2623 | H/T/F DRYWALL WALLS @ LEVEL 1 WEST RMS | 15 | 30-Jul-19 | 19-Aug-19 | 56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2629 | PRIME & 1ST COAT @ LEVEL 1 WEST RMS | 10 | 13-Aug-19 | 26-Aug-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2631 | INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 1 WEST RMS | 12 | 27-Aug-19 | 12-Sep-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2633 | REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 1 WEST RMS | 7 | 11-Sep-19 | 19-Sep-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2635 | INSTALL MEPF & AV OH TRIMOUT @ LEVEL 1 WEST RMS | 7 | 11-Sep-19 | 19-Sep-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2639 | SCO OWNER OH FINAL INSPECTION @ LEVEL 1 WEST RMS | 5 | 20-Sep-19 | 26-Sep-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FINAL FINISHES, FIXTURES & TRIM OUT | | 114 | 19-Sep-19 | 04-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 114 | 19-Sep-19 | 04-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2637 | INSTALL FLOORING & COVE BASE @ LEVEL 1 WEST RMS | 15 | 19-Sep-19 | 09-Oct-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2641 | INSTALL ACT TILE @ LEVEL 1 WEST RMS | 6 | 27-Sep-19 | 04-Oct-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2643 | INSTALL LAB CASEWORK @ LEVEL 1 WEST RMS | 10 | 06-Jan-20 | 17-Jan-20 | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2645 | INSTALL MEP ROUGH IN IN-CASEWORK @ LEVEL 1 WEST RMS | 10 | 13-Jan-20 | 24-Jan-20 | 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2647 | INSTALL BALANCE OF FINAL FINISHES AFTER CASEWORK @ LEVEL 1 WEST RMS | 5 | 27-Jan-20 | 31-Jan-20 | 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2837 | FINAL PAINT @ LEVEL 1 WEST RMS | 5 | 03-Feb-20 | 07-Feb-20 | 29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2649 | RE-FINISH DOORS & HARDWARE @ LEVEL 1 WEST RMS | 15 | 13-Feb-20 | 04-Mar-20 | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FINAL CLEAN, PUNCH & REPAIRS | | 50 | 05-Mar-20 | 13-May-20 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 50 | 05-Mar-20 | 13-May-20 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2651 | FINAL CLEAN @ LEVEL 1 WEST RMS | 3 | 05-Mar-20 | 09-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2653 | BBC CREATES PUNCH LIST @ LEVEL 1 WEST RMS | 3 | 06-Mar-20 | 10-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2655 | SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 1 WEST RMS | 5 | 11-Mar-20 | 17-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2657 | FURNITURE MOVE IN @ LEVEL 1 WEST RMS | 10 | 30-Apr-20 | 13-May-20 | 22 | CONFIRM | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LEVEL 1 - EAST CORRIDOR | | 175 | 14-Jun-19 | 25-Feb-20 | 21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| TASK ID | TASK | WORK DAYS | START DATE | FINISH DATE | Total Float | COMMENTS |
|-------------------------------------|--|-----------|------------|-------------|-------------|----------|
| FRAMING, IN-WALL & OH MEP ROUGH IN | | | | | | |
| | | 21 | 14-Jun-19 | 15-Jul-19 | 84 | |
| 1994 | REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 1 EAST CORRIDOR | 3 | 14-Jun-19 | 18-Jun-19 | 55 | |
| 2004 | OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 1 EAST CORRIDOR | 3 | 14-Jun-19 | 18-Jun-19 | 79 | |
| 2024 | DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 1 EAST CORRIDOR | 2 | 19-Jun-19 | 20-Jun-19 | 64 | |
| 2014 | SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 1 EAST CORRIDOR | 3 | 19-Jun-19 | 21-Jun-19 | 81 | |
| 2054 | INSTALL OH HVAC DUCT & VAV'S @ LEVEL 1 EAST CORRIDOR | 5 | 19-Jun-19 | 25-Jun-19 | 61 | PROC |
| 2064 | INSTALL OH HVAC PIPING @ LEVEL 1 EAST CORRIDOR | 5 | 19-Jun-19 | 25-Jun-19 | 65 | |
| 2034 | INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 1 EAST CORRIDOR | 5 | 19-Jun-19 | 25-Jun-19 | 55 | |
| 2044 | INSTALL OH ELEC ROUGH IN @ LEVEL 1 EAST CORRIDOR | 5 | 19-Jun-19 | 25-Jun-19 | 62 | |
| 2074 | REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 1 EAST CORRIDOR | 2 | 20-Jun-19 | 21-Jun-19 | 64 | |
| 2134 | TEST HVAC DUCT @ LEVEL 1 EAST CORRIDOR | 3 | 24-Jun-19 | 26-Jun-19 | 61 | |
| 2144 | TEST HVAC PIPING @ LEVEL 1 EAST CORRIDOR | 3 | 24-Jun-19 | 26-Jun-19 | 65 | |
| 2124 | PULL BRANCH WIRE & TERMINATE @ LEVEL 1 EAST CORRIDOR | 2 | 26-Jun-19 | 27-Jun-19 | 85 | |
| 2154 | PULL FIRE ALARM WIRING @ LEVEL 1 EAST CORRIDOR | 2 | 26-Jun-19 | 27-Jun-19 | 85 | |
| 2094 | PULL LOW VOLTAGE TELECOM & AV @ LEVEL 1 EAST CORRIDOR | 2 | 26-Jun-19 | 27-Jun-19 | 85 | |
| 2114 | INSTALL OH CONTROLS @ LEVEL 1 EAST CORRIDOR | 3 | 26-Jun-19 | 28-Jun-19 | 84 | |
| 2084 | TEST PLUMBING @ LEVEL 1 EAST CORRIDOR | 3 | 26-Jun-19 | 28-Jun-19 | 62 | |
| 2104 | INSULATE IN-WALL PLUMBING @ LEVEL 1 EAST CORRIDOR | 2 | 01-Jul-19 | 02-Jul-19 | 62 | |
| 2174 | SCO OH MEPPF INSPECTIONS @ LEVEL 1 EAST CORRIDOR | 5 | 01-Jul-19 | 08-Jul-19 | 84 | |
| 2164 | SCO OWNER IN-WALL INSPECTIONS @ LEVEL 1 EAST CORRIDOR | 5 | 03-Jul-19 | 10-Jul-19 | 62 | |
| 2204 | INSULATE & LABEL HVAC PIPING @ LEVEL 1 EAST CORRIDOR | 3 | 09-Jul-19 | 11-Jul-19 | 86 | |
| 2194 | INSULATE & LABEL HVAC DUCT @ LEVEL 1 EAST CORRIDOR | 5 | 09-Jul-19 | 15-Jul-19 | 84 | |
| DRYWALL, PRIME PAINT & ACT GRID | | 46 | 11-Jul-19 | 13-Sep-19 | 84 | |
| | | 46 | 11-Jul-19 | 13-Sep-19 | 84 | |
| 2184 | H/T/F DRYWALL WALLS @ LEVEL 1 EAST CORRIDOR | 6 | 11-Jul-19 | 18-Jul-19 | 62 | |
| 2214 | PRIME & 1ST COAT @ LEVEL 1 EAST CORRIDOR | 3 | 19-Jul-19 | 23-Jul-19 | 78 | |
| 2224 | INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 1 EAST CORRIDOR | 2 | 24-Jul-19 | 25-Jul-19 | 78 | |
| 2234 | REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 1 EAST CORRIDOR | 3 | 30-Jul-19 | 01-Aug-19 | 109 | |
| 2244 | INSTALL MEPPF & A/V OH TRIMOUT @ LEVEL 1 EAST CORRIDOR | 5 | 30-Aug-19 | 06-Sep-19 | 84 | |
| 2254 | SCO OWNER OH FINAL INSPECTION @ LEVEL 1 EAST CORRIDOR | 5 | 09-Sep-19 | 13-Sep-19 | 84 | |
| FINAL FINISHES, FIXTURES & TRIM OUT | | 18 | 20-Jan-20 | 12-Feb-20 | 0 | |
| | | 18 | 20-Jan-20 | 12-Feb-20 | 0 | |
| 2264 | INSTALL ACT TILE @ LEVEL 1 EAST CORRIDOR | 3 | 20-Jan-20 | 22-Jan-20 | 0 | |
| 2274 | INSTALL FLOORING & COVE BASE @ LEVEL 1 EAST CORRIDOR | 5 | 23-Jan-20 | 29-Jan-20 | 0 | |
| 2304 | INSTALL BALANCE OF FINAL FINISHES & TRIM OUT @ LEVEL 1 EAST CORRIDOR | 5 | 30-Jan-20 | 05-Feb-20 | 0 | |
| 2314 | RE-FINISH DOORS & HARDWARE @ LEVEL 1 EAST CORRIDOR | 5 | 06-Feb-20 | 12-Feb-20 | 0 | |
| FINAL CLEAN, PUNCH & REPAIRS | | 9 | 13-Feb-20 | 25-Feb-20 | 21 | |
| | | 9 | 13-Feb-20 | 25-Feb-20 | 21 | |
| 2324 | FINAL CLEAN @ LEVEL 1 EAST CORR IDOR | 3 | 13-Feb-20 | 17-Feb-20 | 21 | |
| 2334 | BBC CREATES PUNCH LIST @ LEVEL 1 EAST CORRIDOR | 3 | 14-Feb-20 | 18-Feb-20 | 21 | |
| 2344 | SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 1 EAST CORRIDOR | 5 | 19-Feb-20 | 25-Feb-20 | 21 | |
| LEVEL 1 - EAST ROOMS | | 238 | 19-Jun-19 | 28-May-20 | 0 | |
| FRAMING, IN-WALL & OH MEP ROUGH IN | | 43 | 19-Jun-19 | 19-Aug-19 | 61 | |
| | | 43 | 19-Jun-19 | 19-Aug-19 | 61 | |
| 1152 | REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 1 EAST RMS | 5 | 19-Jun-19 | 25-Jun-19 | 55 | |
| 1162 | OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 1 EAST RMS | 5 | 19-Jun-19 | 25-Jun-19 | 79 | |
| 1874 | SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 1 EAST RMS | 3 | 26-Jun-19 | 28-Jun-19 | 79 | |
| 1914 | DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 1 EAST RMS | 5 | 26-Jun-19 | 02-Jul-19 | 56 | |
| 1212 | INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 1 EAST RMS | 7 | 26-Jun-19 | 05-Jul-19 | 55 | |
| 1222 | INSTALL OH ELEC ROUGH IN @ LEVEL 1 EAST RMS | 10 | 26-Jun-19 | 10-Jul-19 | 62 | |
| 1924 | REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 1 EAST RMS | 5 | 27-Jun-19 | 03-Jul-19 | 56 | |
| 1192 | INSTALL OH HVAC DUCT & VAV'S @ LEVEL 1 EAST RMS | 15 | 27-Jun-19 | 18-Jul-19 | 61 | PROC |
| 1202 | INSTALL OH HVAC PIPING @ LEVEL 1 EAST RMS | 15 | 27-Jun-19 | 18-Jul-19 | 65 | |

VERSION 04-Apr-19

DATA DATE 01-Oct-18

UNCW DOBO HALL
DETAILED PROJECT SCHEDULE - DRAFT 4-4-19

PAGE 7 OF 12
DOBO-000-4-4-19

| TASK ID | TASK | WORK DAYS | START DATE | FINISH DATE | Total Float | COMMENTS | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
|-------------------------------------|---|-----------|------------|-------------|-------------|----------|---|---|---|---|---|---|---|---|---|---|------|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 2819 | INSTALL WELDED STAINLESS STEEL EXHAUSTWORK @ LEVEL 1 EAST RMS | 30 | 01-Jul-19 | 12-Aug-19 | 47 | 7/1-8/12 | | | | | | | | | | | 2819 | | | | | | | | | | | | | | | | | |
| 1934 | TEST PLUMBING @ LEVEL 1 EAST RMS | 3 | 08-Jul-19 | 10-Jul-19 | 55 | | | | | | | | | | | | | 1934 | | | | | | | | | | | | | | | | |
| 1974 | PULL LOW VOLTAGE TELECOM & A/V @ LEVEL 1 EAST RMS | 7 | 11-Jul-19 | 19-Jul-19 | 65 | | | | | | | | | | | | | 1974 | | | | | | | | | | | | | | | | |
| 1944 | INSULATE IN-WALL PLUMBING @ LEVEL 1 EAST RMS | 8 | 11-Jul-19 | 22-Jul-19 | 55 | | | | | | | | | | | | | 1944 | | | | | | | | | | | | | | | | |
| 1954 | PULL BRANCH WIRE & TERMINATE @ LEVEL 1 EAST RMS | 10 | 11-Jul-19 | 24-Jul-19 | 62 | | | | | | | | | | | | | 1954 | | | | | | | | | | | | | | | | |
| 1232 | INSTALL OH CONTROLS @ LEVEL 1 EAST RMS | 10 | 12-Jul-19 | 25-Jul-19 | 61 | | | | | | | | | | | | | 1232 | | | | | | | | | | | | | | | | |
| 1242 | TEST HVAC DUCT @ LEVEL 1 EAST RMS | 3 | 17-Jul-19 | 19-Jul-19 | 65 | | | | | | | | | | | | | 1242 | | | | | | | | | | | | | | | | |
| 1864 | TEST HVAC PIPING @ LEVEL 1 EAST RMS | 3 | 17-Jul-19 | 19-Jul-19 | 65 | | | | | | | | | | | | | 1864 | | | | | | | | | | | | | | | | |
| 1964 | PULL FIRE ALARM WIRING @ LEVEL 1 EAST RMS | 5 | 18-Jul-19 | 24-Jul-19 | 62 | | | | | | | | | | | | | 1964 | | | | | | | | | | | | | | | | |
| 1984 | SCO OWNER IN-WALL INSPECTIONS @ LEVEL 1 EAST RMS | 5 | 23-Jul-19 | 29-Jul-19 | 55 | | | | | | | | | | | | | 1984 | | | | | | | | | | | | | | | | |
| 1884 | SCO OH MEPF INSPECTIONS @ LEVEL 1 EAST RMS | 5 | 26-Jul-19 | 01-Aug-19 | 61 | | | | | | | | | | | | 1884 | | | | | | | | | | | | | | | | | |
| 1894 | INSULATE & LABEL HVAC DUCT @ LEVEL 1 EAST RMS | 12 | 02-Aug-19 | 19-Aug-19 | 61 | | | | | | | | | | | | 1894 | | | | | | | | | | | | | | | | | |
| 1904 | INSULATE & LABEL HVAC PIPING @ LEVEL 1 EAST RMS | 12 | 02-Aug-19 | 19-Aug-19 | 61 | | | | | | | | | | | | 1904 | | | | | | | | | | | | | | | | | |
| 2821 | H/T/F 2 HR FIRE RATED DRYWALL SHAFT FOR EXHAUST DUCT @ LEVEL 1 EAST RMS | 5 | 13-Aug-19 | 19-Aug-19 | 51 | | | | | | | | | | | | 2821 | | | | | | | | | | | | | | | | | |
| DRYWALL, PRIME PAINT & ACT GRID | | 47 | 30-Jul-19 | 03-Oct-19 | 51 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 47 | 30-Jul-19 | 03-Oct-19 | 51 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1172 | H/T/F DRYWALL WALLS @ LEVEL 1 EAST RMS | 15 | 30-Jul-19 | 19-Aug-19 | 55 | | | | | | | | | | | | 1172 | | | | | | | | | | | | | | | | | |
| 1252 | PRIME & 1ST COAT @ LEVEL 1 EAST RMS | 10 | 20-Aug-19 | 03-Sep-19 | 51 | | | | | | | | | | | | 1252 | | | | | | | | | | | | | | | | | |
| 1262 | INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 1 EAST RMS | 12 | 04-Sep-19 | 19-Sep-19 | 51 | | | | | | | | | | | | 1262 | | | | | | | | | | | | | | | | | |
| 1272 | REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 1 EAST RMS | 7 | 18-Sep-19 | 26-Sep-19 | 51 | | | | | | | | | | | | 1272 | | | | | | | | | | | | | | | | | |
| 1282 | INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 1 EAST RMS | 7 | 18-Sep-19 | 26-Sep-19 | 51 | | | | | | | | | | | | 1282 | | | | | | | | | | | | | | | | | |
| 1292 | SCO OWNER OH FINAL INSPECTION @ LEVEL 1 EAST RMS | 5 | 27-Sep-19 | 03-Oct-19 | 51 | | | | | | | | | | | | 1292 | | | | | | | | | | | | | | | | | |
| FINAL FINISHES, FIXTURES & TRIM OUT | | 109 | 26-Sep-19 | 04-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 109 | 26-Sep-19 | 04-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1312 | INSTALL FLOORING & COVE BASE @ LEVEL 1 EAST RMS | 15 | 26-Sep-19 | 16-Oct-19 | 51 | | | | | | | | | | | | 1312 | | | | | | | | | | | | | | | | | |
| 1302 | INSTALL ACT TILE @ LEVEL 1 EAST RMS | 6 | 04-Oct-19 | 11-Oct-19 | 51 | | | | | | | | | | | | 1302 | | | | | | | | | | | | | | | | | |
| 1322 | INSTALL LAB CASEWORK @ LEVEL 1 EAST RMS | 10 | 06-Jan-20 | 17-Jan-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1332 | INSTALL MEP ROUGH IN IN-CASEWORK @ LEVEL 1 EAST RMS | 10 | 13-Jan-20 | 24-Jan-20 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1342 | INSTALL BALANCE OF FINAL FINISHES AFTER CASEWORK @ LEVEL 1 EAST RMS | 5 | 27-Jan-20 | 31-Jan-20 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1402 | FINAL PAINT @ LEVEL 1 EAST RMS | 5 | 03-Feb-20 | 07-Feb-20 | 29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1352 | RE-FINISH DOORS & HARDWARE @ LEVEL 1 EAST RMS | 15 | 13-Feb-20 | 04-Mar-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FINAL CLEAN, PUNCH & REPAIRS | | 60 | 05-Mar-20 | 28-May-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 60 | 05-Mar-20 | 28-May-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1372 | FINAL CLEAN @ LEVEL 1 EAST RMS | 3 | 05-Mar-20 | 09-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1382 | BBC CREATES PUNCH LIST @ LEVEL 1 EAST RMS | 3 | 06-Mar-20 | 10-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1392 | SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 1 EAST RMS | 5 | 11-Mar-20 | 17-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1132 | FURNITURE MOVE IN @ LEVEL 1 EAST RMS | 20 | 30-Apr-20 | 28-May-20 | 0 | CONFIRM | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LEVEL 2 - WEST CORRIDOR | | 187 | 26-Jun-19 | 24-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FRAMING, IN-WALL & OH MEP ROUGH IN | | 33 | 26-Jun-19 | 12-Aug-19 | 85 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 33 | 26-Jun-19 | 12-Aug-19 | 85 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2517 | REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 2 WEST CORRIDOR | 3 | 26-Jun-19 | 28-Jun-19 | 57 | | | | | | | | | | | | 2517 | | | | | | | | | | | | | | | | | |
| 2519 | OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 2 WEST CORRIDOR | 3 | 26-Jun-19 | 28-Jun-19 | 92 | | | | | | | | | | | | 2519 | | | | | | | | | | | | | | | | | |
| 2521 | DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 2 WEST CORRIDOR | 2 | 01-Jul-19 | 02-Jul-19 | 78 | | | | | | | | | | | | 2521 | | | | | | | | | | | | | | | | | |
| 2523 | SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 2 WEST CORRIDOR | 3 | 01-Jul-19 | 03-Jul-19 | 102 | | | | | | | | | | | | 2523 | | | | | | | | | | | | | | | | | |
| 2533 | REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 2 WEST CORRIDOR | 2 | 02-Jul-19 | 03-Jul-19 | 78 | | | | | | | | | | | | 2533 | | | | | | | | | | | | | | | | | |
| 2529 | INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 2 WEST CORRIDOR | 5 | 08-Jul-19 | 12-Jul-19 | 65 | | | | | | | | | | | | 2529 | | | | | | | | | | | | | | | | | |
| 2531 | INSTALL OH ELEC ROUGH IN @ LEVEL 2 WEST CORRIDOR | 5 | 11-Jul-19 | 17-Jul-19 | 68 | | | | | | | | | | | | 2531 | | | | | | | | | | | | | | | | | |
| 2547 | TEST PLUMBING @ LEVEL 2 WEST CORRIDOR | 3 | 15-Jul-19 | 17-Jul-19 | 72 | | | | | | | | | | | | 2547 | | | | | | | | | | | | | | | | | |
| 2549 | INSULATE IN-WALL PLUMBING @ LEVEL 2 WEST CORRIDOR | 2 | 18-Jul-19 | 19-Jul-19 | 72 | | | | | | | | | | | | 2549 | | | | | | | | | | | | | | | | | |
| 2539 | PULL BRANCH WIRE & TERMINATE @ LEVEL 2 WEST CORRIDOR | 2 | 18-Jul-19 | 19-Jul-19 | 91 | | | | | | | | | | | | 2539 | | | | | | | | | | | | | | | | | |

| TASK ID | TASK | WORK DAYS | START DATE | FINISH DATE | Total Float | COMMENTS | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
|-------------------------------------|--|-----------|------------|-------------|-------------|----------|---|---|---|---|---|---|---|---|---|---|---|------|---|--|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 2553 | SCO OWNER IN-WALL INSPECTIONS @ LEVEL 2 WEST CORRIDOR | 5 | 22-Jul-19 | 26-Jul-19 | 72 | | | | | | | | | | | | | 2553 | ■ | SCO OWNER IN-WALL INSPECTIONS @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2535 | TEST HVAC DUCT @ LEVEL 2 WEST CORRIDOR | 3 | 23-Jul-19 | 25-Jul-19 | 87 | | | | | | | | | | | | | 2535 | ■ | TEST HVAC DUCT @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2537 | TEST HVAC PIPING @ LEVEL 2 WEST CORRIDOR | 3 | 23-Jul-19 | 25-Jul-19 | 87 | | | | | | | | | | | | | 2537 | ■ | TEST HVAC PIPING @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2545 | INSTALL OH CONTROLS @ LEVEL 2 WEST CORRIDOR | 3 | 25-Jul-19 | 29-Jul-19 | 85 | | | | | | | | | | | | | 2545 | ■ | INSTALL OH CONTROLS @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2551 | SCO OH MEPF INSPECTIONS @ LEVEL 2 WEST CORRIDOR | 5 | 30-Jul-19 | 05-Aug-19 | 85 | | | | | | | | | | | | | 2551 | ■ | SCO OH MEPF INSPECTIONS @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2555 | INSULATE & LABEL HVAC PIPING @ LEVEL 2 WEST CORRIDOR | 3 | 06-Aug-19 | 08-Aug-19 | 87 | | | | | | | | | | | | | 2555 | ■ | INSULATE & LABEL HVAC PIPING @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2557 | INSULATE & LABEL HVAC DUCT @ LEVEL 2 WEST CORRIDOR | 5 | 06-Aug-19 | 12-Aug-19 | 85 | | | | | | | | | | | | | 2557 | ■ | INSULATE & LABEL HVAC DUCT @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| DRYWALL, PRIME PAINT & ACT GRID | | 29 | 20-Aug-19 | 30-Sep-19 | 94 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 29 | 20-Aug-19 | 30-Sep-19 | 94 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2559 | H/T/F DRYWALL WALLS @ LEVEL 2 WEST CORRIDOR | 6 | 20-Aug-19 | 27-Aug-19 | 56 | | | | | | | | | | | | | 2559 | ■ | H/T/F DRYWALL WALLS @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2561 | PRIME & 1ST COAT @ LEVEL 2 WEST CORRIDOR | 3 | 28-Aug-19 | 30-Aug-19 | 71 | | | | | | | | | | | | | 2561 | ■ | PRIME & 1ST COAT @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2563 | INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 2 WEST CORRIDOR | 2 | 13-Sep-19 | 16-Sep-19 | 63 | | | | | | | | | | | | | 2563 | ■ | INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2567 | INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 2 WEST CORRIDOR | 5 | 17-Sep-19 | 23-Sep-19 | 94 | | | | | | | | | | | | | 2567 | ■ | INSTALL MEPF & A/V OH TRIMOUT @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2565 | REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 2 WEST CORRIDOR | 3 | 19-Sep-19 | 23-Sep-19 | 94 | | | | | | | | | | | | | 2565 | ■ | REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 2 WEST CORRIDOR | | | | | | | | | | | | | | |
| 2569 | SCO OWNER OH FINAL INSPECTION @ LEVEL 2 WEST CORR DOR | 5 | 24-Sep-19 | 30-Sep-19 | 94 | | | | | | | | | | | | | 2569 | ■ | SCO OWNER OH FINAL INSPECTION @ LEVEL 2 WEST CORR DOR | | | | | | | | | | | | | | |
| FINAL FINISHES, FIXTURES & TRIM OUT | | 28 | 03-Feb-20 | 11-Mar-20 | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 28 | 03-Feb-20 | 11-Mar-20 | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2571 | INSTALL ACT TILE @ LEVEL 2 WEST CORRIDOR | 3 | 03-Feb-20 | 05-Feb-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2573 | INSTALL FLOORING & COVE BASE @ LEVEL 2 WEST CORRIDOR | 5 | 06-Feb-20 | 12-Feb-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2575 | INSTALL BALANCE OF FINAL FINISHES & TRM OUT @ LEVEL 2 WEST CORRIDOR | 5 | 13-Feb-20 | 19-Feb-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2577 | RE-FINISH DOORS & HARDWARE @ LEVEL 2 WEST CORRIDOR | 5 | 05-Mar-20 | 11-Mar-20 | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FINAL CLEAN, PUNCH & REPAIRS | | 9 | 12-Mar-20 | 24-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9 | 12-Mar-20 | 24-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2579 | FINAL CLEAN @ LEVEL 2 WEST CORRIDOR | 3 | 12-Mar-20 | 16-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2581 | BBC CREATES PUNCH LIST @ LEVEL 2 WEST CORRIDOR | 3 | 13-Mar-20 | 17-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2583 | SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 2 WEST CORRIDOR | 5 | 18-Mar-20 | 24-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LEVEL 2 - WEST ROOMS | | 230 | 01-Jul-19 | 28-May-20 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FRAMING, IN-WALL & OH MEP ROUGH IN | | 54 | 01-Jul-19 | 16-Sep-19 | 132 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 54 | 01-Jul-19 | 16-Sep-19 | 132 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2733 | REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 2 WEST RMS | 5 | 01-Jul-19 | 08-Jul-19 | 57 | | | | | | | | | | | | | 2733 | ■ | REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2735 | OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 2 WEST RMS | 5 | 01-Jul-19 | 08-Jul-19 | 92 | | | | | | | | | | | | | 2735 | ■ | OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2823 | INSTALL WELDED STAINLESS STEEL EXHAUSTWORK @ LEVEL 2 WEST RMS | 30 | 01-Jul-19 | 12-Aug-19 | 47 | 7/1-8/12 | | | | | | | | | | | | 2823 | ■ | INSTALL WELDED STAINLESS STEEL EXHAUSTWORK @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2737 | SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 2 WEST RMS | 3 | 09-Jul-19 | 11-Jul-19 | 92 | | | | | | | | | | | | | 2737 | ■ | SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2739 | DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 2 WEST RMS | 5 | 09-Jul-19 | 15-Jul-19 | 70 | | | | | | | | | | | | | 2739 | ■ | DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2749 | REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 2 WEST RMS | 5 | 10-Jul-19 | 16-Jul-19 | 70 | | | | | | | | | | | | | 2749 | ■ | REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2741 | INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 2 WEST RMS | 7 | 15-Jul-19 | 23-Jul-19 | 65 | | | | | | | | | | | | | 2741 | ■ | INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2743 | INSTALL OH ELEC ROUGH IN @ LEVEL 2 WEST RMS | 10 | 18-Jul-19 | 31-Jul-19 | 68 | | | | | | | | | | | | | 2743 | ■ | INSTALL OH ELEC ROUGH IN @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2751 | TEST PLUMBING @ LEVEL 2 WEST RMS | 3 | 24-Jul-19 | 26-Jul-19 | 65 | | | | | | | | | | | | | 2751 | ■ | TEST PLUMBING @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2745 | INSTALL OH HVAC DUCT & VAV'S @ LEVEL 2 WEST RMS | 15 | 25-Jul-19 | 14-Aug-19 | 45 | PROC | | | | | | | | | | | | 2745 | ■ | INSTALL OH HVAC DUCT & VAV'S @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2747 | INSTALL OH HVAC PIPING @ LEVEL 2 WEST RMS | 15 | 25-Jul-19 | 14-Aug-19 | 67 | | | | | | | | | | | | | 2747 | ■ | INSTALL OH HVAC PIPING @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2755 | INSULATE IN-WALL PLUMBING @ LEVEL 2 WEST RMS | 8 | 29-Jul-19 | 07-Aug-19 | 65 | | | | | | | | | | | | | 2755 | ■ | INSULATE IN-WALL PLUMBING @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2753 | PULL LOW VOLTAGE TELECOM & A/V @ LEVEL 2 WEST RMS | 7 | 01-Aug-19 | 09-Aug-19 | 71 | | | | | | | | | | | | | 2753 | ■ | PULL LOW VOLTAGE TELECOM & A/V @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2759 | PULL BRANCH WIRE & TERMINATE @ LEVEL 2 WEST RMS | 10 | 01-Aug-19 | 14-Aug-19 | 68 | | | | | | | | | | | | | 2759 | ■ | PULL BRANCH WIRE & TERMINATE @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2765 | PULL FIRE ALARM WIRING @ LEVEL 2 WEST RMS | 5 | 08-Aug-19 | 14-Aug-19 | 68 | | | | | | | | | | | | | 2765 | ■ | PULL FIRE ALARM WIRING @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2767 | SCO OWNER IN-WALL INSPECTIONS @ LEVEL 2 WEST RMS | 5 | 08-Aug-19 | 14-Aug-19 | 65 | | | | | | | | | | | | | 2767 | ■ | SCO OWNER IN-WALL INSPECTIONS @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2757 | INSTALL OH CONTROLS @ LEVEL 2 WEST RMS | 10 | 08-Aug-19 | 21-Aug-19 | 63 | | | | | | | | | | | | | 2757 | ■ | INSTALL OH CONTROLS @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2761 | TEST HVAC DUCT @ LEVEL 2 WEST RMS | 3 | 13-Aug-19 | 15-Aug-19 | 67 | | | | | | | | | | | | | 2761 | ■ | TEST HVAC DUCT @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2763 | TEST HVAC PIPING @ LEVEL 2 WEST RMS | 3 | 13-Aug-19 | 15-Aug-19 | 67 | | | | | | | | | | | | | 2763 | ■ | TEST HVAC PIPING @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2825 | H/T/F 2 HR FIRE RATED DRYWALL SHAFT FOR EXHAUST DUCT @ LEVEL 2 WEST RMS | 5 | 13-Aug-19 | 19-Aug-19 | 151 | | | | | | | | | | | | | 2825 | ■ | H/T/F 2 HR FIRE RATED DRYWALL SHAFT FOR EXHAUST DUCT @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2769 | SCO OH MEPF INSPECTIONS @ LEVEL 2 WEST RMS | 5 | 22-Aug-19 | 28-Aug-19 | 63 | | | | | | | | | | | | | 2769 | ■ | SCO OH MEPF INSPECTIONS @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2773 | INSULATE & LABEL HVAC DUCT @ LEVEL 2 WEST RMS | 12 | 29-Aug-19 | 16-Sep-19 | 63 | | | | | | | | | | | | | 2773 | ■ | INSULATE & LABEL HVAC DUCT @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| 2775 | INSULATE & LABEL HVAC PIPING @ LEVEL 2 WEST RMS | 12 | 29-Aug-19 | 16-Sep-19 | 63 | | | | | | | | | | | | | 2775 | ■ | INSULATE & LABEL HVAC PIPING @ LEVEL 2 WEST RMS | | | | | | | | | | | | | | |
| DRYWALL, PRIME PAINT & ACT GRID | | 42 | 28-Aug-19 | 25-Oct-19 | 56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 42 | 28-Aug-19 | 25-Oct-19 | 56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| TASK ID | TASK | WORK DAYS | START DATE | FINISH DATE | Total Float | COMMENTS | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
|------------------------------------|---|-----------|------------|-------------|-------------|------------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | 28 | 03-Feb-20 | 11-Mar-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2503 | INSTALL ACT TILE @ LEVEL 2 EAST CORRIDOR | 3 | 03-Feb-20 | 05-Feb-20 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2505 | INSTALL FLOORING & COVE BASE @ LEVEL 2 EAST CORRIDOR | 5 | 06-Feb-20 | 12-Feb-20 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2507 | INSTALL BALANCE OF FINAL FINISHES & TRIM OUT @ LEVEL 2 EAST CORRIDOR | 5 | 13-Feb-20 | 19-Feb-20 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2509 | RE-FINISH DOORS & HARDWARE @ LEVEL 2 EAST CORRIDOR | 5 | 05-Mar-20 | 11-Mar-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FINAL CLEAN, PUNCH & REPAIRS | | 9 | 12-Mar-20 | 24-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 9 | 12-Mar-20 | 24-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2511 | FINAL CLEAN @ LEVEL 2 EAST CORRIDOR | 3 | 12-Mar-20 | 16-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2513 | BBC CREATES PUNCH LIST @ LEVEL 2 EAST CORRIDOR | 3 | 13-Mar-20 | 17-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2515 | SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 2 EAST CORRIDOR | 5 | 18-Mar-20 | 24-Mar-20 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LEVEL 2 - EAST ROOMS | | 250 | 01-Jul-19 | 25-Jun-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FRAMING, IN-WALL & OH MEP ROUGH IN | | 99 | 01-Jul-19 | 18-Nov-19 | 86 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 99 | 01-Jul-19 | 18-Nov-19 | 86 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2659 | REPAIR EXISTING OH MEP & RE-SUPPORT @ LEVEL 2 EAST RMS | 5 | 01-Jul-19 | 08-Jul-19 | 68 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2661 | OH SPRINKLER - INSPECT / REPAIR / RE-SUPPORT @ LEVEL 2 EAST RMS | 5 | 01-Jul-19 | 08-Jul-19 | 91 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2663 | SPRINKLER PIPE TEST (ROOMS & CORRIDOR) @ LEVEL 2 EAST RMS | 3 | 09-Jul-19 | 11-Jul-19 | 91 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2665 | DEMO DRYWALL & REPAIR WALL FRAMING @ LEVEL 2 EAST RMS | 5 | 09-Jul-19 | 15-Jul-19 | 69 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2675 | REPAIR EXISTING IN-WALL MEP ROUGH IN @ LEVEL 2 EAST RMS | 5 | 10-Jul-19 | 16-Jul-19 | 69 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2667 | INSTALL OH PLUMBING (AIR, VAC & WATER) @ LEVEL 2 EAST RMS | 7 | 15-Jul-19 | 23-Jul-19 | 64 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2669 | INSTALL OH ELEC ROUGH IN @ LEVEL 2 EAST RMS | 10 | 18-Jul-19 | 31-Jul-19 | 67 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2677 | TEST PLUMBING @ LEVEL 2 EAST RMS | 3 | 24-Jul-19 | 26-Jul-19 | 64 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2671 | INSTALL OH HVAC DUCT & VAV'S @ LEVEL 2 EAST RMS | 15 | 26-Jul-19 | 15-Aug-19 | 61 | PROC | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2673 | INSTALL OH HVAC PIPING @ LEVEL 2 EAST RMS | 15 | 26-Jul-19 | 15-Aug-19 | 65 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2681 | INSULATE IN-WALL PLUMBING @ LEVEL 2 EAST RMS | 8 | 29-Jul-19 | 07-Aug-19 | 64 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2679 | PULL LOW VOLTAGE TELECOM & AV @ LEVEL 2 EAST RMS | 7 | 01-Aug-19 | 09-Aug-19 | 70 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2685 | PULL BRANCH WIRE & TERMINATE @ LEVEL 2 EAST RMS | 10 | 01-Aug-19 | 14-Aug-19 | 67 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2691 | PULL FIRE ALARM WIRING @ LEVEL 2 EAST RMS | 5 | 08-Aug-19 | 14-Aug-19 | 67 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2693 | SCO OWNER IN-WALL INSPECTIONS @ LEVEL 2 EAST RMS | 5 | 08-Aug-19 | 14-Aug-19 | 64 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2683 | INSTALL OH CONTROLS @ LEVEL 2 EAST RMS | 10 | 09-Aug-19 | 22-Aug-19 | 61 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2827 | INSTALL WELDED STAINLESS STEEL EXHAUSTWORK @ LEVEL 2 EAST RMS | 64 | 13-Aug-19 | 11-Nov-19 | 47 | 8/13-11/11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2687 | TEST HVAC DUCT @ LEVEL 2 EAST RMS | 3 | 14-Aug-19 | 16-Aug-19 | 65 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2689 | TEST HVAC PIPING @ LEVEL 2 EAST RMS | 3 | 14-Aug-19 | 16-Aug-19 | 65 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2695 | SCO OH MEPF INSPECTIONS @ LEVEL 2 EAST RMS | 5 | 23-Aug-19 | 29-Aug-19 | 61 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2699 | INSULATE & LABEL HVAC DUCT @ LEVEL 2 EAST RMS | 12 | 30-Aug-19 | 17-Sep-19 | 61 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2701 | INSULATE & LABEL HVAC PIPING @ LEVEL 2 EAST RMS | 12 | 30-Aug-19 | 17-Sep-19 | 61 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2829 | H/T/F 2 HR FIRE RATED DRYWALL SHAFT FOR EXHAUST DUCT @ LEVEL 2 EAST RMS | 5 | 12-Nov-19 | 18-Nov-19 | 86 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DRYWALL, PRIME PAINT & ACT GRID | | 42 | 28-Aug-19 | 25-Oct-19 | 55 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 42 | 28-Aug-19 | 25-Oct-19 | 55 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2697 | H/T/F DRYWALL WALLS @ LEVEL 2 EAST RMS | 15 | 28-Aug-19 | 18-Sep-19 | 55 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2703 | PRIME & 1ST COAT @ LEVEL 2 EAST RMS | 10 | 12-Sep-19 | 25-Sep-19 | 55 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2705 | INSTALL ACT GRID (WITH PERIMETER & DEVICE TILES) @ LEVEL 2 EAST RMS | 12 | 26-Sep-19 | 11-Oct-19 | 55 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2707 | REPLACE SPRINKLER HEADS & RE-WORK DROPS @ LEVEL 2 EAST RMS | 7 | 10-Oct-19 | 18-Oct-19 | 55 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2709 | INSTALL MEPF & AV OH TRIMOUT @ LEVEL 2 EAST RMS | 7 | 10-Oct-19 | 18-Oct-19 | 55 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| TASK ID | TASK | WORK DAYS | START DATE | FINISH DATE | Total Float | COMMENTS | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
|-------------------------|--|-----------|------------|-------------|-------------|-----------------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | 60 | 02-Apr-20 | 25-Jun-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2725 | FINAL CLEAN @ LEVEL 2 EAST RMS | 4 | 02-Apr-20 | 07-Apr-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2727 | BBC CREATES PUNCH LIST @ LEVEL 2 EAST RMS | 3 | 06-Apr-20 | 08-Apr-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2729 | SUBCONTRACTOR FINAL PUNCH & REPAIRS @ LEVEL 2 EAST RMS | 5 | 09-Apr-20 | 15-Apr-20 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2731 | FURNITURE MOVE IN @ LEVEL 2 EAST RMS | 20 | 29-May-20 | 25-Jun-20 | 0 | CONFIRM | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ATTIC | | 130 | 08-Aug-19 | 14-Feb-20 | 33 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EAST & WEST ATTIC'S | | 2 | 08-Aug-19 | 09-Aug-19 | 33 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 2 | 08-Aug-19 | 09-Aug-19 | 33 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1246 | INSTALL ALL ATTIC EQUIPMENT @ EAST & WEST ATTIC'S | 2 | 08-Aug-19 | 09-Aug-19 | 33 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EAST | | 128 | 12-Aug-19 | 14-Feb-20 | 33 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 128 | 12-Aug-19 | 14-Feb-20 | 33 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1166 | INSTALL SCAFFOLING (IF REQUIRED) | 10 | 12-Aug-19 | 23-Aug-19 | 73 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1176 | INSTALL & SET FCU'S (2) @ ATTIC - EAST | 10 | 12-Aug-19 | 23-Aug-19 | 78 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1186 | INSTALL & SET STACKS & DUCT CONNECTIONS @ ATTIC - EAST | 5 | 26-Aug-19 | 30-Aug-19 | 106 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1236 | FIREPROOFING & REPAIRS @ ATTIC - EAST | 10 | 26-Aug-19 | 09-Sep-19 | 106 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1206 | INSTALL OH SPRINKLER SYSTEM @ ATTIC - EAST | 15 | 10-Sep-19 | 30-Sep-19 | 106 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1156 | INSTALL DUCTWORK TO & FROM EXHAUST FANS & ERU'S @ ATTIC - EAST (WELDING REQ) | 43 | 29-Oct-19 | 03-Jan-20 | 33 | 10/20-12/24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1226 | INSTALL EXHAUST FANS @ ATTIC - EAST | 10 | 06-Jan-20 | 17-Jan-20 | 33 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1196 | INSTALL FRAMING & AIR BARRIER @ ATTIC - EAST | 20 | 20-Jan-20 | 14-Feb-20 | 33 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WEST | | 80 | 12-Aug-19 | 04-Dec-19 | 81 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 80 | 12-Aug-19 | 04-Dec-19 | 81 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2365 | INSTALL SCAFFOLING (IF REQUIRED) | 10 | 12-Aug-19 | 23-Aug-19 | 33 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2373 | INSTALL & SET FCU'S (2) @ ATTIC - WEST | 10 | 12-Aug-19 | 23-Aug-19 | 38 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2369 | INSTALL & SET STACKS & DUCT CONNECTIONS @ ATTIC - WEST | 5 | 26-Aug-19 | 30-Aug-19 | 63 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2367 | FIREPROOFING & REPAIRS @ ATTIC - WEST | 10 | 26-Aug-19 | 09-Sep-19 | 106 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2375 | INSTALL DUCTWORK TO & FROM EXHAUST FANS & ERU'S @ ATTIC - WEST (WELDING REQ) | 40 | 03-Sep-19 | 28-Oct-19 | 33 | 8/10-10/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2371 | INSTALL OH SPRINKLER SYSTEM @ ATTIC - WEST | 15 | 10-Sep-19 | 30-Sep-19 | 106 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2377 | INSTALL EXHAUST FANS @ ATTIC - WEST | 5 | 29-Oct-19 | 04-Nov-19 | 81 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2379 | INSTALL FRAMING & AIR BARRIER @ ATTIC - WEST | 20 | 05-Nov-19 | 04-Dec-19 | 81 | REVIEW SEQ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VERTICAL TRANSPORTATION | | 30 | 09-Jul-19 | 19-Aug-19 | 155 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 30 | 09-Jul-19 | 19-Aug-19 | 155 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 30 | 09-Jul-19 | 19-Aug-19 | 155 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1180 | INSTALL ELEVATOR RAILS & DOOR FRAMES @ BUILDING | 20 | 09-Jul-19 | 05-Aug-19 | 155 | CONFIRM PRED ?? | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1190 | BUILDOUT ELEVATOR CAB @ BUILDING | 5 | 06-Aug-19 | 12-Aug-19 | 155 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1200 | ELEVATORS TESTING & PUNCH | 5 | 13-Aug-19 | 19-Aug-19 | 155 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MECHANICAL / ELECTRICAL | | 291 | 25-Feb-19 | 17-Apr-20 | 48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 291 | 25-Feb-19 | 17-Apr-20 | 48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 291 | 25-Feb-19 | 17-Apr-20 | 48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2354 | INSTALL DOMESTIC WATER HEATER / BOOSTER PUMP | 5 | 25-Feb-19 | 01-Mar-19 | 269 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2364 | INSTALL LAB GAS COMPRESSORS | 5 | 25-Feb-19 | 01-Mar-19 | 269 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2284 | SET & HOOK UP CHILLER | 20 | 16-Aug-19 | 13-Sep-19 | 132 | EXPAND | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1098 | MAIN MECHANICAL & ELECTRICAL ROOMS | 60 | 20-Sep-19 | 16-Dec-19 | 68 | EXPAND OUT | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2294 | INSTALL BOILERS & FINAL CONNECTIONS | 5 | 01-Nov-19 | 07-Nov-19 | 93 | EXPAND | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1112 | PERMANENT POWER / HVAC STARTUP | 15 | 20-Jan-20 | 07-Feb-20 | 48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1082 | CONSTRUCT NEW ELECTRICAL ROOM ADDITION | 50 | 06-Feb-20 | 15-Apr-20 | 48 | EXPAND | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1094 | SET GENERATOR | 2 | 16-Apr-20 | 17-Apr-20 | 48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |