

# NBHS Overall Logistics

Overall schedule will occur from July 2020 through Final completion Mid-August 2021

Site work to begin June 2020, starting with pond work and bus parking/parent lane, moving to 2 Story addition, then ROTC site work, then Cafeteria Addition. The site work may be working concurrently in multiple spaces in order to substantially complete major sitework activities before school start mid-August 2020.

**2 Story Addition:** Construction area to be enclosed with construction fencing and all construction activities (excluding parking area, site work and utilities) to occur within construction fence line. The Fence line will be adjacent to the covered sidewalk and thus no exits from the building will be blocked. Directional signage for egress will be provided. Access to remain open for staff and students throughout project as seen on plan. Construction of 2 story addition will occur concurrently with ROTC building construction. Major tie in of breeze way into existing 2 story classroom building will occur over a school break, however the breeze way will not be open for traffic until project completion. See W.M. Jordan Master Schedule for further details. Substantial completion July 15, 2021 and final completion August 15, 2021.

**ROTC:** Existing Modular Units to be removed then the construction area to be enclosed with construction fencing and all construction activities (excluding site work and utilities) to occur within construction fence line. Access to remain open for staff and students throughout project as seen on plan. Construction of ROTC building will begin immediately following completion of site work activities for 2 story building and progress concurrently with 2 story addition until completion at which time will be turned over to school system during school year.

**Cafeteria Addition:** Construction area to be enclosed with construction fencing and all construction activities (excluding parking area, site work and utilities) to occur within construction fence line. Existing glass into cafeteria will be covered so as to provide separation from students/faculty and construction personnel. Construction of Cafeteria addition will occur concurrently with 2 story addition construction. See W.M. Jordan Master Schedule for further details. The cafeteria will remain open throughout school year. June 2021 interior renovations will commence. Substantial completion July 15, 2021 and final completion August 15, 2021.

**Miscellaneous Interior Classroom Renovations:** All interior renovations will occur between June 2021 and August 2021 (during students' summer break).

**Offsite DOT/Traffic Improvements:** Construction to occur from June 2021 – August 2021. This construction will require the closing of each school entrance at different times to allow for widening of Scorpion Drive and the movement of Basin Street. Traffic control and traffic control signage will comply with all DOT regulations and all traffic control changes will be communicated with BCS staff and NBHS faculty.