

Sheets / Specs	Description of change	Amd. No.
01 50 00	Sections 2.3 and 2.3.3 revised to clarify fencing type and to not allow temporary fence posts set in concrete	002
05 12 00	Section 2.6.2 revised to remove requirements for zinc rich primer and priming of slip critical surfaces.	002
07 81 00	Specification Deleted	002
08 44 00	Section 2.2.2: Removed clear anodic coating	002
08 81 00	Section 2.2.2: Replaced Gray VE3 2M #2 with Solar Gray - Medium Tint. Added Section 2.5 to include Opaque Window Film.	002
10 11 00	Section 2.4: Removed Projection Screens from Specification	002
10 56 13	Specification Added	002
10 90 00	Specification Added	002
12 21 00	Specification Added	002
12 24 13	Specification Deleted	002
FF&E Pkg	Section 5, FF&E Cost Estimate Worksheet revised.	002
A-113d	Removed shelving in Room 138	002
A-123n	Added RAF elevations to Room 210	002
A-143	Corrected tags 133 to 134 and 134 to 136 and changed 136 ceiling to gypsum board	002
A-201	Add size of precast bands	002
A-202	Add size of precast bands	002
A-203	Add size of precast bands	002
A-310	Note secure area ceiling, revise Tag Note 6	002
A-401	Changed Tag Note #13 from 15" wide to 12" wide	002
A-410	Changed lockers from single tier to double tier graphically, Added NIC to tag note #17	002
A-600	Updated missing information in Door Schedule	002
A-601	Updated missing information in Door Schedule	002
A-602	Updated missing information in Door Schedule	002
A-610	Deleted Room 133 Storage	002
A-610a	Changed ceiling in Elevator Machine Room 155C to "EXP" exposed ceiling	002
A-610b	Changed ceiling in SSO Room 234 to "ACT" acoustical ceiling tile	002
A-611	Added note 16	002
A-611	Add "VD-4" to Special Items Key	002
P-601	Revised water closet model number to reflect bottom outlet	002
P-602	Revised shower description.	002
M-601	Remove "...AND VFD BY CONTROLS CONTRACTOR" from remark 1 on AHU schedule.	002
M-601	Rewrite remark 4 of AHU schedule to state "PROVIDE VFD WITH INTEGRAL MOUNTED DISCONNECT SWITCH AS SPECIFIED BY DIVISION 26"	002
M-603	Remove "...AND VFD BY CONTROLS CONTRACTOR" from Schedule note 1 on ERU schedule.	002
M-603	Rewrite remark 9 of ERU schedule to state "PROVIDE VFD WITH INTEGRAL MOUNTED DISCONNECT SWITCH AS SPECIFIED BY DIVISION 26 FOR FANS AND ENERGY WHEEL"	002
M-605	Rewrite remark 1 of pump schedule to state "HORIZONTAL BASE MOUNTED, B&G SERIES 1510 WITH NEMA PREMIUM VFD RATED ODP MOTOR"	002
M-605	Rewrite remark 3 of pump schedule to state "PROVIDE VFD WITH INTEGRAL MOUNTED DISCONNECT SWITCH AS SPECIFIED BY DIVISION 26"	002
CS-110	Added note to grade and grass areas if OBI2 not awarded	002
CS-111	Removed bollards at corner of building. Added note to grade and grass areas if OBI2 not awarded	002
CS-112	Bollard locations revised at the building. Note to restore area if paver option not awarded added.	002
CS-113	Note to restore area if paver option not awarded added.	002
CS-114	Note to restore area if paver option not awarded added.	002
CS-503	Paver detail revised to have brick match brick veneer and reference architectural specifications.	002
CS-561	Bike rack detail revised for 10 spaces minimum and to submit for approval prior to installation	002
CS-564	Clarification that bridge foundation design the responsibility of the contractor	002
CG-110	Added note to grade and grass areas if OBI2 not awarded	002
CG-111	Added note to grade and grass areas if OBI2 not awarded	002
CG-112	Top and Bottom of Wall elevations added. Added note to restore area if OBI3 not awarded.	002
CG-113	Added note to restore area if OBI3 not awarded.	002
CG-114	Added note to restore area if OBI3 not awarded.	002
CU-101	Point of demarcation for sanitary sewer revised to 10 feet	002
CU-110	Point of demarcation for sanitary sewer revised to 10 feet	002
CU-111	Point of demarcation for sanitary sewer revised to 10 feet	002
CU-112	Point of demarcation for sanitary sewer revised to 10 feet	002
CU-113	Point of demarcation for sanitary sewer revised to 10 feet	002
CU-114	Point of demarcation for sanitary sewer revised to 10 feet	002
S-351	Revised bracing detail for top of masonry wall, Section E	002
S-352	Revised bracing detail for top of masonry wall, Section C	002
F-110	Removed fire-resistance rating at telecom rooms	002
F-120	Removed fire-resistance rating at telecom rooms	002