

Page	Section	Para.	QUESTION	GOVERNMENT RESPONSE	Posted on Amend No.
1615	Notes		Notes call out Dirt Modular wall systems. Will other manufactures be allowed and if so will a specification be forthcoming .	See Amendment	AMEND 0002
14	27.10.00	2.4.2.1	What cabling is required for the non-secure outlets? Is it green Category 6 UTP? What cabling is required for the secure outlets? Is it red Category 6A UTP?		AMEND 0002
			With the amount of Ids and bid packages at camp (captive subs are requesting a 2 week extension to be able to bid the project. With the limited supply of subcontractors available for bid it is imperative to get every bid possible for the government.	The Bid Proposal due date will remain Unchanged	AMEND 0002
			Bid form Cinc 0002 Option 1. Calls for price to provide best value Furniture, fixtures and equipment FF&E package for the project. 0003 Option Item 2 states Design and provide the Final Best Value A/V package for the project. 0004 Planned modification Item 1 is a government Estimate modification for FF&E. 0005 Planned modification Item 2 is a government Estimate for A/V. The bid form states that Award will be made on the total sum of 0001, 0002, 0003, 0004 and 0005. Is this correct? are 0002 and 0003 the same as 0004 and 0005 except for being best value? Please clarify	CUN 0002 and 0003 are for the FF&E Designer and A/V Designer Services. CUN 0004 and 0005 is for the purchase of the FF&E and A/V packages.	AMEND 0002
BID Form					
Spec Section 01.30.01.00.22		1.3	Spec states the government FF&E and A/V budgets on the bid schedule/price proposal form for the FF&E and A/V planned modifications is \$3,593,702 and does not include the contractors bid bid form has the FF&E at \$1,617,208 and the A/V at \$707,498 which totals \$2,384,638 Please advise which is correct.	Previously answered in LOG 2	AMEND 0003
	64116.003	2.1.1.a	Spec 06116.003D - 2.1.1.a mentions a frame front, however face frames are not provided on commercial cabinets. Please review/advise.	Face frames are not part of this project.	AMEND 0003
A-502 A1			Subsets A-402 and Sheet A-502 A1 show Phone lockers, will there be a specification for these lockers?	Previously answered in LOG 2	AMEND 0003
M-401			Sheet M401 shows valves but are not labeled some like possible butterfly and some like ball valves could you please clarify?	All valves shown are isolation valves and shall be valve types per RFP specifications.	AMEND 0002
		13.34.19	Please confirm the roofing metal panels including in the metal building spec section 13.34.19 are in fact suppose to be aluminum and not steel. Metal roof manufacturers do not provide aluminum metal panels as part of their assembly.	PEMB is acceptable with aluminum panel enclosure system, see 13.34.19.	AMEND 0002
			Sheet CU302 Keynote 15 Sewer Pump. Refer to Mechanical Plans. Actually the Sewer Pump and Valve Box are shown on the Plumbing Plans. Is this correct and if so is the plumber to pick up this section as it is also shown on Civil?		
	CU 302			General contractor is responsible for division of work	AMEND 0002
			On the landscape drawings, it is not shown where a meter and backflow preventor is located in order to water the soil and associated vegetation. Please provide a drawing where this is located if needed.	Refer to Specification Sections (Exterior Improvements); Refer to Plumbing Drawing Series.	AMEND 0002
			Will there be a specification for the roof panels coming?	PEMB is acceptable with aluminum panel enclosure system, see 13.34.19.	AMEND 0002
			We do not see the windows that are associated with specification section 05.56.63. Please advise.	See A-401 and A-402, see keynote A56.	AMEND 0002
			Will a formal geotech report be supplied?	Geotechnical report will be provided after award.	AMEND 0003
			The note on B320 calls for preloading but there is nothing to tell us the parameters of preloading (1 Night of fill how far outside of building footprint) Please advise or revise plan to accommodate	The preloading consists of the new fill required (after stripping and grubbing) to be placed to meet final grades for preloading wait period of a minimum of 60 days.	AMEND 0003
	Excavation Specs		Notes state Pavement sections shown on the drawings are not designed to support construction equipment. Provide and maintain structural matting and geosynthetic reinforced aggregate surfaces for haul roads, staging areas and working platforms over the course of construction." This note is very ambiguous please show drawings areas and structural reinforcement needs/uses, material, ETC required to satisfy this requirement.	Bid per RFP. See sheet C507 detail B5 and General Notes CE101, CE104, CE105, and CE106 for more information.	AMEND 0003
	A105		1. Sheet A-105 shows room 400 ceiling to be exposed, however finish schedule on A-1610 has room 400 to have ACT2. Please advise which is correct.	Room 400 to be exposed, use A-105, Use PNT4 for exposed structure and all fixtures and conduits.	AMEND 0003
	A105		1. Sheet A-105 shows room 518 ceiling to be gypsum, however finish schedule on A-1610 has room 518 to be ACT1. Please advise which is correct.		
	A403		1. Sheet A-403 shows casework elevations indicating "full wall backplash" however we have not been able to find what this backplash is. Finish legend on sheet 1-609 does not list backplash tile. Please advise.	Follow A-105, 518 ceiling to be Gypsum Board ceiling	AMEND 0003
	A403		1. Sheet A-403 and casework cut sections on A-530 do not call out plastic laminate countertops, just the solid surface. Please advise if anything not called to be solid surface is to be plastic laminate.	The backplash material is the same as the countertop, solid surface.	AMEND 0003
	A403		1. Sheet A-401, there is not a cut section on the inside of the Security 103 room indicating what type of counter/casework is shown. Please advise.	All countertops in the project are solid surface.	AMEND 0003
	A403		1. Sheet A-401, there is not a cut section on the inside of the Security 103 room indicating what type of counter/casework is shown. Please advise.	Use typical detail for counter on C5/A-530	AMEND 0003
	A402		1. Sheet A-402 details A1 and R2 show a cut section of D4/A-530 through the bathroom vanity however when you look at that detail is a base cabinet sink. Should that detail be D2/A-530 instead? Please clarify.		
	A310		1. Sheet A-530 detail D3 shows a floor drain detail, Sheet A-511 detail A3 shows a shower detail with a terrace shower base, sheet 1-611 has a note (R13) which says all shower bases to be SSF (Which doesn't show up on the finish legend), please clarify and provide details on what is supposed to be the shower floor.	A3/A-402 and B3/A-402, section cut D4/A-530 should be D2/A-530	AMEND 0003
			Per the basis of design (Mannington) carpet reg. this spec has been used on previous projects... 2 of the projects used an attached cushion backing and one did not. Can you clarify if attached cushion will be required on the carpet or if standard "non-cushion" backing in what is intended?	Detail A3 on sheet A-511 is correct. Shower bases are prefabricated terrazo.	AMEND 0003
				Attached cushion is required per spec section 09.68.00, Item 2.1.3.12	AMEND 0003
	Spec		We can not find a soils poisoning specification. Will one be available ?	Bid per RFP	AMEND 0003
	All subs		Will there be an extension per previous question # 3	The bid proposal due date will remain unchanged.	AMEND 0002
			Because this facility is owned by the United States Federal Government, and is utilized as a Regiment HCL, we understand that Unified Facilities Criteria ("UFC") 3-150-01 and Unified Facilities Guide Specifications (UFGS) Section 26.05.19.00 2.1.1.3 shall apply for purposes of competitive bidding and project execution. To ensure that the project is bid and constructed in accordance with the applicable regulations and requirements, please confirm that UFC 3-150-01 and UFGS 26.05.19.00 2.1.1.3 shall apply to this project. Specifically, please confirm that bidders are permitted to utilize the type(s) of material(s) described in UFC 3-150-01 and UFGS 26.05.19.00 2.1.1.3 applicable to their scope of work despite any potentially contradictory provisions in the design plans and specifications.		
			Wayne J. Griffin Electric, Inc. requests that you advise us in writing by issuing an addendum to clarify these issues. A timely response will ensure an accurate and complete bid. Thank you for your immediate attention to this matter. If you have any questions or need further information, please do not hesitate to contact me at (508) 306-5480. I look forward to discussing the project with you in the near future. James Burt, Estimator Wayne J. Griffin Electric, Inc. 116 Hopping Brook Road, Holliston, MA 01746 (JBurt@WJGEI.com	Bid per RFP.	AMEND 0002
1	31.23.00.00.20	1.5.g	Specification section 31.23.00.00.20 Excavation & Fill section 1.5. Criteria for Bidding g, states that suitable fill material is not available at the project site and should be imported from approved sources. However the boring information indicates soil classifications of SP, SM, & SC and under the upper layer of existing soils, which are listed as Satisfactory Materials under 2.1.1 of the same specification section. Can bidders make an attempt to estimate the suitable classified soils available onsite to be used in the grading operations or should all excavated onsite materials be hauled off government property and suitable fill material be imported from an off-site source?	Bid as Specified	AMEND 0003
	Cast Stone		It appears the cast stone window sills are called out to have a lug on each end that will only be 1" thick by 8" long. This will not be possible with our major breakage. Would it be possible to continue full thickness of the sill beyond the window opening in lieu of the lug?	Back of design is manufactured standard profile. Design intent is to prevent water intrusion into window, must slope away from window sill.	AMEND 0003
	HVAC		Air cooled chiller schedule note 2 says starter type VFD is this in reference to the compressor or the condenser fans?	VFD is in reference to condenser fans.	AMEND 0003
	Security		Security is shown on drawings but no specification so are we to assume we are responsible for infrastructure only	Infrastructure Only.	AMEND 0003
	Addenda 3		Question # 33 Answer was Spec section D1 30.01.00.22 will the bid form be corrected to match the new number for FF&E and A/V since it does not match the specification?	See revised Bid Schedule.	AMEND 0