ID	Description	Original Duration	Start	Finish
Baseline Construction Schedule - N. Brunswick HS				
Project Milestones				
MILE 100	Bid Date for Main Construction Package - North Brunswick	0		05/19/20
MILE 105	ROTC Building Complete, with Certificate of Occupancy	0		01/20/21
MILE 110	Substantial Completion - North Brunswick (Cert. of Occupancy & GC/AE Pu	0		07/15/21
MILE 115	Substantial Completion - North Brunswick Summer Public Roadwork	0		08/18/21
Post-Bid & Preconstruction - North Brunswick HS				
NB Bid, Post-Bid GMP & Key Subcontract Awards				
GMP 100	Award to PEMB Turnkey - NBHS	10	03/05/20	03/18/20
GMP 105	Receive Bids for Main Package - NBHS	1	05/19/20	05/19/20
GMP 110	Re-Bid Period, As Needed - NBHS	1	06/02/20	06/02/20
GMP 115	WMJ Compile GMP & Submit to Brunswick County	9	06/02/20	06/12/20
GMP 120	Approval Process with BOE & BCC & Issue NTP - NBHS	16	06/15/20	07/07/20
GMP 125	Anticipated Early Site Package NTP - NBHS	1	07/07/20	07/07/20
GMP 130	Award to Structural Steel Turnkey - NBHS	10	07/08/20	07/21/20
GMP 135	Award to Concrete Subcontractor - NBHS	10	07/08/20	07/21/20
GMP 140	Award to MEP/S Subs - NBHS	10	07/08/20	07/21/20
GMP 145	Award to Roofing Sub - NBHS	10	07/08/20	07/21/20
GMP 150	Award to Masonry Sub - NBHS	10	07/08/20	07/21/20
GMP 155	Award to Door & Exterior Envelope Subcontractors - NBHS	15	07/08/20	07/28/20
GMP 165	Award to Remaing Subcontractors - NBHS	20	07/08/20	08/04/20
Preparation & Submit for Approval				
SFA 100	Submit for Approval PEMB Design & Shop Drawings - NBHS	25	03/19/20	04/22/20
SFA 105	Submit for Approval Site Utility & Structure Submittals for NBHS	15	07/08/20	07/28/20
SFA 110	Submit for Approval Structural Steel Shop Drawings For 2-Story Addition & (	20	07/22/20	08/18/20
SFA 115	Submit for Approval Rebar Shop Drawings for 2-Story Addition & Cafeteria A	10	07/22/20	08/04/20
SFA 120	Submit for Approval Plumbing R/I Submittals for NBHS	15	07/22/20	08/11/20
SFA 125	Submit for Approval Electrical R/I Submittals for NBHS	15	07/22/20	08/11/20
SFA 130	Submit for Approval Concrete Mix Design Submittals for NBHS	5	07/22/20	07/28/20
SFA 135	Submit for Approval Duct Submittals for NBHS	40	07/22/20	09/15/20
SFA 140	Submit for Approval Joist & Decking Shop Drawings For 2-Story Addition & (	20	07/22/20	08/18/20
SFA 145	Submit for Approval HVAC System Submittals for NBHS	40	07/22/20	09/16/20
SFA 150	Submit for Approval Electrical Distribution Systems Submittals for NBHS	40	07/22/20	09/16/20
SFA 155	Submit for Approval Roofing System Submittals for NBHS	30	07/22/20	09/01/20
SFA 160	Submit for Approval Brick Samples for NBHS	15	07/22/20	08/11/20
SFA 165	Submit for Approval Rebar Shop Drawings for PEMB for NBHS	10	07/22/20	08/04/20
SFA 170	Submit for Approval Doors, Frames & Hardware for NBHS	20	07/29/20	08/25/20
SFA 175	Submit for Approval Storefront PD & Shop Drawings for NBHS	20	07/29/20	08/25/20
SFA 180	Submit for Approval Building Envelope Submittals for NBHS	20	07/29/20	08/25/20
SFA 185	Submit for Approval Flooring Submittals and Samples for NBHS	40	08/05/20	09/29/20
SFA 190	Submit for Approval Division 10 and Finish Submittals for NBHS	40	08/05/20	09/29/20
SFA 195	Obtain Brick Veneer, Storefront, & Envelope Material & Construct Mockup -	20	09/23/20	10/20/20
Review & Approval				
RA 100	Review & Approve PEMB Design & Shop Drawings - NBHS	20	04/23/20	05/20/20
RA 105	Review & Approve Site Utility & Structure Submittals for NBHS	15	07/29/20	08/18/20
RA 110	Review & Approve Concrete Mix Design Submittals for NBHS	10	07/29/20	08/11/20
RA 115	Review & Approve Rebar Shop Drawings for 2-Story Addition & Cafeteria Ac	10	08/05/20	08/18/20
RA 120	Review & Approve PEMB Rebar Shop Drawings - NBHS	10	08/05/20	08/18/20
RA 125	Review & Approve Plumbing R/I - NBHS	15	08/12/20	09/01/20

Start Date: 03/01/20
Finish Date: 08/18/21
Data Date: 03/05/20
Run Date: 04/24/20

North Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020

W.M. Jordan COMPANY

ID	Description	Original Duration	Start	Finish
RA 130	Review & Approve Electrical R/I - NBHS	15	08/12/20	09/01/20
RA 135	Review & Approve Brick Samples - NBHS	10	08/12/20	08/25/20
RA 140	Review & Approve Structural Steel Shop Drawings For 2-Story Addition & C:	15	08/19/20	09/09/20
RA 145	Review & Approve Joist & Decking Shop Drawings For 2-Story Addition & C.	15	08/19/20	09/08/20
RA 150	Review & Approve Doors, Frames & Hardware - NBHS	15	08/26/20	09/15/20
RA 155	Review & Approve Storefront PD & Shop Drawings - NBHS	20	08/26/20	09/22/20
RA 160	Review & Approve Building Envelope Submittals - NBHS	20	08/26/20	09/22/20
RA 165	Review & Approve Roofing System Submittals - NBHS	15	09/02/20	09/22/20
RA 170	Review & Approve Duct Submittals - NBHS	15	09/16/20	10/06/20
RA 175	Review & Approve HVAC System Submittals - NBHS	15	09/17/20	10/07/20
RA 180	Review & Approve Electrical Distribution Systems Submittals - NBHS	15	09/17/20	10/07/20
RA 185	Review & Approve Flooring Submittals and Samples - NBHS	20	09/30/20	10/27/20
RA 190	Review & Approve Division 10 and Finish Submittals - NBHS	20	09/30/20	10/27/20
RA 195	Approve Mockup Panel - NBHS	10	10/21/20	11/03/20
Fabrication & Availability/1st Delivery				
FAB 100	Fab & Deliver PEMB - NBHS	70	05/21/20	08/28/20
FAB 105	Fab & Deliver Rebar for 2-Story Addition - NBHS	10	08/19/20	09/01/20
FAB 110	Fab & Deliver Site Utility & Structure Materials - NBHS	20	08/19/20	09/15/20
FAB 115	Fab & Deliver Rebar for PEMB - NBHS	10	08/19/20	09/01/20
FAB 120	Fab & Deliver Plumbing R/I Materials - NBHS	10	09/02/20	09/15/20
FAB 125	Fab & Deliver Electrical R/I Materials - NBHS	10	09/02/20	09/15/20
FAB 130	Fab & Deliver Joists & Decking or 2-Story Addition - NBHS	40	09/09/20	11/03/20
FAB 135	Fab & Deliver Structural Steel for 2-Story Addition - NBHS	40	09/10/20	11/04/20
FAB 140	Fab & Deliver Masonry Frames - NBHS	15	09/16/20	10/06/20
FAB 145	Fab & Deliver HM Frames - NBHS	30	09/16/20	10/27/20
FAB 150	Fab & Deliver Doors and Hardware - NBHS	45	09/16/20	11/17/20
FAB 155	Fab & Deliver Roofing Materials - NBHS	20	09/23/20	10/20/20
FAB 160	Fab & Deliver Storefront PD & Shop Drawings - NBHS	20	09/23/20	10/20/20
FAB 165	Fab & Deliver Building Envelope Submittals - NBHS	20	09/23/20	10/20/20
FAB 170	Fab & Delver Pre-fabbed Duct Sections - NBHS	35	10/07/20	11/24/20
FAB 175	Fab & Deliver MDP/Major Electrical Equipment - NBHS	45	10/08/20	12/11/20
FAB 180	Fab & Delver AboveCeiling Mechanical Equipment - NBHS	35	10/08/20	11/25/20
FAB 185	Fab & Deliver Major Mechanical Equipment - NBHS	50	10/08/20	12/18/20
FAB 190	Fab & Deliver Structural Steel for Cafeteria Addition - NBHS	40	10/22/20	12/18/20
FAB 195	Fab & Deliver Flooring Submittals and Samples - NBHS	20	10/28/20	11/24/20
FAB 200	Fab & Deliver Division 10 and Finish Submittals - NBHS	20	10/28/20	11/24/20
FAB 205	Fab & Deliver 1st Production Brick Veneer - NBHS	20	11/04/20	12/01/20
Construction - North Brunswick HS				
Sitework - NBHS				
Summer 2020				
SUM 20 100	Demolish Signs, Bollards & Portions of Curbs & Medians - Summer, 2020	5	07/22/20	07/28/20
SUM 20 105	Remove Portions of Fencing	2	07/22/20	07/23/20
SUM 20 110	New Stormlines Along Parent Access Drive Alignment	15	07/29/20	08/18/20
SUM 20 115	Grading for New Bus Parking & New MIsc Widenings	10	07/29/20	08/11/20
SUM 20 120	Remove & Replant Trees	2	07/29/20	07/30/20
SUM 20 125	Place & Grade Stonebase @ New Bus Parking & New Misc Widenings	10	08/12/20	08/25/20
SUM 20 130	Grading for New Parent Acces Drive	5	08/19/20	08/25/20
SUM 20 135	Curbs @ Misc New Widenings	5	08/19/20	08/25/20
SUM 20 140	Regrade Stormwater Pond Forebay	10	08/19/20	09/01/20

Start Date: 03/01/20
Finish Date: 08/18/21
Data Date: 03/05/20
Run Date: 04/24/20

North Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020

W.M. Jordan COMPANY

ID	Description	Original Duration	Start	Finish
SUM 20 145	Place Stonebase & Grade for Asphalt for Parent Acces Drive	5	08/26/20	09/01/20
SUM 20 150	Grade Stone in Advance of Paving for Misc Widenings	2	08/26/20	08/27/20
SUM 20 155	Place Asphalt @ New Bus Parking & Misc Widenings	5	08/28/20	09/03/20
SUM 20 160	Light Duty Asphalt for Parent Access Drive	5	09/02/20	09/09/20
SUM 20 165	Repair Grading @ Perimeter of Stormwater Pond	5	09/02/20	09/09/20
SUM 20 170	Install Fencing Adjacent to Portions of Parent Access Drive	5	09/10/20	09/16/20
SUM 20 175	Install Sod Stabilization @ Stormwater Pond	5	09/10/20	09/16/20
SUM 20 180	Pavement Markings for Parent Access Drive, Bus Parking & MIsc Widenings	3	09/17/20	09/21/20
SUM 20 185	Signs @ Parent Access Drive, Bus Parking & MIsc Widenings	3	09/17/20	09/21/20
Old Fayetteville Road, Basin Drive & Scorpion Drive				
Old Fayetteville Road				
OFR 100	Utility Relocations Along OFR - By Others	40	07/08/20	09/01/20
OFR 105	Embankment & Grading Along Widened Eastbound Lane - OFR	10	06/01/21	06/14/21
OFR 110	Stonebase & Grading Along Eastbound Lane - OFR	10	06/08/21	06/21/21
OFR 115	Curbs Along Eastbound Lane - OFR	10	06/15/21	06/28/21
OFR 120	Milling As-Needed for Eastbound Lane Construction	2	06/29/21	06/30/21
OFR 125	Asphalt Base, Intermediate & 1st Lift Surface - Eastbound Lane - OFR	2	07/01/21	07/02/21
OFR 130	Shoulder Back-Up & Seeding Along Eastbound EOP/Curb - OFR	3	07/02/21	07/07/21
OFR 135	Temporary Markings & Signs - Eastbound Lane - OFR	1	07/08/21	07/08/21
OFR 140	Switch Traffic toward New Eastbound EOP - OFR	1	07/08/21	07/08/21
OFR 145	Grading & Stonebase for Curbs & Sidewalks Along Westbound EOP - OFR	10	07/09/21	07/22/21
OFR 150	Stonebase & Grading Along Westbound Lane - OFR	10	07/16/21	07/29/21
OFR 155	Curbs Along Westbound Lane - OFR	10	07/23/21	08/05/21
OFR 160	Construct Multi-Use Path Along Westbound Lane - OFR	10	07/30/21	08/12/21
OFR 165	Milling As-Needed for Westbound Lane Construction	2	08/06/21	08/09/21
OFR 170	Asphalt Base, Intermediate & 1st Lift Surface - Westbound Lane - OFR	2	08/10/21	08/11/21
OFR 175	Shoulder Back-Up & Seeding Along Westbound EOP/Curb - OFR	3	08/11/21	08/13/21
OFR 180	Temporary Markings & Signs - Westbound Lane - OFR	1	08/16/21	08/16/21
OFR 185	Final Lift of Surface Course Asphalt - OFR	1	08/17/21	08/17/21
OFR 190	Final Pavement Markings for OFR	1	08/18/21	08/18/21
Basin Drive (assumed for Summer 2021)				
BASIN 100	Retaining Wall for Basin Drive & Backfill (complete before work starts summ	15	05/21/21	06/11/21
BASIN 105	Embankment & Grading Along Widened Basin Drive	10	06/14/21	06/25/21
BASIN 110	Stonebase & Grading Along Widened Basin Drive	10	06/21/21	07/02/21
BASIN 115	Asphalt for Widened Basin Drive	2	07/06/21	07/07/21
BASIN 120	Shoulder Back-Up & Seeding Along Widened Basin Drive	2	07/08/21	07/09/21
BASIN 125	Temporary Markings & Signs - Eastbound Lane - OFR	1	07/12/21	07/12/21
Scorpion Drive (assumed for Summer 2021)				
SCORP 100	Embankment & Grading Along Widened Scorpion Drive	10	07/09/21	07/22/21
SCORP 105	Stonebase & Grading Along Widened Scorpion Drive	10	07/16/21	07/29/21
SCORP 110	Asphalt for Widened Scorpion Drive	2	07/30/21	08/02/21
SCORP 115	Shoulder Back-Up & Seeding Along Widened Scorpion Drive	2	08/03/21	08/04/21
SCORP 120	Temporary Markings & Signs - Eastbound Lane - OFR	1	08/05/21	08/05/21
Early Sitework - NBHS				
SITE 100	Initial Site Submittals & Mobilize Sitework Sub to Site	30	06/09/20	07/21/20
SITE 105	Relocate Waterline & Hydrant	15	07/22/20	08/11/20
SITE 110	Install New Drainage Lines Connecting to Existing Pond	20	08/12/20	09/09/20
SITE 115	Corrective Grading in Existing Pond	15	09/02/20	09/23/20
SITE 120	Seeding in Refurbished Pond	5	09/24/20	09/30/20

Start Date: 03/01/20
Finish Date: 08/18/21
Data Date: 03/05/20
Run Date: 04/24/20

North Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020

W.M. Jordan COMPANY

ID	Description	Original Duration	Start	Finish
SITE 125	Fencing Around Refurbished Pond	10	10/01/20	10/14/20
SITE 130	Replace Concrete Sidewalks Near Existing ROTC Bldg	10	11/12/20	11/25/20
SITE 135	Construct GeoBlock Grass Paver Fire Road	20	04/02/21	04/29/21
SITE 140	Final Site Finegrading, Restoration, Seeding & Landscaping	15	04/30/21	05/20/21
SITE 145	Install New Parking Lot Swing Gates (summer 2021)	10	06/14/21	06/25/21
2-Story Addition - NBHS				
Local Demolition for 2-Story Building				
'S DEMO 10	Remove 3 Mobile Units @ New 2-Story Bldg Location	5	07/08/20	07/14/20
'S DEMO 10	Demo Asphalt Pavement & Concrete Walks - 2-Story (demo @ ROTC first)	10	07/22/20	08/04/20
'S DEMO 11	Demo/Remove Portions of Existing Stormwater - 2-Story	5	08/05/20	08/11/20
Foundations & SOG - NBHS				
2S FND 100	Grade & Inspect Building Pad - NB 2-Story (shown just-in-time)	5	08/26/20	09/01/20
2S FND 105	Construct Spread & Strip Footings - NB 2-Story	15	09/02/20	09/23/20
2S FND 110	San Sewer from New 2-Story to San Sewer Connection	5	09/16/20	09/22/20
2S FND 115	Below-Slab Masonry - NB 2-Story	10	09/17/20	09/30/20
2S FND 120	Below-Slab Plumbing R/I - NB 2-Story	10	09/24/20	10/07/20
2S FND 125	Below-Slab Electrical R/I - NB 2-Story	10	10/01/20	10/14/20
2S FND 130	Prep & Place SOG - NB 2-Story	10	10/01/20	10/14/20
Structure - NBHS				
2S STR 100	Construct Masonry Shafts for Stairwells - NB 2-Story	10	10/15/20	10/28/20
2S STR 105	Demo Exterior Cladding in order to Erect Bridge Structure (shown just-in-tim	5	10/22/20	10/28/20
2S STR 110	Erect Structural Steel - NB 2-Story	15	11/05/20	11/25/20
2S STR 115	Erect Metal Decking & Complete Structural Detailing - NB 2-Story	15	11/19/20	12/11/20
2S STR 120	Prep & Place SOMD - NB 2-Story (incl. bridge concrete)	10	12/07/20	12/18/20
Roofing & Roof-Top Work - NBHS				
2S RF 100	Install Mechanical Curbs - NB 2-Story	5	12/14/20	12/18/20
2S RF 105	Exterior Metal Studs & Sheathing - Parapet - NB 2-Story	5	01/08/21	01/14/21
2S RF 110	Blocking, Insulation & Install Membrane Roofing System - NB 2-Story	15	01/15/21	02/04/21
2S RF 115	Roof Parapet Copings & Downspouts - NB 2-Story	15	02/05/21	02/25/21
2S RF 120	Set RTU & Minor Roof-Top - NB 2-Story	2	02/10/21	02/11/21
2S RF 125	Duct & PIping Connections Up to RTU - NB 2-Story	15	02/12/21	03/04/21
2S RF 130	Gas R/I Across Roof-Top	5	02/12/21	02/18/21
2S RF 135	Electrical & Controls Connections to RTU	10	03/05/21	03/18/21
2S RF 140	Roof Walkway Pads - NB 2-Story	5	03/19/21	03/25/21
Exterior Cladding - NBHS				
2S CL 100	Exterior Metal Studs - Ground Floor - NB 2-Story	10	12/21/20	01/07/21
2S CL 105	Exterior Sheathing & Prep for Sprayfoam - NB 2-Story	20	12/30/20	01/28/21
2S CL 110	Sprayfoam Air Barrier - NB 2-Story	10	02/05/21	02/18/21
2S CL 115	Masonry Veneer - NB 2-Story	30	02/12/21	03/25/21
2S CL 120	Windows & Storefront - NB 2-Story	15	03/12/21	04/01/21
2S CL 125	Exterior Doors & Hardware - NB 2-Story	10	03/19/21	04/01/21
2S CL 130	Frame Soffits @ Bldg Perimeter & Below Access Bridge	10	03/26/21	04/08/21
2S CL 135	Complete Brick Veneer & Misc Cladding Tie-Ins At Access Bridge	10	03/26/21	04/08/21
2S CL 140	Brickwash - NB 2-Story	5	04/02/21	04/08/21
2S CL 145	Electrical R/I @ Bldg Perimeter & Below-Bridge Soffits	10	04/09/21	04/22/21
2S CL 150	Exterior Signs & Lights Attached to Building - NB 2-Story	5	04/09/21	04/15/21
2S CL 155	Exterior Caulking - NB 2-Story	10	04/23/21	05/06/21
2S CL 160	Install Soffit Panels @ Soffits & Below Access Bridge	10	04/23/21	05/06/21

Start Date: 03/01/20
Finish Date: 08/18/21
Data Date: 03/05/20
Run Date: 04/24/20

North Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020

W.M. Jordan COMPANY

ID	Description	Original Duration	Start	Finish
Interior Work - NBHS				
1st Floor				
Partitions & R/Is - NBHS				
2S RI 1000	Spray Fireproofing - NB 2-Story -1st	5	12/21/20	12/29/20
2S RI 1005	Interior Partitions - NB 2-Story - 1st	15	01/08/21	01/28/21
2S RI 1010	In-Wall Plumbing R/I - NB 2-Story - 1st	15	01/15/21	02/04/21
2S RI 1015	Hang & Tape Priority Walls - NB 2-Story - 1st	10	01/22/21	02/04/21
2S RI 1020	Duct Mains - NB 2-Story - 1st	10	01/29/21	02/11/21
2S RI 1025	OH Plumbing Supply R/I - NB 2-Story - 1st	15	02/05/21	02/25/21
2S RI 1030	In-Wall Electrical R/I - NB 2-Story - 1st	15	02/05/21	02/25/21
2S RI 1031	OH Plumbing Supply R/I - NB 2-Story - 1st	15	02/05/21	02/25/21
2S RI 1035	Set VAVs & Complete Branchline Duct - NB 2-Story - 1st	15	02/12/21	03/04/21
2S RI 1040	OH Electrical R/I - All Systems - NB 2-Story - 1st	15	02/12/21	03/04/21
2S RI 1045	Plumbing Testing - NB 2-Story - 1st	2	02/26/21	03/01/21
2S RI 1050	HVAC Piping R/I & Connections to VAVs - NB 2-Story - 1st	15	02/26/21	03/18/21
2S RI 1055	Wiring for Lights & Power - NB 2-Story - 1st	15	02/26/21	03/18/21
2S RI 1060	HVAC Duct Insulation - NB 2-Story - 1st	15	02/26/21	03/18/21
2S RI 1065	Plumbing Insulation - NB 2-Story - 1st	5	03/02/21	03/08/21
2S RI 1070	Power Connections to VAVs - NB 2-Story - 1st	10	03/05/21	03/18/21
2S RI 1075	Controls Connections to VAVs - NB 2-Story - 1st	10	03/05/21	03/18/21
2S RI 1080	Wiring for F/A - NB 2-Story - 1st	10	03/05/21	03/18/21
2S RI 1085	HVAC Pipe Insulation - NB 2-Story - 1st	10	03/19/21	04/01/21
GWB Finishes & Ceiling Grid - NBHS				
2S DW 1000	Frame for Hard Ceiling Areas - NB 2-Story - 1st	5	03/09/21	03/15/21
2S DW 1005	In-Wall Inspections - NB 2-Story - 1st	2	03/09/21	03/10/21
2S DW 1010	MEP Attachments to Hard Ceiling Framing - NB 2-Story - 1st	10	03/16/21	03/29/21
2S DW 1015	Hang GWB Walls - NB 2-Story - 1st	5	03/16/21	03/22/21
2S DW 1020	Finish GWB Surfaces Throughout - NB 2-Story - 1st	15	03/25/21	04/14/21
2S DW 1025	Above-Ceiling Inspections @ Hard Ceiling Areas - NB 2-Story - 1st	2	03/30/21	03/31/21
2S DW 1030	Hang GWB Ceilings - NB 2-Story - 1st	5	04/01/21	04/07/21
2S DW 1035	Prime Paint In Advance of Ceiling Grid - NB 2-Story - 1st	5	04/15/21	04/21/21
2S DW 1040	Install Ceiling Grid - NB 2-Story - 1st	10	04/22/21	05/05/21
Fixtures & Finshes - NBHS				
2S FIN 1000	Hard Tile Finishes in Bathrooms - NB 2-Story - 1st	10	04/22/21	05/05/21
2S FIN 1005	Lights in Grid - NB 2-Story - 1st	10	04/29/21	05/12/21
2S FIN 1010	HVAC Attachments to Grid - NB 2-Story - 1st	10	04/29/21	05/12/21
2S FIN 1011	Sprinkler Drops to Grid & Trimout - NB 2-Story - 1st	10	04/29/21	05/12/21
2S FIN 1015	Intermediate & Finish Coat Painting - NB 2-Story - 1st	10	05/06/21	05/19/21
2S FIN 1020	Bathroom Vanities & Fixtures & Connections - NB 2-Story - 1st	10	05/06/21	05/19/21
2S FIN 1025	Casework - NB 2-Story - 1st	10	05/13/21	05/26/21
2S FIN 1030	Final Above-Ceiling Inspections for Ceiling Tile - NB 2-Story - 1st	5	05/13/21	05/19/21
2S FIN 1035	Interior Doors & Hardware - NB 2-Story - 1st	10	05/13/21	05/26/21
2S FIN 1040	Mechanical Wall Trimout - NB 2-Story - 1st	10	05/13/21	05/26/21
2S FIN 1045	Install Ceiling Tiles - NB 2-Story - 1st	5	05/20/21	05/26/21
2S FIN 1050	F/A Trimout - NB 2-Story - 1st	10	05/20/21	06/03/21
2S FIN 1055	Telecom Trimout - NB 2-Story - 1st	10	05/20/21	06/03/21
2S FIN 1060	Electrical Wall & Casework Trimout - NB 2-Story - 1st	10	05/20/21	06/03/21
2S FIN 1065	Bathroom Partitions & Accessories - NB 2-Story - 1st	5	05/20/21	05/26/21
2S FIN 1070	VCT Flooring & Rubber Base - NB 2-Story - 1st	10	05/27/21	06/10/21

Start Date: 03/01/20
Finish Date: 08/18/21
Data Date: 03/05/20
Run Date: 04/24/20

North Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020

W.M. Jordan COMPANY

ID	Description	Original Duration	Start	Finish
2S FIN 1075	Window Treatments - NB 2-Story - 1st	5	06/11/21	06/17/21
2S FIN 1080	Signs & Misc. Div 10 Finishes - NB 2-Story - 1st	5	06/11/21	06/17/21
2S FIN 1085	Final Paint Touch-Up - NB 2-Story - 1st	5	06/11/21	06/17/21
Main Electrical Room - NBHS				
2S MER 100	Set & Buildout MDP & Panels in Main Elec Room - NB	20	03/18/21	04/14/21
2S MER 105	Feeders to Satellite Elec Rooms - NB 2-Story	10	04/15/21	04/28/21
2S MER 110	Pull 2nd Feeders to Xfrmer & Energize - NB 2-Story	5	04/29/21	05/05/21
Main Mechanical Room - NBHS				
2S MMR 100	Set Equipment & Pumps in Main Mech Room - NB 2-Story	5	03/23/21	03/29/21
2S MMR 105	HVAC Piping in Main Mechanical Room - NB 2-Story	15	03/30/21	04/19/21
2S MMR 110	Controls R/I & Connections to Equipment - NB 2-Story	15	04/20/21	05/10/21
2S MMR 115	Electrical R/I & Connections to Equipment - NB 2-Story	15	04/20/21	05/10/21
2S MMR 120	HVAC Pipe Insulation - NB 2-Story	10	04/20/21	05/03/21
2S MMR 125	Gas R/I to Boiler - NB 2-Story	10	04/20/21	05/03/21
2S MMR 130	Fill Hydronics & Start-Up HVAC Equipment - NB 2-Story	5	05/11/21	05/17/21
Telecom Room - NBHS				
2S TEL 100	Install Telecom Racks - NB 2-Story	5	05/13/21	05/19/21
2S TEL 105	Punchdown Racks - NB 2-Story	15	05/20/21	06/10/21
Stairwells - NBHS				
2S SW 100	Erect Stairwell Stringers - NB 2-Story	10	12/21/20	01/07/21
2S SW 105	Stairwell Landings & Pan-Fills - NB 2-Story	5	01/08/21	01/14/21
2S SW 110	Blockfill Stairwell Masonry - NB 2-Story	5	02/05/21	02/11/21
2S SW 115	Stairwell R/Is - NB 2-Story	15	02/12/21	03/04/21
2S SW 120	Complete Permanent Handrails In Stairwells - NB 2-Story	10	03/05/21	03/18/21
2S SW 125	Stairwell Finishes - NB 2-Story	10	03/19/21	04/01/21
2nd Floor				
Partitions & R/Is - NBHS				
2S RI 2000	Interior Partitions - NB 2-Story - 2nd	15	01/29/21	02/18/21
2S RI 2005	In-Wall Plumbing R/I - NB 2-Story - 2nd	15	02/05/21	02/25/21
2S RI 2010	Hang & Tape Priority Walls - NB 2-Story - 2nd	10	02/12/21	02/25/21
2S RI 2015	Duct Mains - NB 2-Story - 2nd	10	02/19/21	03/04/21
2S RI 2020	OH Plumbing Supply R/I - NB 2-Story - 2nd	15	02/26/21	03/18/21
2S RI 2025	Sprinkler R/I - NB 2-Story - 2nd	15	02/26/21	03/18/21
2S RI 2030	In-Wall Electrical R/I - NB 2-Story - 2nd	10	02/26/21	03/11/21
2S RI 2035	Set VAVs & Complete Branchline Duct - NB 2-Story - 2nd	15	03/05/21	03/25/21
2S RI 2040	OH Electrical R/I - All Systems - NB 2-Story - 2nd	15	03/05/21	03/25/21
2S RI 2045	Plumbing Testing - NB 2-Story - 2nd	2	03/19/21	03/22/21
2S RI 2050	HVAC Piping R/I & Connections to VAVs - NB 2-Story - 2nd	15	03/19/21	04/08/21
2S RI 2055	HVAC Duct Insulation - NB 2-Story - 2nd	15	03/19/21	04/08/21
2S RI 2060	Wiring for Lights & Power - NB 2-Story - 2nd	15	03/19/21	04/08/21
2S RI 2065	Plumbing Insulation - NB 2-Story - 2nd	5	03/23/21	03/29/21
2S RI 2070	Power Connections to VAVs - NB 2-Story - 2nd	10	03/26/21	04/08/21
2S RI 2075	Controls Connections to VAVs - NB 2-Story - 2nd	10	03/26/21	04/08/21
2S RI 2080	Wiring for F/A - NB 2-Story - 2nd	10	03/26/21	04/08/21
2S RI 2085	HVAC Pipe Insulation - NB 2-Story - 2nd	10	04/09/21	04/22/21
GWB Finishes & Ceiling Grid - NBHS				
2S DW 2000	Frame for Hard Ceiling Areas - NB 2-Story - 2nd	5	03/30/21	04/05/21
2S DW 2005	In-Wall Inspections - NB 2-Story - 2nd	2	03/30/21	03/31/21
2S DW 2010	MEP/S Attachments to Hard Ceiling Framing - NB 2-Story - 2nd	10	04/06/21	04/19/21

Start Date: 03/01/20
Finish Date: 08/18/21
Data Date: 03/05/20
Run Date: 04/24/20

North Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020

W.M. Jordan COMPANY

ID	Description	Original Duration	Start	Finish
2S DW 2015	Hang GWB Walls - NB 2-Story - 2nd	5	04/06/21	04/12/21
2S DW 2020	Finish GWB Surfaces Throughout - NB 2-Story - 2nd	15	04/15/21	05/05/21
2S DW 2025	Above-Ceiling Inspections @ Hard Ceiling Areas - NB 2-Story - 2nd	2	04/20/21	04/21/21
2S DW 2030	Hang GWB Ceilings - NB 2-Story - 2nd	5	04/22/21	04/28/21
2S DW 2035	Prime Paint In Advance of Ceiling Grid - NB 2-Story - 2nd	5	05/06/21	05/12/21
2S DW 2040	Install Ceiling Grid - NB 2-Story - 2nd	10	05/07/21	05/20/21
Fixtures & Finshes - NBHS				
2S FIN 2000	Hard Tile Finishes in Bathrooms - NB 2-Story - 2nd	10	05/13/21	05/26/21
2S FIN 2005	Lights in Grid - NB 2-Story - 2nd	10	05/14/21	05/27/21
2S FIN 2010	HVAC Attachments to Grid - NB 2-Story - 2nd	10	05/14/21	05/27/21
2S FIN 2011	Sprinkler Drops to Grid & Trimout - NB 2-Story - 2nd	10	05/14/21	05/27/21
2S FIN 2015	Intermediate & Finish Coat Painting - NB 2-Story - 2nd	10	05/21/21	06/04/21
2S FIN 2020	Bathroom Vanities & Fixtures & Connections - NB 2-Story - 2nd	10	05/27/21	06/10/21
2S FIN 2025	Final Above-Ceiling Inspections for Ceiling Tile - NB 2-Story - 2nd	5	05/28/21	06/04/21
2S FIN 2030	Casework - NB 2-Story - 2nd	10	05/28/21	06/11/21
2S FIN 2035	Interior Doors & Hardware - NB 2-Story - 2nd	10	05/28/21	06/11/21
2S FIN 2040	Mechanical Wall Trimout - NB 2-Story - 2nd	10	05/28/21	06/11/21
2S FIN 2045	Install Ceiling Tiles - NB 2-Story - 2nd	5	06/07/21	06/11/21
2S FIN 2050	F/A Trimout - NB 2-Story - 2nd	10	06/07/21	06/18/21
2S FIN 2055	Telecom Trimout - NB 2-Story - 2nd	10	06/07/21	06/18/21
2S FIN 2060	VCT Flooring & Rubber Base - NB 2-Story - 2nd	10	06/07/21	06/18/21
2S FIN 2065	Electrical Wall & Casework Trimout - NB 2-Story - 2nd	10	06/07/21	06/18/21
2S FIN 2070	Bathroom Partitions & Accessories - NB 2-Story - 2nd	5	06/11/21	06/17/21
2S FIN 2075	Window Treatments - NB 2-Story - 2nd	5	06/15/21	06/21/21
2S FIN 2080	Signs & Misc. Div 10 Finishes - NB 2-Story - 2nd	5	06/15/21	06/21/21
2S FIN 2085	Final Paint Touch-Up - NB 2-Story - 2nd	5	06/15/21	06/21/21
Work on 2nd Flr Of Exist Bldg (after hours, wkds & holidays - subject to coordination)				
2S TI 100	Demo Cigs - 2nd Flr Corr. Tie-In (driven by 2nd Flr Sprinkler R/I @ 2-Story -	5	03/12/21	03/18/21
2S TI 105	New Sprinkler R/I - Connect Existing to/across Bridge to 2-Story Addn	10	03/19/21	04/01/21
2S TI 110	New F/A Conduit R/I - Connect Existing to/across Bridge to 2-Story Addn	10	04/02/21	04/15/21
2S TI 115	Repair/Replace GWB Blkhds & Soffits - 2nd Flr Corridor Tie-In	10	04/16/21	04/29/21
2S TI 120	Replace Ceiling Grid - 2nd Flr Corridor Tie-In	5	04/30/21	05/06/21
2S TI 125	Ceiling Grid Fixtures - 2nd Flr Corridor Tie-In	5	05/07/21	05/13/21
2S TI 130	Repair All Other Existing Finishes - 2nd Flr Corridor Tie-In	5	05/14/21	05/20/21
Sitework Specific to 2-Story Building - NBHS				
2S SITE 100	Waterlines/BFP/Meter from New 2-Story to San Sewer Connection	5	03/26/21	04/01/21
2S SITE 105	Construct Fence Footings @ 2-Story Connector Walkway	5	03/26/21	04/01/21
2S SITE 110	Fence Columns w/Masonry Veneer @ 2-Story Connector Walkway	3	04/02/21	04/06/21
2S SITE 115	Sidewalks Around 2-Story Building & At Connector Walkway	10	04/07/21	04/20/21
2S SITE 120	Gas Supply to Building	5	04/13/21	04/19/21
2S SITE 125	Install Fencing & Gates @ 2-Story Connector Walkway	3	04/21/21	04/23/21
2S SITE 130	Finegrade Around 2-Story Bldg	5	04/26/21	04/30/21
2S SITE 135	Landscaping Around 2-Story Bldg	5	04/26/21	04/30/21
Cafeteria Addition - NBHS				
Cafeteria - Demo - NBHS				
CA DEM 100	Remove Existing Stormlines - NB Caf Add	2	07/08/20	07/09/20
CA DEM 105	Construct New Stormlines & Connections in Courtyard - NB Caf Add	5	07/10/20	07/16/20
CA DEM 110	Demo Exterior Cladding & Indoor Spaces in Prep for Cafeteria Addition - NB	10	07/17/20	07/30/20
CA DEM 115	Construct Temporary Ingress/Egress to Cafeteria (aim to be done by 21Aug	10	07/31/20	08/13/20

Start Date: 03/01/20
Finish Date: 08/18/21
Data Date: 03/05/20
Run Date: 04/24/20

North Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020

W.M. Jordan COMPANY

ID	Description	Original Duration	Start	Finish
Cafeteria - Foundations - NBHS				
CA FND 100	Construct Foundations - NB Caf Add (after SOG for 2-story)	10	10/15/20	10/28/20
CA FND 105	Below-Slab Masonry - NB Caf Add	2	10/29/20	10/30/20
CA FND 110	Prep & Place SOG - NB Caf Add	5	11/02/20	11/06/20
Cafeteria - Structure & Shell - NBHS				
CA SH 100	Erect Structural Framing & Roof Decking - NB Caf Add	10	12/21/20	01/07/21
CA SH 105	Install SSM Roofing System - NB Caf Add	10	01/08/21	01/21/21
CA SH 110	Exterior Framing & Sheating - NB Caf Add	10	01/22/21	02/04/21
CA SH 115	Prep for Sprayfoam & Apply Sprayfoam - NB Caf Add	5	02/05/21	02/11/21
CA SH 120	Masonry Veneer - NB Caf Add	5	02/12/21	02/18/21
CA SH 125	Install Storefront System - NB Caf Add	10	02/19/21	03/04/21
CA SH 130	Brickwash & Caulking - NB Caf Add	5	03/05/21	03/11/21
CA SH 135	Sidewalks in Courtyard - NB Caf Add	5	03/12/21	03/18/21
CA SH 140	Finegrade & Seeding/Landscape Courtyard Areas - NB Caf Add	5	03/19/21	03/25/21
Cafeteria - Interior Partitions & R/Is - NBHS				
CA RI 100	Spray Fireproofing - NB Caf Add	5	01/22/21	01/28/21
CA RI 105	Duct Mains - NB Caf Add	10	01/29/21	02/11/21
CA RI 106	Sprinkler R/I - NB Caf Add	10	01/29/21	02/11/21
CA RI 110	In-Wall Electrical R/I - NB Caf Add	5	02/05/21	02/11/21
CA RI 115	OH Electrical R/I - All Systems - NB Caf Add	15	02/12/21	03/04/21
CA RI 120	Set VAVs & Complete Branchline Duct - NB Caf Add	5	02/12/21	02/18/21
CA RI 125	HVAC Piping R/I & Connections to VAVs - NB Caf Add	10	02/12/21	02/25/21
CA RI 130	HVAC Duct Insulation - NB Caf Add	10	02/19/21	03/04/21
CA RI 135	Power Connections to VAVs - NB Caf Add	5	02/19/21	02/25/21
CA RI 140	Controls Connections to VAVs - NB Caf Add	5	02/19/21	02/25/21
CA RI 145	HVAC Pipe Insulation - NB Caf Add	10	02/26/21	03/11/21
CA RI 150	Wiring for Lights & Power - NB Caf Add	10	02/26/21	03/11/21
CA RI 155	Wiring for F/A - NB Caf Add	5	03/05/21	03/11/21
Cafeteria - Fixtures & Finishes - NBHS				
CA FIN 100	In-Wall Inspections - NB Caf Add	1	03/05/21	03/05/21
CA FIN 105	Hang GWB Walls - NB Caf Add	5	03/08/21	03/12/21
CA FIN 110	Frame for Bulkhead Areas - NB Caf Add	5	03/15/21	03/19/21
CA FIN 115	MEP Attachments to Bulkhead Framing - NB Caf Add	5	03/22/21	03/26/21
CA FIN 120	Above-Ceiling Inspections @ Bulkhead Areas - NB Caf Add	2	03/29/21	03/30/21
CA FIN 125	Hang GWB Bulkheads - NB Caf Add	5	03/31/21	04/06/21
CA FIN 130	Finish GWB Surfaces Throughout - NB Caf Add	10	03/31/21	04/13/21
CA FIN 135	Prime Paint In Advance of Ceiling Grid - NB Caf Add	3	04/14/21	04/16/21
CA FIN 140	Install Ceiling Grid - NB Caf Add	10	04/19/21	04/30/21
CA FIN 145	Lights in Grid - NB Caf Add	10	04/26/21	05/07/21
CA FIN 150	HVAC Attachments to Grid - NB Caf Add	10	04/26/21	05/07/21
CA FIN 151	Sprinkler Drops to Grid & Trimout - NB Caf Add	10	04/26/21	05/07/21
CA FIN 155	Final Above-Ceiling Inspections for Ceiling Tile - NB Caf Add	5	05/10/21	05/14/21
CA FIN 160	Intermediate & Finish Coat Painting - NB Caf Add	5	05/10/21	05/14/21
CA FIN 165	Install Ceiling Tiles - NB Caf Add	5	05/17/21	05/21/21
CA FIN 170	Interior Doors & Hardware - NB Caf Add	5	05/17/21	05/21/21
CA FIN 175	Mechanical Wall Trimout - NB Caf Add	5	05/17/21	05/21/21
CA FIN 180	F/A Trimout - NB Caf Add	5	05/17/21	05/21/21
CA FIN 185	Telecom Trimout - NB Caf Add	5	05/17/21	05/21/21
CA FIN 190	VCT Flooring & Rubber Base - NB Caf Add	5	05/24/21	05/28/21

Start Date: 03/01/20
Finish Date: 08/18/21
Data Date: 03/05/20
Run Date: 04/24/20

North Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020

W.M. Jordan COMPANY

ID	Description	Original Duration	Start	Finish
CA FIN 195	Window Treatments - NB Caf Add	3	05/27/21	06/01/21
CA FIN 200	Signs & Misc. Div 10 Finishes - NB Caf Add	3	05/27/21	06/01/21
CA FIN 205	Final Paint Touch-Up - NB Caf Add	3	05/27/21	06/01/21
Replace AHU 26				
AHU26 100	Demo Mechanical Duct, Pipe & AHU 26	2	06/14/21	06/15/21
AHU26 105	Ceiling Demo @ AHU 26	2	06/14/21	06/15/21
AHU26 110	Floor Patching & Tie-In @ AHU 26	3	06/16/21	06/18/21
AHU26 115	Set AHU Replacement for New AHU 26	2	06/21/21	06/22/21
AHU26 120	Duct Connections for AHU 26, Extending to Cafeteria Addition	4	06/23/21	06/28/21
AHU26 125	Piping Connections for New AHU 26	4	06/29/21	07/02/21
AHU26 130	Electrical R/I & Electrical Connnections to AHU 26	5	06/29/21	07/05/21
AHU26 135	Controls R/I and Controls Connections to AHU 26	5	06/29/21	07/05/21
AHU26 140	Ceiling Patching & Installation @ AHU 26	3	07/05/21	07/07/21
AHU26 145	HVAC Insulation for New AHU 26	4	07/06/21	07/09/21
AHU26 150	Start-Up & Test AHU 26	2	07/12/21	07/13/21
ROTC Building - NBHS				
ROTC Bldg - Demo & Early Sitework				
ROTC 1000	Remove/Relocate 5 Mobile Classroom Units - NB/ROTC (after school lets ou	10	07/15/20	07/28/20
ROTC 1005	Initial Erosion Control - NB/ROTC	1	08/04/20	08/04/20
ROTC 1010	Demo Asphalt Pavement & Concrete Walks - NB/ROTC	8	08/05/20	08/14/20
ROTC 1015	Demo/Remove Portions of Existing Stormwater Near New NB/ROTC Bldg	2	08/17/20	08/18/20
ROTC 1020	Grade for Building Pad - NB/ROTC	5	08/19/20	08/25/20
ROTC Bldg - Foundation/Slab				
ROTC 2000	Below-Slab Electrical R/I - NBROTC	10	08/26/20	09/09/20
ROTC 2005	Below-Slab Plumbing R/I - NBROTC	5	09/10/20	09/16/20
ROTC 2010	Construct Foundation/Slab - NBROTC	10	09/24/20	10/07/20
ROTC Bldg - PEMB & Exterior Cladding				
ROTC 3000	Erect PEMB Structure - Red-Iron-Steel - NBROTC	5	10/08/20	10/14/20
ROTC 3005	Roof-Purlins, Panels & Underside Insulation - NBROTC	5	10/15/20	10/21/20
ROTC 3010	Girts & Side Panels & Exterior Wall Insulation - NBROTC	10	10/22/20	11/04/20
ROTC 3015	Masonry Veneer (south wall only)	5	11/05/20	11/11/20
ROTC 3020	Exterior Doors - NBROTC	5	11/12/20	11/18/20
ROTC 3025	Exterior Signage & Building-Attached Lighting	5	12/29/20	01/06/21
ROTC Bldg - Interior Work				
ROTC 4000	Partitions & Hard Ceiling Framing - NBROTC	5	11/05/20	11/11/20
ROTC 4005	Duct R/I & Fans - NBROTC	10	11/05/20	11/18/20
ROTC 4010	In-Wall Plumbing R/I - NBROTC	5	11/12/20	11/18/20
ROTC 4015	In-Wall Electrical R/I - NBROTC	5	11/12/20	11/18/20
ROTC 4020	OH Electrical R/I - All Systems - NBROTC	10	11/12/20	11/25/20
ROTC 4025	OH Plumbing Supply R/I - NBROTC	5	11/19/20	11/25/20
ROTC 4030	Duct Insulation - NBROTC	5	11/19/20	11/25/20
ROTC 4035	Install Exterior PTAC Units - NBROTC	5	11/19/20	11/25/20
ROTC 4040	Plumbing Testing - NBROTC	1	11/30/20	11/30/20
ROTC 4045	Wiring for Lights & Power - NBROTC	5	11/30/20	12/04/20
ROTC 4050	Plumbing Insulation - NBROTC	2	12/01/20	12/02/20
ROTC 4055	In-Wall & OH Inspection - NBROTC	1	12/03/20	12/03/20
ROTC 4060	Plywood Facing Interior Face of Exterior Walls - NBROTC	5	12/04/20	12/10/20
ROTC 4065	Hang & Finsh GWB Surfaces - NBROTC	5	12/04/20	12/10/20
ROTC 4070	Wiring for Fire Alarm - NBROTC	3	12/07/20	12/09/20

Start Date: 03/01/20
Finish Date: 08/18/21
Data Date: 03/05/20
Run Date: 04/24/20

North Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020

W.M. Jordan COMPANY

ID	Description	Original Duration	Start	Finish
ROTC 4075	Interior Prime & Finish Coat Painting - NBROTC	5	12/11/20	12/17/20
ROTC 4080	Install Light Fixtures - NBROTC	5	12/18/20	12/28/20
ROTC 4085	HVAC Trimout - NBROTC	5	12/18/20	12/28/20
ROTC 4090	Electrical Wall Trimout - NBROTC	5	12/18/20	12/28/20
ROTC 4095	Interior Doors & Hardware - NBROTC	5	12/18/20	12/28/20
ROTC 4100	F/A Trimout - NBROTC	5	12/18/20	12/28/20
ROTC 4105	Epoxy Paint Concrete Floors - NBROTC	5	12/29/20	01/06/21
ROTC 4110	Plumbing Fixtures - NBROTC	2	01/07/21	01/08/21
ROTC 4115	Range Lane Equipment - NBROTC	5	01/07/21	01/13/21
ROTC 4120	Division 10 Finishes - NBROTC	2	01/07/21	01/08/21
ROTC 4125	Bathroom Partitions & Accessories - NBROTC	3	01/11/21	01/13/21
ROTC Bldg - Completion of Sitework				
ROTC 5000	Sanitary Sewer Connection to Site Waste Lines - NBROTC	5	11/05/20	11/11/20
ROTC 5005	Water Connections/BFPs/Meters to Site Waterlines - NBROTC	5	11/12/20	11/18/20
ROTC 5010	Finegrade Around ROTC Building - NBROTC	3	12/15/20	12/17/20
ROTC 5015	Stoops & Walks @ ROTC Building - NBROTC	5	12/18/20	12/28/20
ROTC 5020	Fencing, Landscaping & Remove E/C - NBROTC	5	12/29/20	01/06/21
Chemistry Classroom Renovations - NBHS				
CHEM 100	Demolition in Chemistry Classroom	2	06/14/21	06/15/21
CHEM 105	Install NewHood & Duct in Chemistry Classroom	5	06/16/21	06/22/21
CHEM 110	Final Clean in Chemistry Classroom	1	06/23/21	06/23/21
Testing, Inspections, Punchlist & Closeout - NBHS				
CLO 100	AHJ Inspections for Occupancy - ROTC - NBHS	5	01/14/21	01/20/21
CLO 105	GC Punchlist & Corrections - ROTC Bldg	5	01/14/21	01/20/21
CLO 110	Complete DDC for Controlled Conditioned Air	10	05/18/21	06/01/21
CLO 115	TAB & Reports - NB 2-Story	15	06/02/21	06/22/21
CLO 120	GC Punchlist & Corrections - Cafeteria Addition	5	06/02/21	06/08/21
CLO 125	AHJ Inspections for Occupancy - Caf Add - NBHS	5	06/02/21	06/08/21
CLO 130	AE Punchlist & GC Corrections for Substantial Completion - NB Caf Add	5	06/09/21	06/15/21
CLO 135	GC Punchlist & Corrections - 2-Story Bldg	10	06/15/21	06/28/21
CLO 140	Final Clean - NB 2-Story	10	06/17/21	06/30/21
CLO 145	AHJ Inspections for Occupancy - NB 2-Story	10	06/22/21	07/06/21
CLO 150	AE Punchlist & GC Corrections for Substantial Completion - NB 2-Story	10	07/01/21	07/15/21

Start Date: 03/01/20
Finish Date: 08/18/21
Data Date: 03/05/20
Run Date: 04/24/20

North Brunswick High School Addition and Renovations
Baseline Schedule 04.24.2020

W.M. Jordan COMPANY